

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4			
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2 ACTUAL PERFORMANCE	Q3 ACTUAL PERFORMANCE	Q4 ACTUAL PERFORMANCE	ACTUAL PERFORMANCE				
							Q1									
					d by 30 June 2017		15% completion (tender advertisement completion)		(20% completion) Appointment of contractor							
	Sec 3.2 - nr 84 - 85	Basic Service delivery			60% completion of a 22m bridge constructed by 30 June 2017											
	Sec 3.2 - nr 84 - 85	Project, Operations			100% completion of Soloane AR- (4.4Km) of access roads	Number of KM Virgin road upgraded to gravel roads	(50% completion) Clear and grub road bed		(60% completion) Installation of pipes	(80% completion) Tipping of gravel	(95% completion) Protection Works Installation					

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								PROGRESS ON THE DATE OF REVIEW	OWN RATING	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE			
						Q1											
					constructed by 30 June 2017	by set date	preparation				Processing of gravel		of road sign (100%) Completion certificate				
	Sec 3.2 - nr 84 - 85	Basic Service delivery			60% completion of Khaoua AR- (2.5Km) of access roads constructed	Number of KM Virgin road upgraded to gravel roads	15% completion (tender advertisement completion)		(20% completion) Appointment of contractor		(50% completion) Clear and grub, road bed		(60% completion) Installation of pipes				
		Project, Operations															

PROJECT NO	IDP REF	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	RATING BY PAN-EL MEMBER	
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				PROGRESS ON THE DATE OF REVIEW
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE			
							Q1										
					d by 30 June 2017	by set date					preparation						
	Sec 3.2 - nr 84 - 85	Basic Service delivery & Infrastructure			100% completion Sandfonte in AR-(5.8Km) of access roads constructed by 30 June 2017	Number of KM Virgin road upgraded to gravel roads by set date	(50% completion) Clear and grub , road bed preparation	(60% completion) Installation of pipes	(80% completion) Tipping of gravel		(95% completion) Protection Works Installation of road signs (100 % completion)						
		Project, Operations and Maintenance															

Don

[illegible]

34

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4			
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE		
						Q1										
	Sec 3.2 – nr 85	Basic Service delivery & Project, Operations and			70% completion of Sijoka AR- (6.5Km) of access roads constructed by 30 June 2017	Number of KM Virgin road upgraded to gravel roads by set date	40% completion (on site establishment)		(50% completion)Mass earthworks		(60% completion)Installation of storm water pipes		(70% completion) Pavement layers			
	Sec 3.2 – nr 85	Basic Service delivery & Project, Operations and			100% completion of Mehloloan eng Access road (8.6km) of access roads	Number of KM Virgin road upgraded to gravel roads by set date	(80% completion) Tipping of gravel		(95% completion) Protection Works Installation of road signs		(100%) Completion certificate		N/A			

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4			
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE		
							Q1									
					constructed by 30 June 2017											
					70% completion of Lagrange Pedestrian Bridge (40m) constructed by 30 June 2017	Number of Bridge structures constructed by set date	15% (tender advertisement)		(20% completion) Appointment of contractor		(50% completion) Base foundation, Base slab		(70% completion) Columns / pre-cast culverts			

Sec 3.2 - nr 85
Basic Service delivery &
Project, Operations and

Handwritten signature

PROJECT NO	IDP REF	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								PROGRESS ON THE DATE OF REVIEW	OWN RATING	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE			
							Q1										
	Sec 3.2 - nr 85	Basic Service delivery &			70% completion of Tilhakanelo Culvert bridge (12m) constructed by 30 June 2017	Number of Bridges constructed by set date	15% (tender advertisement)	(20% completion) Appointment of contractor		(50% completion) Base foundation, Base slab		(70% completion) Columns / pre-cast culverts					
	Sec 3.2 - nr	Project,			Install 3000 m of kerbing and channellin	Number of Meters of kerbin g and	500m	1000m		2000m		3000 m					

37

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	PROGRESS ON THE DATE OF REVIEW	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE			
						Q1											
					g by 30 June 2017.	channeling done by set date											
	Sec 3.2 - nr 86	Basic Service delivery			Install 600m of storm water pipes by 30 June 2017	Number of Meters of pipes by set date	150m	300m	450m	600m							
	Sec 3.2 - nr	Project,			10 000m of drains excavations by 30 June 2017.	Number of meters drains excavations	2000m	4000m	8000m	10 000m							

38

PROJECT NO	IDP REF	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	PROGRESS ON THE DATE OF REVIEW	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE			
						Q1											
						installed by set date											
	Sec 3.2 - nr 86	Basic Service Project, Operations			15 000m ² of surfaced road maintenance by 30 June 2017	Number of Square meters maintained by set date	3000m ²	6000m ²	9000 m ²	15000 m ²							
	Sec 3.2 - nr 86	Basic Service Project, Operations			27.8 Km of roads to be maintained and rehabilitated by 30 June 2017.	Number of Kilometers maintained and rehab	3km	10km	22km	27.8km							

39

PROJECT NO	IDP REF	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	RATING BY PANEL MEMBER		
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				PROGRESS ON THE DATE OF REVIEW	
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE				
							Q1											
						Initiated by set date												
					Retention release for 6500m2 of Afsondering sports field by 30 June 2017	Completed percentage and Number of square meters of sport field by set date.	Retention		Retention		N/A		N/A					
		Basic Service delivery & Infrastructure																
		Project, Operations and Maintenance																

Handwritten signature

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017										OWN RATING	PROGRESS ON THE DATE OF REVIEW	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4						
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE					
							Q1												
						Completed percentage and Number of square meters of sport field by set date.	Retention		Retention		N/A		N/A						
		Basic Service delivery & Project, Operations and			Retention release for Epiphany sports field by 30 June 2017														
		Basic Service Project,			Retention release for Majoro sports field	Completed percentage and Number	Retention		Retention		N/A		N/A						

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	RATING BY PANEL MEMBER	
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				PROGRESS ON THE DATE OF REVIEW
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE			
						Q1											
					constructed by 30 June 2017	r of square meters of sport field by set date.											
		Basic Service delivery & Project, Operations and			Retention release for Nkai sports field constructed by 30 June 2017	Retention		Retention		N/A		N/A					

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017										OWN RATING	PROGRESS ON THE DATE OF REVIEW	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4						
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE					
							Q1												
						by set date.													
		Basic Service delivery			Retention release for Mahangw e sports field by 30 June 2017	Completed percentage sport field by set date.	Retention		Retention		N/A		N/A						
		Project, Operations			Retention release for Mnqayi Culvert Bridge by 30 June 2017	Number of meters constructed by set date.	Retention		Retention release for Mnqayi Culvert Bridge		N/A		N/A						

Handwritten signature

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017										OWN RATING	PROGRESS ON THE DATE OF REVIEW	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4						
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE					
							Q1												
					Retention release for Matatiele Internal Streets-(CBD)-Phase 1 by 30 June 2017	Number of km constructed by set date.	Retention			Retention release for Matatiele Internal Streets - (CBD)-Phase 1				N/A					
		Basic Service delivery & Project, Operations and			Retention release for Nkululekweni Headwalls	Number of km constructed by set date.	Retention			Retention release for Nkululekweni				N/A					

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	PROGRESS ON THE DATE OF REVIEW	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4				
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE			
						Q1											
					by 30 June 2017				Headwalls								
		Project, Operations and			Retention release for Thotaneng Bridge by 30 June 2017	Number of km constructed by set date.	Retention		Retention release for Thotaneng Bridge	N/A	N/A	N/A					
		Basic Service delivery &															
		Basic Service			100% completion of Ncome Access Road by	Number of km constructed by set date.	Clear and grubbed Road preparation		N/A		N/A	N/A					

PROJECT NO.	IDP REF.	NATIONAL DEPARTMENT	WEIGHT	STRATEGIC OBJECTIVE	MEASURABLE OBJECTIVE/OUTPUT	KPI	JULY 2016-JUNE 2017								OWN RATING	RATING BY PANEL MEMBER
							QUARTER 1		QUARTER 2		QUARTER 3		QUARTER 4			
							ANNUAL TARGET	ACTUAL PERFORMANCE	Q2	ACTUAL PERFORMANCE	Q3	ACTUAL PERFORMANCE	Q4	ACTUAL PERFORMANCE		
							Q1									
					30 July 2016		Tipping and processing completed									
					Retention release for Matatiele Internal Streets-(Area C)-Phase 2 by 30 June 2017	Number of km constructed by set date.	Retention		Retention		N/A		N/A			

Basic Service delivery & Project, Operations and

2017

2. MUNICIPAL INSTITUTIONAL TRANSFORMATION

2/2/2017

[illegible]

24

N/A

Two trainings to be attended by 31 March 2017.

Number of trainings by set date

N/A

One training to be attended by 31 December 2016.

One training to be attended by 31 March 2017.

N/A

Wm. W. W.

PROJECT NO.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	OBJECTIVE	MEASURABLE OBJECTIVE /OUTPUT	KPI	JUNE 2016-JULY 2017					
								ANNUAL TARGET Q1	Q2	Q3	Q4		
						by 30 June 2017				31/03/17			

Don't worry

[illegible]

Luigi

PROJECT NO.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	OBJECTIVE	MEASURABLE OBJECTIVE /OUTPUT	KPI	JUNE 2016-JULY 2017				
								ANNUAL TARGET Q1	Q2	Q3	Q4	
						To have four (4) ICT Governance Policy Framework documents adopted by 30 June 2017	Approved four (4) ICT Governance Policy Framework documents	Preparing drafts four (4) ICT Governance Policy Framework documents	Stakeholder Consultation four (4) ICT Governance Policy Framework documents	Presentation on four (4) ICT Governance Policy Framework documents	Approved four (4) ICT Governance Policy Framework documents	

Section 3.2. Pg:97
Municipal Institutional Transformation and Development
Information and Communication Technology
N/A

my

PROJECT NO.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	OBJECTIVE	MEASURABLE OBJECTIVE /OUTPUT	KPI	JUNE 2016-JULY 2017				
								ANNUAL TARGET Q1	Q2	Q3	Q4	
	Section 3.2, Pg:90	Municipal Institutional Development and	Budget Planning and Financial Reporting	N/A		Two trainings to be attended by 31 March 2017.	Number of trainings by set date	N/A	One training to be attended by 31 December 2016.	One training to be attended by 31 March 2017.	N/A	
	Section 3.2, Pg:90					To hold four ICT Steering Committee	Sitting of four ICT Steering Committee	Hold one ICT Steering meeting as per	Hold one ICT Steering meeting	Hold one ICT Steering	Hold one ICT Steering meeting	

[illegible]

Wm
Wm
Wm

[illegible]