



MATATIELE
LOCAL MUNICIPALITY

**2022/2023 QUARTER 2 ORGANISATIONAL
PERFORMANCE REPORT**

*Matatiele Local Municipality
102 Main Street
Matatiele
4730*

Tel: 039 737 8100

Fax: 039 737 3611

TABLE OF CONTENTS

1.0 PURPOSE	1
2.0 EXECUTIVE SUMMARY	1
3.0 CONCLUSION	1
4.0 MUNICIPAL MANAGER'S QUALITY CERTIFICATE	2
5.0 2022/2023 QUARTER 2 DEPARTMENTAL PERFORMANCE ANALYSIS	3
6.0 2022/2023 QUARTER 2 KPA'S PERFORMANCE ANALYSIS	5
7.0 2021/2022 QUARTER 2 AND 2022/2023 QUARTER 2 PERFORMANCE COMPARISON PER DEPARTMENT	6
7.1 SUMMARY OF CHALLENGES ON NONE ACHIEVED TARGETS	8
7.2 SUMMARY OF CORRECTIVE MEASURES ON NONE ACHIEVED TARGETS	8
8.0 SERVICE DELIVERY PERFORMANCE OF SET TARGETS FOR QUARTER 2 OF THE FINANCIAL YEAR 2022/2023	9
KPA 1: BASIC SERVICE DELIVERY AND INFRASTRUCTURE	9
KPA 2: MUNICIPAL FINANCIAL VIABILITY AND MANAGEMENT	49
KPA 3: LOCAL ECONOMIC DEVELOPMENT	64
KPA 4: SPATIAL RATIONALE	90
KPA 5: MUNICIPAL INSTITUTIONAL DEVELOPMENT AND TRANSFORMATION	97
KPA 6: GOOD GOVERNANCE AND PUBLIC PARTICIPATION	110

1.0 PURPOSE

This report serves as the Quarter 2 Performance Report for 2022/2023 financial year of Matatiele Local Municipality. It provides feedback on the performance level achieved to date against the targets as laid out in the IDP. The purpose of this report is to give feedback regarding the performance of Matatiele Local Municipality as required by The Municipal Systems Act No 32 of 2000 and Municipal Finance Management Act No 56 of 2003.

2.0 EXECUTIVE SUMMARY

This report is based on information received from each department for the second quarter assessment of performance ending 31 December 2022. This is a high-level report based on scores obtained through a process whereby actual information per Key Performance Area (KPA), strategic objective, programme and the aligned Key Performance Indicators and projects are compared to the budget and initial planning included in the 2017/2022 Integrated Development Plan.

Where under performance have been experienced the respective concerns or mitigating reasons are highlighted and detail pertaining to the relevant measures being implemented or those that need to be implemented are included thereto.

The overall performance for Matatiele Local Municipality is based on the Departmental Performance Scorecard as this contains all of the indicators as included in the IDP, SDBIP and Scorecards.

3.0 CONCLUSION

The Performance report for the second quarter of 2022/2023 financial year of Matatiele Local Municipality provided feedback on the performance level achieved to date against the targets as laid out in the IDP.

The report is based on information received from each department for Quarter 2 assessment of performance ending 31 December 2022.

Management will be encouraged to work towards a 100% achievement for the next quarter. Monitoring and Evaluation of performance will be done continuously to assist Managers to meet targets set.

4.0 MUNICIPAL MANAGER'S QUALITY CERTIFICATE

I, L. Matiwane, in my capacity as the Municipal Manager of Matatiele Local Municipality (EC441), hereby approve the Quarter 2 Performance Report for 2022/2023 Financial Year. This Quarter 2 Report is prepared in terms and in compliance with the stipulated requirements as documented in the Local Government: Municipal Finance Management Act No. 56 of 2003, Municipal Systems Act No. 32 of 2000 and Municipal Planning and Performance Management Regulations of 2001.

Signed at Matatiele on this..... day of.....January.....2023.

MR. L MATIWANE



.....
MUNICIPAL MANAGER

5.0 2022/2023 QUARTER 2 DEPARTMENTAL PERFORMANCE ANALYSIS

COLOUR CODING

	Targets Not Achieved
	Targets Achieved


Departmental Performance Summary

Department	Planned Quarter 2 Targets	Targets Not Reported	Targets Achieved	Targets Not Achieved	% Not Reported	% Achieved	% Not Achieved
Budget and Treasury Office	9	0	7	2	0%	77,78%	22,22%
Community Services	13	0	4	9	0%	30,77%	69,23%
Corporate Services	14	0	10	4	0%	71,43%	28,57%
Economic Development and Planning	21	0	5	16	0%	23,81%	76,19%
Infrastructure Services	40	0	20	20	0%	50%	50%
Office of the Municipal Manager	23	0	21	2	0%	91,30%	8,70%
Overall	120	0	67	53	0%	55,83%	44,17%

Notes:

- The table above indicates Quarter 2 performance per department. The overall performance for the institution as of 31 December 2022 is at **56%**.
- There are **120** targets planned for Quarter 2 in terms of the SDBIP.
- Four (3) departments have achieved performance of at least **50%** during Quarter 2

Overall Performance Summary Per Department



6.0 2022/2023 QUARTER 2 KPA'S PERFORMANCE ANALYSIS


KPA	Planned Quarter 2 Targets	Targets Not Reported	Targets Achieved	Targets Not Achieved	% Not Reported	% Achieved	% Not Achieved
Basic Service Delivery And Infrastructure	55	0	26	29	0%	47,27%	52,73%
Municipal Financial Viability and Management	9	0	7	2	0%	77,78%	22,22%
Local Economic Development	15	0	6	9	0%	40%	60%
Municipal Institutional Development and Transformation	8	0	4	4	0%	50%	50%
Good Governance and Public Participation	25	0	23	2	0%	92%	8%
Spatial Rationale	8	0	1	7	0%	12,5%	87,5%
Overall	120	0	67	53	0%	55,83%	44,17%

Notes:

The table above indicates Quarter 2 performance per KPA.

- Basic Service Delivery and Infrastructure KPA has the highest number of targets (55); at Quarter 2; overall performance is at 56%.
- The performance of Three (3) Institutional KPA's is at least 50%


Overall Performance Summary Per KPA



7.0 2021/2022 QUARTER 2 AND 2022/2023 QUARTER 2 PERFORMANCE COMPARISON PER DEPARTMENT

Department	2021/2022 Quarter 2 Achievement Percentage	2022/2023 Quarter 2 Achievement Percentage	Status (Progressed/ Regressed)
Budget and Treasury Office	71%	77,78%	↑
Community Services	36%	30,77%	↓
Corporate Services	93%	71,43%	↓
Economic Development and Planning	35%	23,81%	↓
Infrastructure Services	46%	50%	↑
Office of the Municipal Manager	84%	91,30%	↑
Overall	56%	56%	↔

Overall Performance Comparison Per Department



7.1 SUMMARY OF CHALLENGES ON NONE ACHIEVED TARGETS

Based on the reasons of deviation given by the managers these are areas that were highlighted:

- Delays in supply of required resources for commencement of some of the projects is also a contributing factor on poor performance.
- The design approval by Eskom has delayed the kick start of the construction on some of the electrical projects
- Due to insufficient funds required for project extension period, some projects will be considered during budget adjustment, as the funds will not be able to complete the outstanding activities.
- On other projects, Service provider have not been appointed still awaiting SCM processes to be complete.
- There are projects where bid was non-responsive

7.2 SUMMARY OF CORRECTIVE MEASURES ON NONE ACHIEVED TARGETS

Based on the proposed corrective measures below are the highlighted areas by the managers:

- Re-advertised in the 3rd quarter for targets where bid was non responsive
- On poor performance of service providers, there is going to be continuous assessments whether commitments have been met including meeting commitments as well efficiency and accuracy of material and production.
- Other projects with budget challenges were deferred to 2022/23 Financial year or be considered during budget adjustment.
- On some of the electrical projects, the contractor will revise the construction plan and add more resources on the Project, by January 2023.

8.0 SERVICE DELIVERY PERFORMANCE OF SET TARGETS FOR QUARTER 2 OF THE FINANCIAL YEAR 2022/2023

KPA 1: BASIC SERVICE DELIVERY AND INFRASTRUCTURE

CONSTRUCTION LEGEND

CONSTRUCTION LEGEND				
GRAVEL ROADS	SURFACED ROADS	BUILDING CONSTRUCTION	SPORTSFIELD	BRIDGES
Stage 1 (10%) Contractor establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed.	Stage 1 (10%) Contractor establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed.	Stage 1 (10%) Contract establishment. The contractor will have to comply with all requirements in line with the construction laws and MLM policies before the date of establishment. The MLM handover the site to the appointed bidder after the contractor has been presented to the community affected.	Stage 1 (10%) Contractor Establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed.	Stage 1 Stage 1 (10%) Contractor Establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed
Stage 2 (20%) Clear and grub Roadbed preparation The contractor will clear the existing topsoil layer of material and spoil at an agreed spoil site. The contractor will excavate to the agreed levels and spoil or stock pile as per the Instructions from Engineer	Stage 2 (20%) Mass Earthworks The contractor will clear the existing layer of material and spoil at an agreed spoil site. The contractor will excavate to the agreed levels as per the Engineer's designs and spoil or stock pile as per the Instructions from Engineer.	Stage 2 (40%) Site layout: The contractor will be issued with construction drawings to establish a layout and indicate the pegs on each construction item.	Stage 2 (20%) Earthworks The contractor will clear the existing layer of material and spoil at an agreed spoil site. The contractor will excavate to the agreed levels as per the Engineer's designs and spoil or stock pile as per the Instructions from Engineer.	Stage 2 (40%) Base foundation slab The contractor will construct base foundation slab according to the design drawings and bending schedules issued by the Engineer
Stage 3 (40%) Installation of pipe culverts Excavation of trenches to the required width and depth. Prepare bedding from in-situ material or imported material and compact.	Stage 3 (40%) Installation of pipe culverts Excavation of trenches to the required width and depth. Prepare bedding from in-situ material or imported material and compact.	Stage 3 (40%) Earthworks: The contractor will hire tools or plant to move soil in line with the engineer's instruction and contract the commercial material (Sabonga) to be compacted and tested for approval.	Stage 3 (50%) Fencing Installation of fence according to the design drawings.	Stage 3 (60%) - Columns / pre-cast culverts - Top slabs The contractor will construct top slab according to the design drawings and bending schedules issued by the Engineer
			Stage 4 (60%)	Stage 4 (80%) Wing walls

Lay the pipes and backfill in layers with selected backfill or imported material. Stage 4 (60%) • Tipping of gravel • Processing of gravel • The Contractor will import gravel material from borrow pit for layer works and compact each layer as per the design specification. Stage 5 (80%) • Protection Works • Installation of road signs The contractor will construct the headwalls/inlets and outlet structures or catch pits. The installation of gabion structure to protect the unstable banks as per the design. The contractor will install the traffic control signs as indicated on the road layout drawings Stage 6 (95%) • Attending to snaglist A list of outstanding items that a contractor must attend before each completion stage is reached. • Practical Completion certificate When the road is ready for operations, the Contractor will	Lay the pipes and backfill in layers with selected backfill or imported material. Stage 4 (60%) • Pavement Layers The Contractor will import gravel material from borrow pit or commercial source for layer works and compact each layer as per the design specification. • Sealants Stabilization of sub base layer with cement or lime/polymer. Stage 5 (80%) • Kerbing Once the Sub base layer has been completed, Concrete Kerbing will be installed with concrete channels or as per the design. • Asphalt The contractor will install the lay the hot mix Asphalt. • Protection Works The contractor will construct the headwalls/inlets and outlet structures or catch pits. The installation of gabion structure to protect the unstable banks as per the design. Stage 6 (90%) • Road signs The contractor will install the traffic control signs as indicated on the road layout drawings.	Stage 3 (50%) • Foundation for excavations: After the compaction soil has been approved, the contractor is to dig trenches in line with the foundation plan provided by the engineer. The engineer will do site visit to inspect the foundations and the levels including compaction within the foundation bases. • Concrete casting: After the test results approved by engineer, the contractor will install the reinforcement in line with the engineer's drawings and cast concrete that has MPa indicated by engineer. Foundation walls will be done by contractor when engineer has approved the foundations. The concrete slabs will be casted only when the engineer has approved foundation walls and the compaction of soil material test results approved by engineer. The contractor to issue pests control certificate on contacted soil. Stage 4 (60%) • Building of walls The building walls to be done in line with the engineers	Layerworks for Sportsfield and running track Stage 4 (80%) Installation of artificial turf and marking Stage 6 (95%) • Practical completion certificate When the sportsfield is ready for operations, the Contractor will indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Stage 7 (100%) • Final Completion certificate The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.	The contractor will construct the wing walls according to the design drawings and bending schedules issued by the Engineer • Protection Works • The installation of gabion structure to protect the unstable banks as per the design • Road signs The contractor will install the traffic control signs as indicated on the road layout drawings. Stage 6 (95%) • Practical Completion certificate When the road is ready for operations, the Contractor will indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Stage 7 (100%) • Final Completion certificate The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.
--	--	---	--	--

indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Upon completion of the snag list, the contractor will hand over the site to the Community Stage 7(100 %) • Final Completion certificate The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.	• Road markings Marking of the road (solid and broken lines) Stage7 (95%) • Snag list: A list of outstanding items that a contractor must attend before each completion stage is reached. • Practical Completion certificate When the road is ready for operations, the Contractor will indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Upon completion of the snag list, the contractor will hand over the site to the Community Stage 8 (100%) • Final Completion certificate The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.	drawings and specification including material finishing. The engineer will do ongoing inspections during construction and issue instructions. • Roof installation The engineer will issue instruction for roof to be installed after the approval of walls. The engineer will issue roof design for the contractor to buy the material and including engineer designed roof structure and before delivery the manufacture is to visit the site for re-measuring and to get the correct measurements. Stage 5 (80%) • Windows Window schedules will be issued to the contractor. That has information specifications. • Plastering The specifications will be issued to the contractor and has to follow the specification and the finishing methods. • Landscaping The drawing will be issued for the contractor to follow and comply. Stage 6 (95%) • Finishes The specifications will be issued to the contractor and	
---	--	--	--

		has to follow the specification and the finishing methods (painting, floor covering, ceiling, lights, plumbing and furnisher) • Landscaping The specifications will be issued to the contractor and has to follow the specification and methods (paving, tree planting and fencing). • Practical Completion certificate When the building is operational to be used by the community, the contractor will hand it over to the client and the engineer will issue the snag list on items that the contractor will have to attend. The retention period starts from the date of engineer issuing practical completion certificate and is a six (6) months period. Stage 7 (100%) • Final Completion Certificate The certificate will be issued when the engineer has visited the building and is happy with the construction overall response and quality.		
--	--	---	--	--

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q1 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
1	P6GI0026.01	Basic Service Delivery	Revenue and Expenditure	Various wards	Indigent support	Indigent register	2021/2022 13 314 beneficiaries receiving support	Number of registered indigent beneficiaries receiving free basic services by set date	Number Date	Provide services to 14,000 indigent beneficiaries on a monthly basis as follows: Electricity Refuse and Rates: Alternative energy by 30 June 2023	Provide services to 14,000 indigent beneficiaries on a monthly basis as follows: Electricity Refuse and Rates: Alternative energy 11854 November 2022: Provide services to 15264 approved beneficiaries as follows: Electricity 2 579; Rates and refuse 803; Alternative energy 11854 November 2022: Provide services to 15264 approved beneficiaries as follows: Electricity 2 579; Rates and refuse	October 2022: Provided services to 15238 approved beneficiaries as follows: Electricity 2 579; Rates and refuse 803; Alternative energy 11854 November 2022: Provided services to 15264 approved beneficiaries as follows: Electricity 2 579; Rates and refuse	R30,000,000.00	R3 959 548.26	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
2	P1G102.01	Basic Service Delivery	Electricity Unit	7	Hillside-Manzi Phase 2 275 electrification	Q1: Appointment letter or Letter of instruction on Q2: Kick off Meeting Minutes, Progress reports	4000 households without universal access to Electricity	Number of households connected to electricity by set date	Number Date	Connect 275 households at Hillside-Manzi Phase 2 by 30 June 2023.	Continue Excavations, Planting of Poles & Stringing of Conductors by 31	Overall Progress on Site is 38% (Excavations, Planting of Poles & Stringing of Conductors)	R5,500,000.00	R4 682 525.29	N/A	N/A	Achieved

Project No.	IDP REF.	National (KPA)	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
3	P1G1O2.02	Basic Service Delivery	Electricity Unit	12	Sikhulumini 50 electrification		Households in the village are not electrified.	Number of households connected to electricity by set date	Number Date	Connect 50 households at Sikhulumini by 30 June 2023.	Continue Excavations. Planting of Poles & Stringing of Conductors by 31 December 2022.	The electrification 50 households in Sikhulumini was completed on the 28 September 2022.	R1,000,000.00	R0.00	N/A	N/A	Achieved
4	P1G1O2.03	Basic Service Delivery	Electricity Unit	2	Rockville 315 electrification		Households in the village are not electrified.	Number of households connected to electricity by set date	Number date	Connect 315 households at Rockville by 30 June 2023.	Continue Excavations. Planting of Poles & Stringing of Conductors by 31 December 2022.	Excavations. Planting of Poles & Stringing of Conductors was done by 31 December 2022.	R5,828,000.00	R623,120.75	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FV	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
5	PIG102.04	Basic Service Delivery	Electricity Unit	3	Polar Park 137 electrification		Households in the village are not electrified.	Number of households connected to electricity by set date	Number date	Connect 137 households at Polar Park by 30 June 2023	Continue excavating & planting of Poles & Stringing of Conductors by 31 December 2022.	Excavating & planting of Poles & Stringing of Conductors or was not completed due to the delay of material delivery	R2,740,000.00	R0.00		Excavating & planting of Poles & Stringing of Conductors or will be completed on quarter 3	Not Achieved
6	PIG102.05	Basic Service Delivery	Electricity Unit	3	Tshepisong (Molweni 1 & 2) 530 electrification		Households in the village are not electrified	Number of households connected to electricity by set date	Number date	Connect 530 households at Tshepisong (Molweni 1 and 2) by 30 June 2023.	Continue excavating & planting of Poles & Stringing of Conductors or by 31 December 2022.	Planting of Poles & Stringing of Conductors or was completed, and the overall progress is 75%	12,000,000.00	R330 610.92	N/A	N/A	Achieved
7	PIG102.06	Basic Service Delivery	Electricity Unit	13	Masoph a 225 electrification		Households in the village are not electrified	Number of households connected to electricity by set date	Number date	Connect 225 households at Masoph a by 30 June 2023.	Continue excavating & planting of Poles & Stringing of Conductors or by 31 December 2022.	Excavating & planting of Poles & Stringing of Conductors or was Completed and the overall	R4,500,000.00	R2 831 008.64	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
8	PIG102.07	Basic Service Delivery	Electricity Unit	5	Mavundleni 155 electrification		Households in the village are not electrified	Number of households connected to electricity by set date	Number date	Connect 155 households at Mavundleni by 30 June 2023.	Continue Excavations. Planting of Poles & Stringing of Conductors by 31 December 2022.	The contract has completed Excavations, Planting of Poles & Stringing of Conductors on two Transformer Zones	R3,100,000.00	R317,076.66	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
9	PIG102.08	Basic Service Delivery	Electricity Unit	14	Moiketsi 221 electrification		Households in the village are not electrified.	Number of households connected to electricity by set date	Number date	Connect 221 households at Moiketsi by 30 June 2023	Continue Excavations. Planting of Poles & Stringing of Conductors by 31 December 2022.	The contract has ordered the material, awaiting delivery by January 2023	R4,420,000.00	R0.00	The design approval by Eskom has delayed the kickstart of the construction as planned	The contract or will revise the construction plan and add more resources on the Project, by January 2023.	Not Achieved
10	PIG102.09	Basic Service Delivery	Electricity Unit	12	Mapoti 80 electrification	Q1: Letter, Q2 to Q3: Progress report and Q4 practical completion certificates	Households in the village are not electrified	Number of households connected to electricity by set date	Number date	Connect 80 households at Mapoti by 30 June 2023	Continue Excavations. Planting of Poles & Stringing of Conductors by 31 December 2022.	Excavations. Planting of Poles & Stringing of Conductors or was completed, 1 and the overall progress is 97%	R1,600,000.00	R1 196 893.19	N/A	N/A	Achieved
11	PIG102.02	Basic Service Delivery	Electricity Unit	07 & 12	2 km, Link Line (Hilside -Manzi Phase 2) Link Line and 1 km	Q1: Letter, Q2 to Q3: Progress report and Q4 practical completion	There are no adequate Link lines to support the planned projects	Number of Km's of link lines constructed by set date	Km date	Construct 2 Km Link Line in Hilside-Manzi Phase 2 and	Planting of Poles & Stringing of Conductors by 31 December 2022.	Planting of Poles & Stringing of Conductors or has been	R5,600,000.00	R1 152 117.75	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
					Pote/Sikhulumi Link Line	on certificates						completed.					
		Basic Service Delivery								Construct of 1 Km Link in Sikhulumi villages by 30 June 2023	Planting of Poles & Stringing of Conductors by 31 December 2022.	The project was completed on 30th September 2022		R1 874 433.00	N/A	N/A	Achieved
12	P1G102.03	Basic Service Delivery	Electricity Unit	19&20	Transformers	Appointment Letter & Delivery notes	Existing Transformers, Substation Switch Gears and Pole Mounted Transformers are overloaded and aging	Number of Transformers replaced by set date	Number Date	Replace 4 transformers in ward 19 and 20 by 30 June 2023	N/A	N/A	R2,200,000.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
13	PIG102.03	Basic Service Delivery	Electricity Unit	19	Replacing Substation Switch Gears	Appointment letters, Delivery notes, Invoices and photos	Existing Transformers, Substation Switch Gears and Ring Main Units are overloaded and aging	Number of Substation switch gears replaced by set date	Number	Replacement of one substation switch gear by 30 June 2023	N/A	N/A	R450,000.00	N/A	N/A	N/A	N/A
14	PIG102.03	Basic Service Delivery	Electricity Unit	PIG102.03	Mini Substation-Palisade Fencing	Q1: Appointment letter, Q3: Progress report and Q4: Practical Completion certificate.	Existing Transformers, Substation	Number of substations fenced by set date	Number Date	Fencing of 2 substations in ward 19 & 20 by 30 June 2023	N/A	N/A	R200,000.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
15	PIG102.03	Basic Service Delivery	Electricity Unit	19	Installation of 250 new Street Lights	Q1: Appointment letter. Q2: N/A Q3: Progress Reports (minutes of progress Meeting s). Q4: Progress Reports (minutes of progress Meeting s), Practical & Completion Certificate	Existing street lights in Matatiel e CBD	Number of Street lights installed by set date	Number, Date	Installation of 250 new Street Lights in Matatiel e Town by 30 June 2023	Trench excavation and laying of Cable by 31 December 2022	Target has not been met, due to late appointment of service providers.	R3 500 000,00	R0.00	Service provider was appointed on the 15 December 2022	Service provider has been appointed and construction will commence in January 2023	Not Achieved
16	PIG102.03	Basic Service Delivery	Electricity Unit	1 & 20	Installation of 10 new High mast light		Existing High Mast lights in Matatiel e CBD & Maluti	Number of High Mast lights installed by set date	Number, Date	Installation of 10 new High mast light in Area C by 30 June 2023	Preparation of Foundation for High Mast by 31 December 2022	Target has not been met due to construction closure Site Establishment has been completed	R3,000,000,00	R537 970,00	Appointment letter was received on the 11 November 2022 and the supplier s indicated that the delivery will be done by January 2023.	Materials have been ordered and delivery will be done by 20 January 2023	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
	PIG102.04	Basic Service Delivery	Construction of Roads	26	Rehabilitation of 1,52km of Cedarville Internal Streets	Appointment Letter, Progress Reports	53.08km of surfaced roads	Percentage of work on Internal Streets completed by set date	Percentage date	(60%) of Rehabilitation of Cedarville Internal Streets by 30 June 2023	Stage 1 (10%). Contract or establishment. By 31 December 2022.	The overall progress on site is 15% (Contractor was appointed on 14th November 2022, contract or establishment was done on 21 November 2022 and Mass Earthworks-Rip)	R4,500,000.00	R1 634 519.73	N/A	N/A	Achieved
17	PIG102.04	Basic Service Delivery	Construction of Roads	20	3.7km Itsokolele-Njongweville access road.	Final Completion certificate	238km to be constructed	Percentage of work completed by set date	Percentage Date	Stage 7 (100%) construction of 3.7km Harry Gwala Phase 1 (ItsokoleleNjongweville) access road by	N/A	N/A	R15,000,000.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
18	P1G102.04	Basic Service Delivery	Project Management Unit	20	Construction of 4km Harry Gwala Internal Streets	Appointment letter, Progress Report	53.08km of surfaced roads	Percentage of work on Internal Streets completed by set date	Percentage date	Stage4 (60%) completion of Harry Gwala Internal streets Phase 2 by 30 June 2023	Stage 1 (10%). Contract or establishment. By 31 Dec 2022.	Contract or was appointment on the 15th of December 2022 and the site establishment not completed.		R0.00	There were delays on the procurement processes, the contract or was only appointed on the 15th of December 2022 and the shutdown for construction industry was already effective so the contract	The contract or to establish the site in Q3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
															or could not be able to establish the site.		

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
20	PIGIO2.04	Basic Service Delivery	Project Management Unit	19	Rehabilitation of 6,7km of Matatiel (CBD) Internal Streets - Cluster 1	Appointment Letter, Progress Reports Completion Certificates	53.08km of surfaced roads	Percentage of work on Internal Streets completed by set date	Percentage Date	95% construction of Matatiel internal streets (cluster 1) by 30 June 2023	Stage 1 (10%) Contract or establishment by 31 December 2022	Contract or was appointed on the 15th of December 2022 and contract or establishment not completed.	R5,000 000.00	R0.00	There were delays on the procurement process, the contract or was only appointed on the 15th of December 2022 and the shutdown for construction industry was already effective so the contract or could not be able to establish the site.	The contract or to establish the site in Quarter 3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
21	PIGIO2.05	Basic Service Delivery	Project Management Unit	9	Construction of 2.5 km Mahangu Access Road and Bridge	Progress Report	643.7km of existing roads	Percentage of work on access road & bridge complete by set date	Percentage date	Stage 6 (95%) construction of 2.5km Mahangu Access road and bridge by 30 June 2023	Stage 3(60%) Construction of bridge columns by 31 December 2022	The overall progress on site is 95% practical completion on (Construction of bridge columns, construction of wing walls and top slab and Construction of gabions and installation of road signs) by 23 November 2022	R8,000,000.00	R5 064 774.89	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
22	PIG102.05	Basic Service Delivery	Project Management Unit	24	Construction of 11km Purutle-Moyeni Access Road and Bridges	Progress Reports and Practical Completion Certificate	643.7km of existing roads	Percentage of work on road & bridge completed by set date	Percentage date	95% construction of 11km Purutle to Moyeni AR and Bridge by 30 June 2023	Stage 5 (80%). Wing walls Top slab 31 December 2022	The overall progress on site is 95% practical completion (Construction of wing walls and top slab) by 23 November 2022	R 8,000,000.00	R336 015.85	N/A	N/A	Achieved
23	PIG102.05	Basic Service Delivery	Project Management Unit	13	Construction of 4,6km Mohapi access road and Bridge	Progress Report Completion Certificates	643.7km of existing roads	Percentage of work on roads & bridge completed by set date	Percentage date	Stage 7 (100%) construction of 4.6km Mohapi AR and bridge by 30 June 2023	N/A	N/A	R1 264 200.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
24	PIG102.05	Basic Service Delivery	Project Management Unit	10	Construction of 8km of Dlodlwe ni- Caba Access Road	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on access roads completed by set date	Percentage date	60% construction of Dlodlwe ni- Caba AR by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Contract or was appointed on 07 December 2022 The contract or was handed over and established site on 12 December 2022	R2,000 00000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
25	PIG102.05	Basic Service Delivery	Project Management Unit	12	Construction of 11,3km of Queen's Mercy Access Road	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on access roads completed by set date	Percentage date	60% construction of Queen's Mercy AR by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Contract or was appointed on the 19th of December 2022	R2,300,000.00	R0.00	There were delays on the procurement process, the contract or was only appointed on the 19th of December 2022 and the shutdown for construction industry was already effective so the contract or could not be able to establish the site.	The contract or to establish the site in Quarter 3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
26	PIG102.05	Basic Service Delivery	Project Management Unit	6	Construction of 2,4km of Ramatli Access Road	Appointment Letter, Progress Reports,	643.7km of existing roads	Percentage of work on access roads completed by set date	Percentage date	60% Construction of Ramatli Access road completed by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Contract or appointed on 19 December 2022	R910,000.00	R0.00	Delays on the procurement processes, the contract or was only appointed on the 19th of December 2022 and the shutdown for construction industry was already effective so the contract could not be able to establish the site.	The contract or to establish the site in Q3	Not Achieved
27	PIG102.05	Basic Service Delivery	Project Management Unit	14	Construction of 15,6km of Lekhalo Access Road	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on access roads completed by set date	Percentage date	60% Construction of Lekhalo Access road completed by 30 June	Stage 1 (10%). Contract or establishment by 31 December 2022	The project is still on procurement processes, the contractor is not	R2,500 0000.00	R0.00	Delays on the procurement processes	Contract or will be appointed in Q3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Nor Achieved
										2023		appointed yet.					
28	P1G103.02	Basic Service Delivery	Community Services : EPWP & Public Amenities		Construction of 15,6km of Rockville, Marise Motseko Access Road	Practical Completion Certificate, Progress Reports & Final Completion Certificate	643.7km of existing roads	Percentage of work on roads completed by set date	Percentage date	100% Construction of Rockville, Marise Motseko Access Road complete by 30 June 2022	N/A	N/A	R4 000 000	N/A	N/A	N/A	N/A
29	P1G102.06	Basic Service Delivery	Project Management Unit	19	Completion of Silo facility phase 4	Appointment letter, Progress report.	Phase 3 of Silo facility complete	Percentage of work on Silo facility complete by set date	Percentage date	95% Construction of phase 4 Silo Facility by 20 June 2023	Stage 1 (10%) Contract or establishment by 31 December 2022	Project is still on procurement processes	R 3 000 000.00	R0.00	Delays in procurement of service provider	Service Provider to be appointed in Q3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
30	PIG103.01	Basic Service Delivery	Project Management Unit	20	Construction of 6400m ² Extension of Matatiel e Sport Center Phase 2	Appointment Letter Progress Report,	6 existing sports fields	Percentage of work on Sport field completed by set date	Percentage date	Stage 3 (50%) Construction of Extension of Matatiel e Sport Centre Phase 2 by 30 June 2023	Stage 1 (10%) Contract or establishment by 31 December 2022.	Project is still on procurement processes	R 2 300 000.00	R0.00	Delays in procurement of service provider	Service Provider to be appointed in Q3	Not Achieved
31	PIG103.02	Basic Service Delivery	Community Services : EPWP & Public Amenities	2	Boreholes	Appointment and completion certificate.	Persistent water supply challenges in facilities	Number of boreholes constructed by set date	Number date	Construction of a borehole at Maluti Civic Centre by 31 December 2022	Borehole constructed by 31 December 2022	The project is still on specification stage	R450 000.00	R0.00	Appointment and Completion Certificate	To be implemented in Q3	Not Achieved
32	PIG103.03	Basic Service Delivery	Public Amenities		Annual routine maintenance of planned sports fields and recreational facilities	Appointment letter and delivery note	Existing 1 tennis court, 1 municipal pool, 4 netball grounds, 3 stadiums, 4 open sports grounds and other potential	Number of goal post and brush cutters procured by set date	Number Date	Procure 4 soccer goal posts; 2 netball posts & 3 brush cutters 31 December 2022	Delivery of 4 soccer goal posts; 2 netball posts & 3 brush cutters 31 December 2022	Still on specification stage	R400 000.00	R0.00	Procurement and delivery of soccer and netball goal posts	To be implemented in Q4	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
							rural sports grounds										
33	P1G104.01	Basic Service Delivery	Project Management Unit	Admin	Construction of Back up water supply or council Chamber and Municipal Offices	Progress report and Completion Certificate	Completion of back up water supply for council chamber	Percentage of Construction of back up water supply for council chambers and municipal offices completed by set date	Percentage date	100% Construction of Back up water supply for council Chamber and Municipal by 30 June 2023.	Commission and Testing of Water Supply by December 2022	Commission and Testing of backup water supply was done on the 15 December 2022	R500 000,00	R818 503.60	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
34	PIG104.02	Basic Service Delivery	Project Management Unit	Admin	Installation of Meggie Resha statue for council chambers	Progress report and Completion Certificate	Project in progress	Installation of a statue by set date	Number Date	Installation of Meggie Resha statue (one) at the new council chambers Building by 30 June 2023	Installation of the statue by 31 December 2022	Statue not delivered yet, still under construction	R500 000,00	R0.00	Service Provider is still busy with manufacturing of the statue	The statue will be delivered in Q3	Not Achieved
35	PIG105.01	Basic Service Delivery	Project Management Unit	19	Renovation of stores	Appointment letter, Progress reports, Completion certificates	Existing building store	Number of building stores renovated by set date.	Number date	One municipal building store renovated by 30 June 2023	Remove steel windows, strip off loose paint, open cracks, fill them with crack filler, strip off loose ceiling and prepare for painting	Not achieved	R200 000	R0.00	Project not advertised	Project ready to be advertised in January	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
36	PIG105.02	Basic Service Delivery	Project Management Unit	19	Renovation of community halls (Nokhwezi Community Hall)	Appointment letter and completion certificates.	Existing Community Hall and Pre-School	Number of community Hall Renovated by set date.	Number Date	Renovations of public amenities (Nokhwezi Community Hall by 30 June 2023	Seal of roof leaks and apply paint on roof cover, Installation of roof accessories. paint on walls internal & external. changing of opening.	Project was advertised on 25 November 2022 and closed on 05th December 2022.	R 200 000.00	R0.00	There were delays in appointing of service provider	Contract or to be appointed in quarter three	Not Achieved
37	PIG105.02	Basic Service Delivery	Project Management Unit	19	Renovation of Thandani sport field	Appointment letter and completion certificates.	Existing sport field	Stadium Renovated by set date.	Number Date	Renovations of public amenities stadium (Thandani) by 30 June 2023	Sealing of cracks on walls and applying paint, installation of ceiling, fixing of floor, changing of toilets seat. Changing of underground	Thandani Sports Field was advertised on 25 November 2022 and closed on 05 December 2022	R200 000	R0.00	There were delays in appointment of a Contractor	Contract or will be appointed in the third quarter	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
38	P1G105.03	Basic Service Delivery	Supply Chain Management	19	Procurement of new plant	Appointment letter, Delivery note/rep ort	10 units of plant	Procurement of Municipal plant by set date	Number	Purchase of Municipal Plant (8 Units of plant Grader, Roller, Watercart, Excavator, TLB, 3 x 10m³ tipper trucks) by 30 June 2023	N/A	N/A	R 15 000 000.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
39	PIG105.04.1	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	5	Construction of 6km of Mavundleni Access Road	Instruction Letter, Progress Reports	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, KM, Stage/Percentage	60% construction of Mavundleni Access Road completed by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	The project was handed over to the contractor on 17 October 2022 thereafter, contractor was instructed to suspend works and that was confirmed by the council meeting held on 14 December 2022.	R 1 800 000.00	R0.00	The project does not have sufficient funding	It will be reconsidered during budget adjustment	Not Achieved
40	PIG105.04.2	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	11	Construction of 6km of Makomorweni Access Road and Bridge	Appointment Letter, Progress Reports.	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, KM, Stage/Percentage	60% construction of Makomorweni Access Road completed by 30 June 2023	Stage 1 (10%). Contract or establishment By 31 December 2022.	Contract or was appointed on 08 December 2022 and site handing over held on 15 December	R 2 300 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
41	PIG105.04.3	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	26	Construction of 7.9km of Black Diamond Access Road & Bridge	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	60% construction of Black Diamond Access Road completed by 30 June 2023	Stage 1 (10%). Contract or establishment. By 31 December 2022.	Advertised on 12 September 2022 and closed on 23 September 2022	R 5 494 200.00	R0.00	Contract or not appointed	Appointment of a contractor in the third quarter	Not Achieved
42	PIG105.04.4	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	24	Construction of 1.8km Linotseng Access Road	Appointment Letter, Progress Reports.	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	60% construction of Linotseng Access Road completed by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Overall progress percentage onsite is 85% (Construction of stone pitching, Cleaning of stormwater pipes and Installation of	R 1 500 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
43	PIGIO5.04.5	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	8	Construction of 4km of Nkosana Access Road	Appointment Letter, Progress Reports.	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	60% construction of Nkosana Access Road completed by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	The handing over meeting for Nkosana Access Road was held on 17 October 2022	R 1 200 000.00	R0.00	N/A	N/A	Achieved
44	PIGIO5.04.6	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	19	Tipping and processing of 5km Mountain Lake Road	Appointment Letter, Progress Reports.	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	60% construction of Mountain Lake Road completed by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Overall progress onsite is 95% (Process ing of gravel material, Installati on of road signs and Construc	R 1 000 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
45	P1G105.04.7	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	27	Construction of 5.6km of Helbron to Madimong Access Road	Progress Reports and Completion certificate	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	100% construction of Helbron to Madimong Access Road completed by 30 June 2023	N/A	N/A	R 1 300 000.00	N/A	N/A	N/A	N/A
46	P1G105.04.8	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	4	Construction of 3.8km of Zikhahleni Access Road	Progress Reports, Completion certificate	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	100% construction of 3.8 of Zikhahleni Access Road completed by 30 June 2023	N/A	N/A	R 720 833.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2023	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
47	P1G105.04.9	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	25	Construction of 5.6km of Maphutsing Access Road	Progress Reports, Completion certificate	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	100% construction of 5.6 km of Maphutsing Access Road completed by 30 June 2023	N/A	N/A	R 1 100 000.00	N/A	N/A	N/A	N/A
48	P1G105.04.10	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	23	Construction of 4.8km of Matolweni Access Road	Progress Reports, Completion certificate	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	100% construction of 4.8km of Matolweni Access Road completed by 30 June 2023	N/A	N/A	R 940 833.00	N/A	N/A	N/A	N/A
49	P1G105.04.11	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	11	Construction of 5.1km of Mbobo Access Road	Progress Reports, Completion certificate	643.7km of existing roads	Percentage of work on access roads completed by set date	Date, Percentage	100% construction of 5.1km of Mbobo Access Road by 30 June 2023	N/A	N/A	R 1 070 833.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
50	PIG105.04.12	Basic Service Delivery	Project Management Unit	12	Construction of 5.7km of Mango - Nyanzel Access Road	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on access roads completed by set date	Percentage date	60% construction of Mango - Nyanzel Access Road by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Contract or was appointed on 05 Dec 2022 and the handover and contract or established the site on the 07th of December 2022	R1,650,000.00	R0.00	N/A	N/A	Achieved
51	PIG105.04.13	Basic Service Delivery	Project Management Unit	12	Construction of 5.5km of Mphotsongwe ni(Rhashuhle) Access Road & Bridge	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on access roads completed by set date	Percentage date	60% construction of Mphotsongwe ni(Rhashuhle) Access Road & bridge by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Contract or appointed on 08 December 2022	R2 329 800.00	R0.00	The service provider was appointed late in December.	Site handing over scheduled for 09 January 2023	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
52	PIG105.04.14	Basic Service Delivery	Project Management Unit	10	Construction of 9.8km of Tsepiso ng,Kam orathaba - Kuyasa Access Road & bridge	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on roads completed by set date	Percentage date	60% construction of Tsepiso ng,Kam orathaba -Kuyasa AR & bridge by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Advertised on 03 June 2022 and closed on 24 July 2022.	R2,000 0000.00	R0.00	Contract or not appointed	Contract or to be appointed in the third quarter	Not Achieved
53	PIG105.04.15	Basic Service Delivery	Project Management Unit	10	Construction of 9.1km of Dengwa ne,Khoa pa-Zwelitsh a Access Road	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on roads completed by set date	Percentage date	60% construction of Dengwa ne,Khoa pa-Zwelitsh a AR by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Intention to appoint the contract or has been issued on the 28th of November 2022	R2,730 0000.00	R0.00	Delays were experienced in procurement processes.	Service Provider will be appointed in Q3	Not Achieved
54	PIG105.04.16	Basic Service Delivery	Project Management Unit	10	Construction of 4.2km of Sitiweni Access Road & bridge	Appointment Letter, Progress Reports	643.7km of existing roads	Percentage of work on roads completed by set date	Percentage date	60% construction of Sitiweni AR & bridge by 30 June 2023	Stage 1 (10%). Contract or establishment by 31 December 2022	Contract or was appointed on the 05th of December 2022, the handover and contract or establishment was on the 08th	R1,290 0000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2 of December 2022	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
55	PIG105.05	BASIC SERVICE DELIVERY	Community Services : EPWDP & Public Amenities	19	Annual routine maintenance of planned public amenities	Specific Advertisment, Appointment letter and invoices	Existing 4 blocks of public toilets, 39 community halls, 52 pre-schools, 4 libraries and 1 business compound	Number of facilities maintained and refurbished by set date	Number date	Undertake planned and routine maintenance of 10 public amenities by 30 June 2023	TOR and Appointment of service provider for the maintenance of the 5 sports grounds by 31 December 2022	TORs and adverts were issued in January 2022, July 2022 and again readvert in October 2022 This was done early to make sure we meet target	R1 300 000	R0.00	Appointment letter SCM Delays	Q3 / Q4 depending on prioritization by SCM	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
56	PIG206.0	Basic Service Delivery	Community Services ; Environment & waste	01, 20	Cemetery development	Q1: Appointment letter, Q2: Designs Q3: Progress report of fencing Q4: Completion certificate	3 Existing fenced cemeteries	Development of new cemeteries by set date.	Number date	Development of one Cemetery in Matatieli (establishment & fencing) by 30 June 2023	Approval designs by town planning , Preparing terms of reference for fencing by 31 December 2022	Cemetery designs TOR drafted and advertised, EIA for cemetery development advertised. TOR of reference for cemetery fencing drafted	R 1 000 000.00	R0.00	Designs for cemetery not yet approved.	Cemetery designs to be approved by town planning in the 3rd quarter	Not Achieved
57	PIG206.03	Basic Service Delivery	ENVIRONMENT	1,19,20 and 26	Grass cutting	12 Monthly reports and pictures	Grass cutting in the implemented through EPWP	Grass cutting services provided on road verges in 4 wards by set date.	Number Date	Grass cutting on road verges in 4 wards by 30 June 2023	Grass cutting of road verges in 4 (Wards 1,19, 20 and 26) Wards by 31 December 2022	Grass cutting done in wards 1,19,20 and 26.	R200 000	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
58	PIG206.04	Basic Service Delivery	Community Services ; Environment & waste	Admin	Cemetery management system	Draft TOR, Appointment Letter, progress report, Handover report)	3 Existing cemeteries	Installation and maintenance of cemetery management system by set date	Number date	Installation and maintenance of cemetery management system by 30 June 2023.	Appointment of service provider by 31 December 2022	Target not achieved , Cemetery management system TOR drafted, and project was advertised.	R 650 000.00	R0.00	Project was nonresponsive and will have to go to re-advert.	Service provider for Cemetery management system will be appointed in the 3rd quarter	Not Achieved
59	PIG206.07	BASIC SERVICE DELIVERY	Community Services ; Environment & waste	Admin	Landfill weighbridge	Draft TOR, Appointment Letter, Progress report, Handover report)	Existing landfill site	Weigh Bridge installed by set date	Number date	Installation of one weigh bridge by 30 June 2023	Facilitate the appointment of a service provider	TOR drafted, advertised and had to redo re advert as project was nonresponsive.	R 1 100 000.00	R0.00	Project was nonresponsive it had to go to re advert.	Weighbridge appointment will be done in the 4th quarter.	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
60	PIG206.08	Basic Service Delivery	Community Services ; Environment & waste	01,19,20,26	Waste removal	Inspection sheets/report	Waste removal in residential areas and CBD in 4 wards	(Removal of waste from residential and CBD in the following wards 1,19,20 & 26 by set date)	Number date	Cleaning and removal of waste twice a week from residential areas and daily from the CBD in Wards 1, 19, 20 and 26 by 30 June 2023.	Cleaning and removal of waste twice a week from residential areas (wards 1,20 & 26) and daily in the CBD.	Waste removal collection was done twice a week in residential areas and daily in the CBD.	R 8 000 000.00	R18 121 542.00	N/A	N/A	Achieved
61	PIG207.01	Basic Service Delivery	Community services: Public Safety	Admin	Development of disaster management plan	Appointment Letter, Progress reports, Draft and final DMP plan	No disaster management plan	Development of a disaster management plan by set date	Number date	Develop one disaster management plan by 30 June 2023	Development disaster management plan by 31 December 2022	The bid for the development of the disaster management plan was adjudicated on 18 October 2022.	R 450 000.00	R0.00	The bid for the development of the disaster management plan was non-responsive.	The bid will be re-advertised in Q3. The SDBIP will be revised thereafter targets for Q2 are moved to Q3.	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
62	PIG207.05	Basic Service Delivery	Community services: Public Safety	Admin	Procurement of 5-ton roll-back breakdown vehicle	Progress report submitted to MTM.	No breakdown vehicle	5-ton roll back breakdown vehicle procured by set date	date	Procure one 5-ton roll back breakdown vehicle by 30 June 2023	Procurement of 5-ton rollback breakdown vehicle by 31 December 2022	The bid for the procurement of the 5ton rollback breakdown vehicle was evaluated on the 01 December 2022 pending the BAC to sit.	R 950 000.00	R0.00	Delays in bid committee sittings which can be attributed to external factors resulting to backlog.	The SDBIP will be revised and then Q2 target be moved to Q3.	Not Achieved
63	PIG207.07	Basic Service Delivery	Community Services : EPWP & Public Amenities		Annually host public knowledge and awareness programmes on Library Information and promote digital information sharing.	Attendance registers, Programmes, programme notes and screenshots of digital information	6 Public knowledge and awareness programmes on Library Information and Literacy hosted in 2021/22 FY	Number of Public knowledge and awareness programmes hosted by set date	Number date	Host 6 Public knowledge and awareness programmes on Library Information and Launching of e-library website by 30 June 2023	Host 2 Public knowledge and awareness programmes on Library Information and Literacy	6 hosted programmes	R1 100 000	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
64	PIG207.09	Basic Service Delivery	Corporate Services : ICT	1	Number Plate recognition camera and Surveillance Cameras	Installation completion certificate and photos	Existing number plate recognizing cameras in the CBD	Number of Installed Cameras by set date	Number date	Installation of Two surveillance camera in Maluti by 30 June 2023	Installation of Number Plate Recognition Camera Maluti Entrance side.	Mast and 4 bullet cameras covering different directions	R400 000.00	R394 819.15	N/A	N/A	Achieved

KPA 2: MUNICIPAL FINANCIAL VIABILITY AND MANAGEMENT

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
1	P2G3O8.01	Municipal Financial Viability	BTO:FRAM		Update and maintain fixed assets register.	Q1: - Q4: Updated Fixed Assets Register and balancing Trial Balance (TB) to General Ledger (GL)	Audited Fixed assets register of 30 June 2022.	MSCO A and GRAP compliant Updated Fixed Assets Register by set date.	date	MSCO A compliant transacting and Updated Assets Register to achieve GRAP compliant FAR by 30 June 2023	MSCO A compliant transacting and Updated Assets Register to achieve GRAP compliant FAR	The fixed Asset Register is updated with additions for the months October (reported to the 14 November 2022), November (Reported to MTM on the 7th January 2023 and December (Reported to MTM on the 7th of January 2023. The Trial Balance as of 31	N/A	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
2	P2G3O8.02	Municipal Financial Viability	BTO:FRAM	admin	Preparation of GRAP compliant AFS.	Annual Financial Statements and Proof of submission	Audited Annual Financial Statements of 30 June 2021.	GRAP Compliant Annual Financial Statements submitted by set date.	Date	Prepare & submit one GRAP compliant Annual Financial Statements to Auditor-General, National & Provincial Treasury by 31st August 2022	N/A	N/A	N/A	N/A	N/A	N/A	

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
3	P2G3O8.03	Municipal Financial Viability	BTO: SCM	admin	Compilation of Annual Procurement Plan	Approved Procurement Plan	2022/23 Approved Procurement Plan	Number of Procurement Plan Approved by set date	date	Approval of one Procurement Plan for 2023/24 by 30 June 2023	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	P2G3O8.04	Municipal Financial Viability	BTO: SCM		Maintenance of Service Providers contract (2)	Q1, Q2, Q3 & Q4: 3 Proof of submission quarterly reports	2nd Quarter SCM Report to NT	Number of quarterly reports on SCM policy submitted to Mayor, National Treasury, Provincial Treasury by set date.	Number and Date	Submission of 4 quarterly reports on implementation of SCM policy to Mayor, National Treasury, Provincial Treasury on the 10th working day after the end of every quarter by 30 June 2023.	Submission of quarterly reports on implementation of SCM policy to Mayor, National Treasury, Provincial Treasury on the 10th working day after the end of every quarter	Maintenance of Service Providers contract, quotation requested from the service providers from our database	N/A	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
5	P2G308.05	Municipal Financial Viability	BTO-Budget Planning & Investment	Admin	Submission of monthly reports as per section 71 of MFMA.	Q1 - Q4: 3 monthly reports submitted to the Mayor, NT & PT; Proof of submission	Monthly submission.	Number of Section 71 reports submitted by set timeframe.	Number date	Submit monthly (12) (section 71) reports to National Treasury, Provincial Treasury and Mayor on the 10th working day of every month by 30 June 2023.	Submit 3 monthly reports to National Treasury, Provincial Treasury and Mayor on the 10th working day of every month	The October reports have been submitted to National Treasury, Provincial and Mayor on the 14 November 2022.e on the 10th working day after the end of the month. November reports have been submitted to National Treasury, Provincial and Mayor on the 13 December 2022	N/A	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												i.e on the 10th working day after the end of the month. December reports to be submitted to National , Provincial and Mayor on the 16 January 2022 i.e. on the 10th working day after the end of the month.					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
6	P2G308.06	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Submission of quarterly reports as per section 52 (d) of MFMA.	Q1 -Q4: quarterly reports; proof of submission	Quarterly reports	Number of sections 52d reports submitted by set timeframe	Number date	Submit (4) quarterly reports (section 52d reports and (4) withdrawal report) to National Treasury, Provincial Treasury by the 10th working day after the end of each quarter by 30 June 2023	Submit (1) quarterly reports (section 52d reports and (1) withdrawal report) to National Treasury, Provincial Treasury on the 27 January 2023, Council will adopt the report on the 26 January 2023, the report will be submitted within 10 working day after the adoption to both	1 quarterly report and 1 withdrawal report will be submitted to National Treasury, Provincial Treasury on the 27 January 2023, Council will adopt the report on the 26 January 2023, the report will be submitted within 10 working day after the adoption to both	N/A	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National INKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
7	P2G3O8.07	Municipal Financial Viability	BTO-Budget Planning & Investment	Admin	Submission of banking details as per section 8 of MFMA.	Q1: Banking Detail Completed Form; Proof of submission	One annual banking details reported to National Treasury for 2022/23 financial year	Number of reports on banking details submitted by set date	Number date	One annual banking details to be reported to National Treasury by 01 July 2022	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
8	P2G3O8.08	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Submission of mid-term report in terms of section 121 of MFMA.	Q3: Mid-Term Budget Report and Proof of submission	Mid-term report submitted by the 25th January to National and Provincial Treasury	Number of Mid-term report submitted to the Mayor, National and Provincial Treasury by set date	Number date	Submission of one mid-term report to the Mayor, National and Provincial Treasury by the 25th January 2023.	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	P2G3O8.09	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Multi-year budget as per section 28 of the MFMA.	Adjusted budget submitted to Council and NT & PT and proof of submission	2022/23 Approved Budget	Adjusted budget prepared and submitted to Council, Provincial and National Treasury by set date	Number date	Prepare and Submit adjusted budget to Council by 28th February and to National and Provincial Treasury by 15th March 2023	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National UKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
10	P2G308.10	Municipal Financial Viability	BTO- Budget Planning & Investments		Multi-year budget as per section 21 (b) of the MFMA.	Q1: Approved Budget Process plan and proof of submission	Submitted 2022/23 Time schedule to Management Team, EXCO, Standing Committee, Council and National Provincial Treasury	Budget Time schedule (Process Plan) submitted to Council and National Provincial Treasury by set date.	Number date	Develop one budget time schedule (process plan) and submit to Council 10 months before the start of a financial year by 31 August 2022	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11	P2G308.11	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Multi-year budget as per section 23 of the MFMA.	Q4: Agenda, reports and attendance registers	Budget Community Outreach held on April 2022	Number of budget community outreach es held by set date	Number date	Hold 1 budget community outreach by 30 June 2023	N/A	N/A	R	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
12	P2G3O8.12	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Multi-year budget as per section 21 and 24 of MFMA.	Tabled Budget, Approved Budget and proof of submission	Submitted 2022/23 tabled budget to Management Team, Standing Committee, EXCO, Council and National and Provincial Treasury	2023/24 MTERF Budget prepared and submitted to Council, National and Provincial Treasury by set date.	date	Prepare 2023/24 MTERF Budget and submit to council by 30 June 2023 and to National and Provincial Treasury within 10 days after approval	N/A	N/A	N/A	N/A	N/A	N/A	N/A
13	P2G3O8.13	Municipal Financial Viability	BTO- Revenue And Expenditure	1,19,20, 26	General valuation roll	2021/22 Supplementary roll	Certified valuation roll for 2018-20 23	Valuation roll produced by set date	Number	Produce one general valuation roll for implementation by 30 June 2023	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
14	P2G3O9.01	MUNICIPAL FINANCIAL VIABILITY	Community services: Public Safety	Admin	Procurement and installation of traffic management system	Q1: Appointment letter Q2-Q4: Progress report submitted on MTM.	No traffic management system	Installation and maintenance of Traffic Management System by set date	Number date	Installation and maintenance of one Traffic Management System by 30 June 2023	Installation of traffic management system by 31 December 2022	The bid for the installation of traffic management system was adjudicated and it was non responsive.	R 1 000 000.00	R0.00	The bid was non responsive.	The SDBIP will be revised thereafter target for Q1 and Q2 will be moved to Q3 and the bid will be re-advertised in Q3.	Not Achieved
15	P2G3O9.02	Municipal Financial Viability	BTO- Revenue And Expenditure	Admin	Debt Collection & Reduction	Debtors' monthly age analysis	Debt balance R R191 246 462.38 as at 31 Dec 2021	Amount of debt reduced by set date	Amount Date/Period	Reduce Revenue debt by R3,000 000 by 30 June 2023	Reduce Revenue debt by R750000 by 31 December 2022	For the month ended October 2022 debt reduced by R23 318 283.71 For the month ended November 2022 debt reduced by R5 886 626.03 For the month ended	R	R699 283.65	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
16	P2G3010.01	Municipal Financial Viability	Office of the MM: Internal audit unit	Admin	Follow up reports on Audit Improve ment Plan 2021/2022	Audit improve ment plan with updated status in each quarter.	Completed 3 Follow up audit report on audit implementation plan second, third and fourth quarter 2021 Financial year	Number of follow up on audit improve ment plan produced by set date	Number date	Produce 4 Follow up report on audit Improve ment Plan for 2020/2021 and 2021/2022 by 30 June 2023.	Produce 1 follow up report on audit improve ment plan for 2021/2022 by 31 December 2022	Follow up on Audit Improve ment Plan not yet produced we are still waiting for Budget and Treasury Office to develop it	N/A	R0.00	Budget and Treasury Office did not develop an audit improve ment plan	Follow up on audit improve ment plan will be done on quarter 3	Not Achieved
												December 2022, debt reduced by R 11,927,586.04					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
17	P2G3O1 0.02	Municipal Financial Viability	Office of the MM: Internal audit unit	Admin	Annual Financial Statements Interim Financial Statements	1 Review report on the Annual Financial Statements, 1 Review report on Interim Financial Report.	2 reviews conducted in 2021/2022	Number of annual and interim financial statements reports by set date	Number	Produce 1 review report on Annual Financial Statements and Interim Financial Statements review report by 30 June 2023.	N/A	N/A	150,000.00	N/A	N/A	N/A	N/A
18	P2G3O1 0.03	Municipal Financial Viability	BTO: FRAM		Receive unqualified audit opinion from AGSA.	Q1: N/A Q2: Signed Audit Report Q3: N/A Q4: N/A	Unqualified Audit opinion for 30 November 2021.	Signed Auditor General Report by set date.	Signed Auditor General Report by set date.	To strive for an Unqualified Audit Opinion issued by the Auditor-General by 31 December 2022	Achieve an Unqualified Audit Opinion with no material misstatements issued by the Auditor-General 31 December 2022	The Municipality achieved an Unqualified Audit opinion with material misstatements issued by the Auditor-General on the 30 November	R4 240 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												er 2022.					

KPA 3: LOCAL ECONOMIC DEVELOPMENT

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
1	P3G4O1 1.01	Local Economic Development	EDP: LED	Admin	Local Economic Development Strategy Review	Q1, ToR and Appointment Letter, Q2 Attendance Register for Stakeholders Consultation Q3, Draft Led strategy review, Q4 Council Resolution	Local Economic Development Strategy in place	Local Development Strategy reviewed by set date	Number date	Review one Local Economic Development strategy by 30 June 23	Stakeholders Consultation by the service provider in preparation for consolidation of the study	Stakeholders consultation meeting was held on the 25 October 2022.	R 150 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National UKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
2	P3G4O1 1.02	Local Economic Development	Community Services : Public Amenities & EPWP	All wards	Public Employment Programme (EPWP)	1 Quarterly expenditure Report submitted to Council	500 Job opportunities created through EPWP in 2021/22 FY	Number of Job opportunities created through EPWP by set date	Number date	Create 850 Job Opportunities through EPWP by 30 June 2023	Create 100 job opportunities through EPWP	In total for mid-term 550 WO were planned Target Achieved Q1:450 538 Q2: 100 26 Total: 550 564 which therefore means target was met and exceeded by 14 WO Which therefore means we met the	R 9 620 000.00	R3 854 802.12	N/A	N/A	Achieved
3	P3G4O1 1.03	Local Economic Development	Corporate Services : HRM		Implementation of training programmes	Q1, Signed recommendation and schedule of placed trainees	46 Students were funded and 16 trainees were facilitated	Number of students provided with experiential learning: (Internship and In-Service	Number date	Facilitate placement of 10 In-service trainees by June 2023; Facilitate 12 Internship	Facilitate placement of 2 In-service trainees and 7 Interns were placed during the period under	Seven In-service trainees and 7 Interns were placed during the period under	R4 000 000	R225 000.00	Three (3) Interns in Electrical services receive funding from MISA	N/A	Achieved

Project No.	IDP REF.	National UKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
								Training		Programmes by 30 June 2023	Programmes	review as follows: INTER NS: 1. Mr. M. Ranakas i: Intern Electricity Unit from 01 November 2022 for 36 Months to 30 April 2022. 2. Ms. T. Nyembe : Intern Town & Regional Planning from 02 December 2022 for Three Years to 30 November 2025 3. Mr. O. Mahono:					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												Internal Town & Regional Planning from 02 December 2022 for three years to 30 November 2025 4. Mr. S. Lufele: Internal Municipal Governance from 01 December 2022 for three years to 30 November 2025 5 Mr. R. Molefi: Internal Electrical Services from 01 November 2022 for three years to					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												31 October 2025 6. Mr. N. Njani Intern Operations & Maintenance from 12 December 2022 for three years to 11 November 2025 7. Mr. Z.K. Ntleki: Intern Operations & Maintenance from 12 December 2022 for three years to 11 November 2025 IN-SERVICE-TRINEE S: 1. Mr. M.					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												Nondabula: In-service Trainee from 01/11/2022 at HRM & D for 18 Months to 30/04/24 2.Ms F. Msi: In-service Trainee from 01/11/2022 at HRM & D for 18 Months to 30/04/24 3. Mr. B. Mkombwe: In-service Trainee from 01/11/2022 at O&M for 24 Months to 21/10/2					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												4 4. Mr. S. Nobadin a: In-service Trainee from 01/11/22 at O&M for 12 Months to 21/10/23 5. Mr. N. Mambulu: In-service Trainee from 21/12/22 at Development & Planning for 06 Months to 20/06/2023 6. Ms. N.P. Makali ma: In-service Trainee from 21/12/2					

Project No.	IDP REF.	National IKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q1 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												2 at Admin & Council Support for 18 Months to 20 June 2024 7. Ms. A. Sikhunyana: In-service Trainee from 21/12/22 at Admin & Council Support for 18 Months to 20 June 2024					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
4	P3G401 2.01	Local Economic Development	EDP: LED	Various wards	Cropping and household food programme	Q1: Appointment letter Q2 - Q3: Distribution list and reports.	400 hectares were planted with grain crop and 2000 households were provided with seedlings in 20/21 financial year.	Number of hectares planted with grain crops by set date	Number date	Plant 300 hectares of grain crops in 15 wards by 31 March 2023	Planting, Top-dressing, spraying and monitoring, of 300 hectares of mechanical sation by 31 December 2022	Planting, Top-dressing, spraying and monitoring, of 300 hectares of mechanical sation was not achieved	R3 000 000.00	R0.00	Delays in appointment of a service provider	The service provider has been appointed and work will start in third quarter.	Not Achieved
5	P3G401 2.02	Local Economic Development	EDP: LED	Various wards	Cropping and household food programme	Q1: ToR Appointment letter Q2 - Q3: Distribution list and reports.	400 hectares were planted with grain crop and 2000 households were provided with seedlings in 20/21 financial year.	Number of households provided with seedlings by set date	Number date	Supply and deliver seedlings to 2000 households by 30 June 2023.	Supply and delivery of seedlings to 1000 households by 31 December 2022	Supply and delivery of seedlings to three wards, Ward 1, 2 and 3 has been supplied with the seedlings by Qhamani Trading and the remaining wards from the household	R3 000 000.00	R0.00	Scope of work was extended from 2000 households to 2000 households per ward	Advert is issued to cover all outstanding wards	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												Id and food security list are Ward 6,7,10,12,13,15,16,17,18,21,23,24,26 and terms of reference were developed and awaiting appointment of the service provider for the second batch of seedlings.					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
6	P3G4012.03	Local Economic Development	EDP: LED	01-18,21,22,23,24,25,26,27	Livestock Improvement programme	Q1: Appointment letter Q2 - Q3: Pictures and reports. Q4: - Progress Report	800 Cattle and 800 Sheep were dosed and vaccinated in various wards during 2020/2021 financial year	Number of wards assisted with livestock improvement by set date	Number date	Dosing and vaccination of 12 000 Cattle in 26 wards by 30 June 2023.	Dosing and vaccination of 6000 Cattle identified wards by 31 December 2022	Coordinate livestock improvement (dosing and vaccination), of 1000 cattle in 26 wards, a service provider has been appointed, Ndaba LG Farm and Abattoir Pty Ltd for dosage and vaccination,	R 1 500 000.00	R0.00	Delay appointment of the Service provider	Appointment has been done	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
7	P3G4013.01	Local Economic Development	EDP: LED	All wards	Skills Development for housing emerging Contractors	Q1, Q2, Q3, Q4, Attendance Register, Manual and Report	60 contractors were trained in Health and Safety, SCM processes and Project Management in 20/21 FY	Number of contractors trained by set date	Number date	Support 20 Emerging contractors through skills development trainings on Health and Safety, Developing sustainable business and Basic Project Management by 30 June 2023.	Conduct training to 5 emerging contractors on Basic Project Management by 31 December 2022	Terms of Reference were developed and submitted to Supply Chain Management for advertisement. Project Management Training was held on the 31st August 2022 to 02 September 2022.	R150 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
8	P3G401 3.02	Local Economic Development	EDP: LED	All Wards	Skill Development programme for SMMES	Q1, Q2, Q3 Appointment letters, Attendance Register, Manual and Report	60 SMMES were trained in 2021/22 financial year	Number of SMMES trained by Set date	Number date	Support 20 SMMES through skills development training on Basic Financial Management, Bookkeeping and Artificial intelligence by 30 June 2023	Conduct training to 5 SMMES on Bookkeeping by 31 December 2022	Terms of reference were prepared and submitted to SCM for advertisement. Bookkeeping training was held on the 10th -12 August 2022	R 150 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
9	P3G4O13.03	Local Economic Development	EDP: LED	All Wards	SME/Co-operative Funding Support	Q1- Advert and TOR Q2, Q3, Q4- Attendance Register, Report and Pictures	8 SME's and co-operatives funded in 20/21 FY	Number of SMEs and Co-operatives funded by set date	Number date	Support 10 SME's and Co-operatives through funding support by June 2023	Funding of 10 SMEs by 31 December 2022	Funding support for 10 SMEs and Funding support for 4 SMEs in Manufacturing, advertising, advertisement for both programmes were issued on the 5th July 2022, and bids were 1. Tjhebel o Pele (PTY) LTD Kilns 2. Mgabab a Stones (PTY) LTD Equipment and Electricity Upgrade	R 400 000.00	R0.00	Other SME did not meet requirements	SMME Sub Unit to assist in filling the application forms	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												3. Hareyen g Agricultural Project Animal Feed					
												4. Inkqubela Shearing Shed Wool Equipment					
												5. Sumeya Trading Store Mobile Chicken					
												6. Mangzo Bakery Bakery Equipment					
												7. Prof Masters Carpentry Carpentry Equipment					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
10	P3G4O13.04	Local Economic Development	EDP: LED	All Wards	Manufacturing Support Programme	Q1- Advert and TOR Q2, Q3, Q4- Attendance Register, Report and Pictures	There is database for Manufacturing businesses	Number of SMMEs' in Manufacturing supported by set date	Number date	Support 05 SMMEs and Cooperatives in Manufacturing sector by June 2023	Appointment of 5 SMMEs' in manufacturing sector by 31 December 2022	Funding support for 10 SMMEs and Funding support for 4 SMMEs in Manufacturing, advertising, advertisement for both programmes were issued on the 5th July 2022, and bids 1. Tjhebelo Pele (PTY) LTD Kilns 2. Mgababa Stones (PTY) LTD Equipment and Electricity 3. Upgrade	R 400 000.00	R0.00	N/A	N/A	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												Hareyen g Agricultural Project Animal Feed 4. Inkqubela Shearing Shed Wool Equipment 5. Sumeya Trading Store Mobile Chicken 6. Mangzo Bakery Bakery Equipment 7. Prof Masters Carpentry Carpentry Equipment were evaluated 10 SMMEs					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
11	P3G5O1 4.01	Local Economic Development	EDP: LED		Tourism month celebrations	Q1 Concept document for the event Q2 Closeout report	Annual tourism event was hosted in September 2018	Number of Tourism events hosted by set date.	Number, Date	Host (1) tourism month celebration - 3 Days event 30 September 2022	N/A	N/A were recommended for SMME support and 4 SMMEs were recommended for manufacturing support.	R 150 000.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
12	P3G501 4.02	LOCAL ECONOMIC DEVELOPMENT	Tourism Destination marketing		National tourism exhibitions	Q3: Attendance register; Q4: Attendance register	Matatieli local Municipality has attended the tourism exhibition shows showcasing Matatieli as a destination of choice	Number of destination marketing events supported by set date	Number Date	Attend 3 Tourism exhibitions; Tourism Indaba, Beeldshow and Cape Town Gateway by 30 June 2023	N/A	N/A	R150 000,00	N/A	N/A	N/A	N/A
13	P3G501 4.03	LOCAL ECONOMIC DEVELOPMENT	Tourism Destination marketing		Tourism awareness Campaign	Q1: Concept document Q2: Signed logistic documents and Close out report	Previous awareness campaigns conducted	Tourism awareness campaign conducted by set date	Number	Conduct one tourism awareness campaign: Shot-Left Matatieli by 30 June 2023	Conduct one tourism awareness campaign: Shot-Left Matatieli by 30 December 2022	Tourism Awareness campaign rescheduled to February, subject to the Availability of the Hon Mayor, this event was planned to take place a week before the	R 150 000.00	R0.00	Tourism awareness campaign: Shot-Left Matatieli was not conducted due to it being plan as a build up to a project that did not materialise	The target will be done on the third quarter	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												Music Festival as a built up and also educate and creating hype, this program was planned to take shape of the media tour, invite hiking clubs, leadership and Management led by the Mayor, short left Matat meaning an overnight tourist attractions					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
14	P3G5O1 4.04	Local Economic Development	EDP: LED		Crafter development	Q1 Data base, Q2 Appointment letter, Q3 Invoices ,	There are no programs dedicated to assist crafters	Number of crafters identified and supported by set date		Identify and support 5 local crafters with startup material and equipment by 31 March 2023	Develop terms of reference and appoint the service provider by 31 December 2022	Crafters Development, a Database for crafter has been developed and updated, capturing is done on a daily basis, a final public notice will be calling crafters for a final call to update information, closing date was on the 25 November 2022. A concept document with selection criteria has been	R 150 000.00	R0.00	N/A	N/A	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												developed and drafted terms of reference to appoint a service provider .					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FV	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
15	P3G5014.05	Local Economic Development	EDP: LED	Admin	Funding for Local Tourism Events	Q1: Terms of reference Q2: Proposal Q3: Closeout report.	Matatiele Local Municipality had funded the following events; Mehloodi ng Heritage Day, Matat Fees, Ced-Matat Race	Number of tourism events funded by set date	Number date	Provide funding support for 3 Matatiele tourism events by 30 June 2023	Funding of 3 (three) prosperous tourism events by 31 December 2022.	Terms of reference for funding support of three tourism events were developed and three tourism events companies were selected by SCM and a report signed by everyone was sent to LED, no decision has been taken to assist these tourism events owners as yet, target met.	R 200 000.00	R0.00	Funding of 3 (three) prosperous tourism events were selected and to presentation not done before selection the project has reach stand still	The target be moved to the third quarter and be re advertised to include presentation before awarding.	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
16	P3G5014.06	Local Economic Development	EDP: LED	19	Matatiel e Music Festival	Q1: Terms of reference Q2: Invoices, Contract s/SLA and Pictures Q3: Closeout reports.	Matatiel e music festival was hosted in 2019 with success	Matatiel e music festival hosted by set date	Number Date	Host 8th Matatiel e Music Festival by 30 June 2023	Host 8th Matatiel e Music Festival by 31 December 2022.	Matatiel e Music festival 2022 call for proposals advertised on the 5th August 2023 and the proposal were due to be evaluated and no decision and no report from SCM as yet of an intention to appoint or if it is non-responsive for an appointment to be done, target was not met.	R 200 000.00	R0.00	Committees did not seat for the Matatiel e Music festival	To redirect funds to the Crafters Development	Not Achieved

Project No.	IDP REF.	National IKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
17	P3G5015.01	Local Economic Development	EDP: LED	19, 20	Matatiel Nature Reserve Hiking Trail	Q1: Terms of reference Q2: Appointment Letter Q3: Feasibility study and Business plan	Matatiel Nature Reserve with no tourism activities	Development of feasibility study by set date.	Number date	Conduct feasibility studies for three tourism potential projects: 1. mountain lake reserve hiking trails 2. Matatiel cultural village 3. Mehloodi camping site by 30 June 2023.	Service provider appointed to develop feasibility study 1. mountain lake reserve hiking trails 2. Matatiel cultural village 3. Mehloodi camping site target was not met. Terms of reference were developed into three section Cultural village, Hiking Trail, Mehloodi	Service provider appointed to develop feasibility study 1. mountain lake reserve hiking trails 2. Matatiel cultural village 3. Mehloodi camping site target was not met. Terms of reference were developed into three section Cultural village, Hiking Trail, Mehloodi	R 450 000.00	R0.00	An activity of benchmarking was included, and it had to prioritised as it is prior sourcing the Service provider	The target will be move to the third quarter	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												campsite and research and benchmarking were conducted were tourism team and Political Leaders travelled to experience these facilities, process awaits advertising for appointment of Service provider to conduct these feasibility studies					

KPA 4: SPATIAL RATIONALE

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
1	P4G6O16.01	SPATIAL CONSIDERATIONS	FUTURE PLANNING	19	Planning and Survey of Matatiel Middle Income township	Q1 appointment letter Q2-Q3 Reports Q4 draft layout plan	Draft SG diagrams	Number of Draft layout plans developed by set date	Number Date	One Draft township layout plan (Planning and Survey of Matatiel Middle Income township) by 30 June 2023	Undertaking of tachy surveys and relevant studies for township establishment by 31 December 2022	The project was evaluated on the week of 28/11-02/12/22.	R1 000,000.00	R0.00	The service provider has not yet been appointed to undertake the planned activities	The service provider will be appointed in Q3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
2	P4G6016.03	Spatial Considerations	Future Planning	19	Cedarville Middle Income Development (implementation)	Q1: Appointment letter Q2-Q4 progress reports	Draft SG diagrams	Number of units provided with bulk infrastructure services by set date	Number Date	Provision of Bulk infrastructure services (30 sites) by 30 June 2023	Develop draft Design (services network) of bulk infrastructure by 31 December 2022	Assistance from external institutions was sought NHBRC . ANDM-Planning Unit for inputs on developed ToRs for procure ment of service provider to undertake the process-a meeting was held on the 12/12/22 (planned for 05/12) with NHBRC but could not have much	R250,000.00	R0.00	The service provider is not yet appointed to undertake the project	The project will be dealt with in Q3 as per discussion with ANDM-Planning unit/NHBRC facilitation	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												input as the key personnel (that was tasked with finalisation of ToRs) was not available – resolution was to set another meeting in January, 2023. ANDM indicated that they will engage with the project from January, 2023 and set up a team to assist the Municipality.					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
3	P4G601 6.04	SPATIAL CONSIDERATIONS	FUTURE PLANNING	19,2	Planning & Survey of Matatieland and Cedarville Commercial development	Q1 appointment letter Q2-Q3 Reports Q4 draft layout plans	Draft SG diagrams	Number of Draft layout plans developed by set date	Number	Develop Two Draft township layout plan (Matatieland and Cedarville Commercial development) by 30 June 2023	Undertaking of tachy surveys and relevant studies for township establishment by 31 December 2022	the service provider was appointed on the 19/12/22	R1 000,000.00	R0.00	The service provider has appointed on the 12/12/2022 so no activities were undertaken before appointment	The activities will commence in Q3	Not Achieved
4	P4G601 6.05	SPATIAL CONSIDERATIONS	FUTURE PLANNING	19	Matatieland mixed-use development	Q1 appointment letter Q2-Q3 Reports Q4 final layout plan	Feasibility study report	Number of layout plans developed by set date	Number	Develop township layout plans (Matatieland mixed-use development) by 30 June 2023	Undertaking of tachy surveys and relevant studies for township establishment by 31 December 2022	Appointment of the service provider was done on the 19/12/2022	R 350,000.00	R0.00	The service provider was not yet appointed to undertake the activities	Activities will commence in Q3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
5	P4G6O1 6.07	Spatial Considerations	Land Administration	1,19,20	Valuation of Municipal parcels	Q1 N/A Q2- Appointment letter Q3 valuation reports. Q4 N/A	10 subdivided land parcels	Number of valued Municipal parcel by set date	Number date	Valuation of 10 Municipal parcels by 30 June 2023	Facilitate for appointment of a service provider	Service provider was appointed on the 08/12/2022	R 100,000.	R0.00	N/A	N/A	Achieved
6	P4G6O1 6.08	Spatial Considerations	Land Administration	1,19,20, 26	Undertaking Land Survey Services	Q1 appointment letter Q2 Beacon Certificate Q3 Draft SG diagrams Q4 Proof of Submission to Surveyor General (SG)	50 surveyed land parcels Encroachments of land parcels	Number of land survey activities undertaken by set date.	Number Date	Coordinating of 4 (Rezoning, Resurveying, Subdivision and Submission) Land surveying activities by June 2023	Subdivision, Rezoning of land parcels, by 30 December 2022	Evaluation of bid documents was undertaken in the week of 25-28 October, 2022	R 250 000.00	R0.00	The service provider was not yet appointed to undertake the planned activities	The appointment process will be undertaken in Q3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
7.7	P4G6O1 8.01	Spatial Considerations	Future Planning	Various wards	Development of Western & Southern Local Spatial Development Framework (LSDF)	Q1-Q2 Progress Reports Q3 Draft LSDF Q4 final LSDF	Spatial Development Framework (SDF)	Number of LSDFs developed by set date	date	Development of LSDF Western (1) and Southern Cluster by 30 June 2023	Development of draft LSDFs (Western cluster) and public consultations by December 2022	Appointment of service provider done on the 14/12/2022	R 250 000.00	R0.00	The service provider was not yet appointed to undertake the proposed activities	Activities will commence in Q3	Not Achieved
8	P4G6O1 8.02	Spatial Considerations	Future Planning	1	Maluti Land Tenure Upgrade	Q1-Q4 Quarterly reports	Letter of Maluti Donation from Department of Public Works	Maluti Land tenure upgraded by set date	Number Date	Facilitate land tenure upgrade project by 30 June 2023	Registration of donated land at Deeds Office by December 2022	A meeting was held with the service provider (conveyancer) on Maluti land tenure activities to be undertaken. meeting with Maluti community was held on the 06/12/2022 to update them on	R 250 000.00	R0.00	Process is ongoing	The process will be finalised in Q3	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FV	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												the status of Maluti land tenure upgrade go-ahead was given to the service provider to commence with the project following community meeting that was held					

KPA 5: MUNICIPAL INSTITUTIONAL DEVELOPMENT AND TRANSFORMATION

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
1	P5G7019.01	Municipal Institutional Transformation And Development	HRM&D	Admin	Training and Development	Q1, Q2, Q3 & Q4: Memos written to departments for employees to be trained; Attendance registers or confirmation from the training provider.	15 training programmes were conducted in 2021/22 financial year.	Number of training programmes coordinated by set date	Number date	Coordinate 15 Training programmes by 30 June 2023	Coordinate 3 Training programmes by 31 December 2022	- Two Officials attended Examination of Motor Vehicle from 26 September 2022 to 15 December 2022 - 17 Officials attended OHS training 28-30 November 2022 - Three Officials attended VIP training on 01 December 2022 - Twelve LLF Members (Employer) Compton	R300 000,00	R49 500.00	The Municipality bought a new payroll system and therefore users needed to be trained.	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure As At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												ent) attended LLF Training on 08-10 November 2022 - Nine Officials attended System Administrator and Organizational Development Training					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
2	P5G70I9.02	Municipal Institutional Transformation And Development	HRM&D	Admin	Staff Establishment review	Q1: Signed process plan Q2: Council resolution extract Q3: Draft staff establishment Q4: Council resolution extract	2021/22 approved Staff Establishment	Reviewed and approved Staff Establishment by set date.	Reviewed and approved Staff Establishment	Approval of the reviewed 2022/2023 Staff Establishment by 30 June 2023	Approval of the staff establishment process plan by 31 December 2022	Staff establishment process plan for 2023/24 was developed and tabled to Council on 27 October 2022. the process plan was then approved by council on even date with council resolution No. CR 253/27/10/2022	N/A	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
3	P5G7O19.03	Municipal Institutional Transformation And Development	HRM&D	ADMIN	Financial Study Assistance	Q1: Schedule of applications approved and report Q3: Schedule of applications approved and report	25 Beneficiaries to Financial Study Assistance	Number of beneficiaries funded for Financial Study Assistance by set date	Number date	Fund 25 Beneficiaries for Financial Study Assistance by 30 June 2023.	N/A	N/A	R300 000,00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure As At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
4	P5G7O19.04	Municipal Institutional Transformation And Development	HRM&D	P5G7O19.04	Facilitate Wellness & OHS programmes	Invites to employee relations session; Attendance records for employee relations session; Completed health and safety inspections	4 wellness & programmes events held in 21/22 and Contracted a Service Provider for EAP for 3 years	Number of wellness & employee relations programme conducted by set date	Number date	Conduct two (2) wellness & two (2) employee relations programme by 30 June 2023	Conduct one wellness program and one employee relations programme by 31 December 2022	One Employee relations was conducted on 06 October 2022. it was addressing cultural diversity in the workplace. One wellness programme was conducted on 28 October 2022. it was addressing breast and prostate cancer awareness.	R100 000	R148 853.30	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 – OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
5	P5G8O2 0.01	Municipal Institutional Transformation And Development	Security Management	Admin	Security for municipal assets and premises	Q1 – Q4: 4 Minutes and 12 reports	Security policy in place Current Contract for Security company expires in 2024	Number of meetings held and monthly reports produced by set date	Number Date	Hold 4 quarterly meetings and produce 12 monthly reports on monitoring of security services by 30 June 2023	Holding of 1 quarterly meeting and receipt of 3 monthly reports from the service provider by 31 Dec. 2022	1 quarterly meeting held on 15 December 2022 and 3 monthly reports received from the service provider by 31 December 2022.	R 12 100 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FV	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
6	P5G8O2 0.02	Municipal Institutional Transformation And Development	Fleet Management	Admin	Procurement of additional fleet	Q2: Appointment letter; Q3: Invoice and delivery note.	31 Municipal vehicles	Number of additional fleets procured by set date	Number	Procurement of one council bus by 30 June 2023	Appointment of service provider for procurement of one Bus by 31 December 2022	Purchase of one bus for the municipal fleet.	R600,000.00	R0.00	The purchase of one bus was not achieved because of insufficient funds. The adjustment and then the budget will enable the achievement of the target by Q4.	Terms of reference and specifications to be completed by the 31st of March 2023 and then the procurement of the bus will be done by 30 of June 2023.	Not Achieved

Project No.	IDP REF.	National IAKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
7	P5G8020.03	Municipal Institutional Transformation And Development	Fleet Management	Admin	Installation of car ports	Q2: Appointment letter; Q3: Invoice and delivery note.	There are no existing car-ports at BTO & LED OFFICES	Car ports installed by set date	Number Date	Installation of one carport at BTO offices by 30 June 2023	Appointment of service provider for procurement of Car port by 31 December 2022	Installation of carports in the BTO parking area.	R800,000.00	R0.00	The target for the installation of carports was not achieved because of the complexity of the specification. The current car parking measurements will not be able to be compatible with the required carports in terms of measurements. The redesigning of the parking has been done to	Terms of reference and specifications will be signed off by the end of Q3, 31 March 2023. The installation of the carports will be completed by the 30 of June 2023.	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
															ensure that, the measurements of the proposed carports will be compatible.		

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
8		Basic Service Delivery	Corporate Services : ICT		Public WIFI Rollout	Installation completed on certificate and photos.	Wi-Fi Backhaul in Maluti and Matatiele.	Number of Wi-Fi Backhaul and access points installed by set date	Number Date	Installation of One backhaul and two public Wi-Fi Access Points by 30 June 2023	Installation of two Wi-Fi Access Point in Cedarville by 31 December 2022	1. Cedarville Town Hall inside and outside 2. Cedarville community Library inside and outside the backhaul power remain a challenge due to use of solar a Cedarville base-station.	R500 000	R397 698.75	N/A	N/A	Achieved
10	P5G8020.04	Municipal Institutional Transformation And Development	ICT	Admin	Maintenance and support of end user computer peripherals	Delivery notes	Desktop and laptop use policy	Number of laptops and desktops procured by set date	Number Date	Procurement of 30 laptops by 30 June 2023	N/A	N/A	R220000.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
11	PSG802 1.01	Municipal Institutional Transformation And Development	ICT Services		Maintenance and monitoring of Data Centre and ICT Infrastructure	Q1: copy of sending Terms of reference to SCM Q2, copy Appointment letters. Q3: Maintenance Progress report and completion certificates	Network Management policy existing on the network and datacentre services	Number of Municipal Data Centre and ICT Infrastructure maintained by set date	Number Date	ICT infrastructure maintenance (3) at the Data Centre (1) Smoke Detector (Registry) (2) Fibre maintenance Service provider (3) Data Centre (n+1) Generator by 30 June 2023	(1) Appointment and letter for delivery and installation of Data centre Generator. Appointment Letter for Fiber Maintenance. Appointment Letter for Smoke Detector installation by 31 December 2022	All the Projects delayed; details listed below 1. The Backup Generator or on evaluation phase (SCM) process - advert is attached as POE) 2. Fibre Maintenance currentl y on advert (SCM) process - advert attached) 3. Smoke Detector to be presented on SCM specification	R1000,000.00	R0.00	SCM process delayed the appointment of the 3 projects.	1. Backup Generator or appointment letter by 31 March 2022 2. Fibre Maintenance appointment by letter 31 March 2022 3. Smoke Detector appointment letter by 31 March 2022	Not Achieved

Project No.	IDP REF.	National IKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure As At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
12		Good Governance and Public	Corporate services: ICT		Cyber Security : (Perform Penetration testing, Anti Cyber security measures and POPIA).	Q1: Attendance register and terms of reference, Q2: Attendance register and appointment letter, Q3: Attendance registers Q4: Penetration Test report.	Existing Computer Systems	Number of workshops conducted and implemented Cyber Security systems by set date.	Number Date	Conduct four (4) quarterly Cyber security awareness workshops, one Anti-Cyber technical training and one Penetration test by 30 June 2023	Anti-Cyber Security Awareness Appointment letter for the POPI by 31 December 2022	The appointment was recently made on the 08/12/2022 through a competitive bidding process.	R1 400 000	R0.00	No training took place, Service Provider Appointment took place on 08/02/2022. Training to commence next Q3.	Ensure that all trainings are organized within Q3 to ensure successful implementation of POPI training.	Not Achieved
13	P5G8O2 1.02	Municipal Institutional Development and Transformation	Corporate Services : ICT		ICT Governance Services (Renewal of Licenses, Systems Maintenance, Integrating Systems /service alignment,	Q1: Attendance register ICT steering Committee meetings and TORs Q2: Attendance register and	Existing Deployed systems	Number of ICT governance systems performed by set date	Number Date	Perform 4 ICT governance system by 30 June 2023. 1) Conduct ICT steering Committee meetings.	ICT steering Committee Appointment letter for Digital and ICT Strategy . Appointment letter for	1. Steering Committee meeting not held in Q2 as per the Year Planner schedule 2. The Digital ICT Strategy appointment	R5 500 000.00	R0.00	ICT Steering Committee Meeting was not held in Q2 (Bid Evaluation Committee).	To ensure that remaining ICT Steering Committee are honoured as per the Year Planner schedule.	Not Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
					Digitalization, Awareness and).	appointment letters Q3: Attendance register I, progress reports and draft digital and ICT strategy. Q4: Attendance register, SLA digital signature and renewed equipment.				2) Renewed software/equipment licences. 3) Draft Digital and ICT Strategy 4) ICT Helpdesk System.	ICT Service Desk by 31 December 2022	letter attached . 3. ICT service desk appointment letter attached .					

KPA 6: GOOD GOVERNANCE AND PUBLIC PARTICIPATION

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
1	P6G902 2.01	Good Governance & Public Participation	All Departments	Admin	Development and Review of municipal policies, plans, strategies and SOP's	Q3: Department, Council Strat Plan Program me reflecting the review Q4: Copy of Council extract	Adopted municipal Frameworks, Policies, and SOPs	Number of departments with reviewed policies, plans, strategies and SOP's by set date	Number date	Facilitate the annual review of municipal policies, plans, strategies and SOP's for the 6 departments by 31 May 2023	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
2	P6G9O2 2.03	Basic Service Delivery	Corporate services: ICT		Establishment of ICT community	Q1: TORs Q2: Delivery notes and invoices Q3: Completion certificate and photos.	Two Existing ICT Community Centres	Number of established ICT Community Centre by set date	Number date	Establishment of 1 ICT community Centre by 30 June 2023	Procurement of Desktop Computers by 31 December 2022	The ICT Community Centre happen in two separate folds. 1. Establishment of the wired or wireless internet connectivity for desktop connection 2. The network was established at the Cedarville Library using a wireless connection (PUBLIC WIFI HOTSPOT).	350 000	R170 952.1	The procurement of 10 desktop computers for the Cedarville Public library was not completed. The connectivity of desktop computers is dependent on the completion of network connection. Network connection for the connection of desktop computers was completed in end Nov/December 2022.	Speed-up the procurement of 10 Desktop computers and complete the establishment of ICT Community Centre. (10 Desktop computers are budgeted in the 2022/2023)	Not Achieved

Project No.	IDP REF.	National IKPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
3		Good Governance & Participation	Office of the Municipal Manager: Strategic Governance	Admin	IDP development processes: IDP rep. forum meeting s; strategic planning session, Ward Based plans; IDP Community outreach es;	Q1 to Q3: Council Resolution, Public notices, attendance registers , reports Q4: advert and council Resolutions, Public notices, attendance registers , Adopted IDP	2022/2027 IDP document in place	Development and Adopted IDP review by set date	Number Date	Development of 2023/2024 IDP review by 30 June 2023	One (1) IDP Community outreach held by 31 December 2022	An IDP outreach was held from the 19th to 21st of September 2022, whereby all 27 wards were visited by the Leadership, Management and some department officials to identify the needs of the people.	R2,075,000.00	R429,153.98	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
		Good Governance & Participation									Sitting of 2nd IDP representative forum & steering committee meetings by 31 December 2022	The second IDP representative forum was held on the 10th of November at the New Council Chambers.		R6 828.29	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
4	P6G902.05	Good Governance & Public Participation	Office of the Municipal Manager: Strategic Governance	Admin	Compilation of the Midyear Performance Report	Q2: Memo to management requesting progress and P.O.E's Q3: Adopted Mid-year report & council Resolution	2021/22 Mid-year Performance report adopted	Midyear performance report approved by set date	Number Date	Approval of the 2022/23 Midyear performance report by 30 June 2023	Submission of progress reports and POE's by Manager by 31 December 2022.	Communication have been issued on the 6th December 2022 requesting all Managers to submit their progress reports, P.O.E's on the system in preparation of the Mid Term workshop that will be held from the 4th to the 6th of January 2022.	N/A	R0.00	N/A	N/A	Achieved
5	P6G902.06	Good Governance & Public Participation	Office of the Municipal Manager	Admin	Development of 2021/2022 Annual Report	Q1: Adopted 2021/2022 APR, Council	2020/21 Annual Report	Adopted Annual Performance Report	Number Date	Completion of the 2021/22 annual	Distribution of Annual Report (AR)	The first Draft of the Annual Report	N/A	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
		ation	r: Strategic Governance		performance report and annual report.	Resolution and Proof of submission to AG Q3: Draft AR & Council Resolution Q4: Adopted AR & Council Resolution		and Annual Report by set date		performance report and Annual Report by 30 June 2023	template to Managers and compile 1st DRAFT 2021/2022 by 31 December 2022.	is sitting at 90% complete. We are still awaiting updated information from the various department for us to present the Final Annual Report during the Mid Term workshop. Templates have been submitted to different managers in order to submit the updated information.					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
6	P6G902 2.07	Good Governance & Public Participation	Office of the Municipal Manager: Strategic Governance	Admin	Development SDBIP	Q3: 2022/2023 Revised SDBIP & Council Resolution Q4: 2023/2024 SDBIP & Council Resolution and letter of approval	Approved 2022/23 SDBIP	SDBIP developed by set date	Number Date	Development of 2023/2024 SDBIP and 2022/2023 Revised SDBIP by 30 June 2023	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7	P6G902 2.08	Good Governance & Public Participation	Office of the Municipal Manager: Strategic Governance	Admin	Risk assessment and development of Risk Register	Strategic Risk Register, Operational Risk Register	2022/2023 Risk Register	Adopted Risk Register by set date	Number	Conduct Risk Assessment and development of 2023/2024 Risk Register by 30 June 2023	N/A	N/A	R2,439,081	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
8	P6G9O2 2.09	Good Governance And Public Participation	Performance Management	Admin	Quarterly Risk Management reports	Q1-Q4: Quarterly risk management reports	Adopted Quarterly Risk Management Reports	Number of quarterly Risk Management reports approved by set date	Number date	Compile 4 Quarterly Risk Management reports by 30 June 2023	Compile 1 Risk management report pack by 31 December 2022	A Risk Management Committee meeting was held on the 17th of October 2022, whereby all the risk management reports were tabled for the consideration of the Risk Committee Member s.	N/A	R12 000.00	N/A	N/A	Achieved
9	P6G9O2 2.10	Municipal Financial Viability	Office of the MM: Internal audit unit	Admin	Audit Committee sitting	4 packages completed in 2021/2022 financial year	Number of audits Package s produced by set date	Number of audit Package s produced by set date	Number date	Produce 4 (1 report pack per quarter) package quarterly for Audit Committee sittings by 30	Produce d and submit 1 audit committee package by 31 December 2022	Produced and submitted package for the Audit Committee on 24 October 2022(As set	R400 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
										June 2023		Management Review, Supply chain management review tenders above 10 million, Operations and Maintenance, Update on implementation of Internal Audit, IA Quarter 1 performance management report, Performance management system review (IPMS)					

Project No.	IDP REF.	National KRA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
10	P6G9O2 3.01	Good Governance & Public Participation	Corporate Services : Public Participation		Petitions management	Q1 – Q4: Petitions register and Response Plan	Council adopted Petitions Policy	Percentage of complaints & petitions managed by set date	Percentage date	Manage 100% of complaints & Petitions received in the 2022/2023 financial year by 30 June 2023	Manage 100% of complaints & Petitions received by 31 December 2022	100% responded to all the petitions received in Q2.	N/A	R0.00	N/A	N/A	Achieved
11	P6G9O2 4.01	Good Governance & Public Participation	Office of the Municipal Manager: Compliance & Legal Services	Admin	Litigation management	Q1 – Q4: Monthly reports	Existing 2021/22 litigation register	Percentage of legal services and advice provided by set date	Percentage	Provision of 100% legal services and advice on municipal legal matters by 30 June 2023	Provide 100% legal services and advice on municipal by 31 December 2022	Provide 100% of legal services and advice to the Municipality	R 1 200 000.00	R1 200 000.00	N/A	N/A	Achieved
12	P6G9O2 4.02	Good Governance & Public Participation	Office of the Municipal Manager: Compliance & Legal Services	Admin	Review and drafting of by-laws	Q1: Draft review and bylaws Q2: Reports to council Q3: Advert & attendance	2 By laws reviewed and drafted in 2021/22 FY	Number of by-laws reviewed and gazetted by set date	Number	Review and gazette of 4 by-laws by 30 June 2023	Submit report to Council of reviewed bylaws by 31 December 2022	Reported to Council on the proposed review bylaws.	R150,000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
13	P6G100 25.01	Good Governance & Public Participation	Corporate Services : Public Participation and Customer		Conducting of customer satisfaction survey	Q2 Appointment Letter. Q3 report to council. Q4: Survey results,	Customer satisfaction survey conducted annually 2021-2022	Customer satisfaction survey conducted by set date	Number date	Conduct one annual customer satisfaction survey by 30 June 2023	Appointment of a service provider by 31 December 2022	The service provider has been appointed on the 07 November 2022 to deliver on the Customer Satisfaction Survey	R 100 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
14		Good Governance & Public Participation	Corporate Services : Public Participation and Customer		Implementation of Ward Operational Plan.	Q1 – Q4 Attendance registers and reports	Adopted the Ward Operational Plans on 2018/2019- CR 484/12/09/2018	Number of meetings & workshops on Ward operational coordination by set date	Number date	Coordinate 12 monthly ward committee meetings and one workshop on ward operational plans by 30 June 2023	Coordinate 3 monthly ward committee meetings on ward operational plans by 31 December 2022	3 Monthly ward committee meetings coordinated in all 27 wards in Q2	R 5 500 000.00	R0.00	N/A	N/A	Achieved
15		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	Communication plan review and media training	Attendance register	2017/22 Communications Strategy	Reviewed and implementation of Communication action plan by set date	Number Date	One Communication action plan review and media training by 30 June 2023	Implementation of the 2022/23 communication action plan 31 December 2022	As per the adopted Communication action plan, 18 projects are implemented on a quarterly basis and PoE including the expenditure are clearly outlined from ID8357	R60,000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FV	Actual Expenditure As At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												to ID8472.					
16		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	4 Quarterly LCF meetings	Attendance register	2017/22 Communications Strategy	Number of LCFs meeting conducted by set date	Number Date	Conduct 4 Local Communicators Forum (LCFs) meeting by 30 June 2023	One LCF meeting by 31 December 2022	LCF meeting held on 08/11/22 at the new council chambers	R12,500.00	R0.00	N/A	N/A	Achieved
17		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Various wards	Establish media partnership with TVOM for Talk to Your Ward Cllr. radio programme	Appointment letter	2017/22 Communications Strategy	Media partnership established by set date	Number Date	Establish one media partnership by 30 June 2023	N/A	N/A	R12,500.00	N/A	N/A	N/A	N/A
18		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	Produce 3000 copies of service delivery booklet	Appointment letter and Pdf copy of the booklets	2017/22 Communications Strategy	Number of copies produced by set date	Number Date	Produce 3000 copies of service delivery booklet by 30 June 2023	Produce 1500 copies of service delivery booklet 31 December 2022	1500 Information sheets printed and distributed	R50,000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National I KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
19		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	outdoor billboards	Appointment letter and Pictures of Installed billboard and artwork	2017/22 Communications Strategy	Billboards updated by set date	Number Date	Update content on 6 outdoor billboards by 30 June 2023.	Update 3 billboard with relevant content by 31 December 2022.	Target not met	R50,000.00	R0.00	Service provider appointed on 07/12/22 and could not prepare the artwork or print as printers close on the 15th of December.	Billboard to be printed in Q3	Not Achieved
20		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	State of the municipality	Attendance register & pictures	2017/22 Communications Strategy	State of the municipality address organised by set date	Number Date	Organise 1 state of the municipality address event by 30 June 2023	N/A	N/A	R100,000.00	N/A	N/A	N/A	N/A
21		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Various wards	Host 4 IGR meetings	Attendance register	2017/22 Communications Strategy	Number IGR Meetings hosted by set date	Number Date	Host 4 IGR Meetings by 31 June 2023	Host One IGR Meeting by 31 December 2022	IGR Meeting was held on the 16th of November 2022 at Conference Room 1.	R12,500.00	R7200.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
22		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Various wards	Mayoral Imbizo	Attendance register & pictured	2017/22 Communications Strategy	Mayoral Imbizo hosted by set date	Number Date	Host 2 Mayoral Imbizo by 30 June 2023.	Organisational Imbizo by December 2022	The following programmes were held as part of Mayoral /EXCO Imbizo Visit to 6 traditional councils from 21/11/22 - 24/11/22. 2. Held a stakeholder engagement on 05/12/22. Handover of Rehabilitation of Cedarville Internal Streets on 21/11/2022.	R12,500.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
23	P6G100 26.01	Good Governance & Public Participation	Enhanced Designated Groups Empowerment	Various	Host 1 Christmas as party for OVCs	Attendance register	Adopted Designated groups strategy	Christmas as party for OVCs hosted by set date	Number Date	Host 1 Christmas as party for Orphans and Vulnerable Children (OVC) by 31 June 2023	Host 1 Christmas as party for OVCs by 31 December 2022.	OVC party held on 06/12/22 at Mehlole aneng OVC Home	R75,00	R25 000.00	N/A	N/A	Achieved
24	P6G100 26.01	Good Governance & Public Participation	Enhanced Designated Groups Empowerment	Various	Host 1 sports development programme (Mayora 1 Cup)	Attendance register	Adopted Designated groups strategy	Sports development programme hosted by set date	Number Date	Host 1 sports development programme (Mayora 1 Cup) by 30 June 2023	N/A	N/A	R50,000.00	N/A	N/A	N/A	N/A

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT-DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
25	P6G100 26.01	Good Governance & Public Participation	Enhanced Designed Groups Empowerment	Various	Coordination of woman's day celebration/anti-femicide programme	Attendance register	Adopted Designated groups strategy	Woman's day celebration/anti-femicide programme hosted by set date	Number Date	Host woman's day celebration/anti-femicide programme by 30 June 2023	Conduct 1 GBV & F programme by 31 December 2022	Conducted 5 programmes as follows: GBVF training and peer education on the 11-13 October 2022. 16 days of activism launch on the 25 November 2022. Men's dialogue on the 07 December 2022 at ward 20 Harry Gwala. 01 GBVF Rapid Response Team meeting conducted on the 12 October	R75,000.00	R140 152.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												2022 at Council Chambers and 01 signing of GBVF RRT TORs signing at Conference room 01 on the 24 October 2022. 01 men's forum launch at ward 20 on the 25 October 2022 and 01 men's forum meeting at MM's boardroom on the 21 November 2022.					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 - OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
26	P6G100 26.01	Good Governance & Public Participation	Enhanced Designated Groups Empowerment	Various	Host 1 World AIDS Day event	Attendance register	Adopted Designated groups strategy	World AIDS Day event hosted by set date	Number Date	Host 1 World AIDS Day event by 31 December 2022.	Host 1 World AIDS Day event by 31 December 2022.	World AIDS Day held on 22/11/22 at Madlangala in Ward 11	R50,000.00	R20,030.00	N/A	N/A	Achieved
27	P6G100 26.01	Good Governance & Public Participation	Enhanced Designated Groups Empowerment	Various	4 Local AIDS Council meetings	Attendance register	Adopted Designated groups strategy	Number Local AIDS Council meeting held by set date	Number Date	Host 4 Local AIDS Council meetings by 30 June 2023	Host 1 Local AIDS Council meeting by 31 December 2022	Hosted LAC Meeting on the 07th of November 2022 in Council Chamber (Main Offices)	R50,000.00	R0.00	N/A	N/A	Achieved
28	P6G100 26.01	Good Governance & Public Participation	Enhanced Designated Groups Empowerment	Various	Host 1 Elderly day	Attendance register	Adopted Designated groups strategy	Number of Senior citizens/grandparents' day hosted by set date	Number Date	Host 2 senior citizens/grandparents' day by 30 June 2023	Host 1 senior citizens'/grandparents' day by 31 December 2022	Conducted 01 Golden games tournament at ward 19 North End Stadium on the 08 December 2022	R75,000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
29	P6G100 26.01	Good Governance & Public Participation	Enhanced Designated Groups Empowerment	Various	Support Designated groups 'projects	Register & pictures	Adopted Designated groups strategy	Projects led by designated groups by set date	Number Date	Support 4 projects led by designated groups by 30 June 2023	1 Material support towards 1 Elderly/children related project 31 December 2022	During the build-up meeting in preparation of the 2022 Provincial Womens Day which was held in Matatiel e, Matatiel e LM Special Programmes Section requested the Office of the Premier to assist women led projects in Matatiel e through their Legacy Projects. As part	R150 000.00	R0.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT - DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												of its role to lobby funds & support for designated groups, the request was approved and the OTP assisted Itikeng project from Ward 09 with 300 chicks and 90 bags of chicken feed. In addition, 10 informal SMMEs from Matatiel were approved for assistance with various equipment					

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget 2022/23 FY	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
30	P6G100 26.01	Good Governance & Public Participation	Communications & SPU	Various	Disability & women's forum	Attendance register	Adopted Designated groups strategy	Disability & women's forum meeting held by set date	Number Date	Host 4 disability & women's forum meetings by 30 June 2023	Conduct 1 disability & women's forum meeting by 31 December 2022	Disability Forum Meeting held on 14 Oct 2022 at Conference Room 1 and Disability Day held at Isiphosha maHubi on 03/11/22.	R75.000.00	R27 200.00	N/A	N/A	Achieved

Project No.	IDP REF.	National KPA	Departmental Programme	WARD	Project Description	Means Of Verification	Baseline	KPI	Unit Of Measure	Annual Target	Q2 OCT – DEC 2022	Actual Performance At The End Of Quarter 2	Actual Budget FY 2022/23	Actual Expenditure At End Of Quarter 2	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
31	P6G100 26.01	Good Governance & Public Participation	Communications & SPU	Various	Awareness campaigns & or information sharing programmes targeting the designated groups.	Attendance register	Adopted Designated groups strategy	Awareness campaigns or information sharing programmes targeting the designated groups conducted by set date	Number Date	Conduct 4 Awareness campaigns or information sharing programmes targeting the designated groups by 30 June 2023	1 Awareness campaigns or information sharing programmes targeting the designated by 31 December 2022	Conducted 2 youth information sharing sessions in Mngeni village on the 15th of November 2022 and at Pamillavi on the 29th of November 2022.	R100.000.00	R0.00	N/A	N/A	Achieved
32	P6G100 26.01	Good Governance & Public Participation	Communications & SPU		Register 25 students from Matatiel e at institutions of higher learning	List of registered students	25	Registration of student at institution of higher learning	Number	Register 25 students from Matatiel e at institutions of higher learning by 30 June 2023	N/A	N/A	R100.000	N/A	N/A	N/A	N/A