



MATATIELE

LOCAL MUNICIPALITY

**2022/2023 QUARTER 4 ORGANISATIONAL
PERFORMANCE REPORT**

Matatiele Local Municipality

102 Main Street

Matatiele

4730

Tel: 039 737 8100

Fax: 039 737 3611

TABLE OF CONTENTS

1.0 PURPOSE	1
2.0 EXECUTIVE SUMMARY	1
3.0 CONCLUSION	1
4.0 MUNICIPAL MANAGER'S QUALITY CERTIFICATE	2
5.0 2022/2023 QUARTER 4 DEPARTMENTAL PERFORMANCE ANALYSIS	3
6.0 2021/2022 & 2022/2023 QUARTER 4 PERFORMANCE COMPARISON	4
7.0 2022/2023 QUARTER 4 KPA'S PERFORMANCE ANALYSIS	5
7.1 SUMMARY OF CHALLENGES ON NONE ACHIEVED TARGETS	6
7.2 SUMMARY OF CORRECTIVE MEASURES ON NONE ACHIEVED TARGETS	7
8.0 SERVICE DELIVERY PERFORMANCE OF SET TARGETS FOR QUARTER 4 OF THE FINANCIAL YEAR 2022/2023	8
KPA 1: BASIC SERVICE DELIVERY AND INFRASTRUCTURE	8
KPA 2: MUNICIPAL FINANCIAL VIABILITY AND MANAGEMENT	51
KPA 3: LOCAL ECONOMIC DEVELOPMENT	60
KPA 4: SPATIAL RATIONALE	68
KPA 5: MUNICIPAL INSTITUTIONAL DEVELOPMENT AND TRANSFORMATION	73
KPA 6: GOOD GOVERNANCE AND PUBLIC PARTICIPATION	79

1.0 PURPOSE

This report serves as the Quarter 4 Performance Report for 2022/2023 financial year of Matatiele Local Municipality. It provides feedback on the performance level achieved to date against the targets as laid out in the IDP. The purpose of this report is to give feedback regarding the performance of Matatiele Local Municipality as required by The Municipal Systems Act No 32 of 2000 and Municipal Finance Management Act No 56 of 2003.

2.0 EXECUTIVE SUMMARY

This report is based on information received from each department for the fourth quarter assessment of performance ending 30 June 2023. This is a high-level report based on scores obtained through a process whereby actual information per Key Performance Area (KPA), strategic objective, programme and the aligned Key Performance Indicators and projects are compared to the budget and initial planning included in the 2022/2027 Integrated Development Plan.

Where under performance have been experienced the respective concerns or mitigating reasons are highlighted and detail pertaining to the relevant measures being implemented or those that need to be implemented are included thereto.

The overall performance for Matatiele Local Municipality is based on the Departmental Performance Scorecard as this contains all of the indicators as included in the IDP, SDBIP and Scorecards.

3.0 CONCLUSION

The Performance report for the fourth quarter of 2022/2023 financial year of Matatiele Local Municipality provided feedback on the performance level achieved to date against the targets as laid out in the IDP.

The report is based on information received from each department for Quarter 4 assessment of performance ending 30 June 2023


Management will be encouraged to work towards a 100% achievement for the next financial year. Monitoring and Evaluation of performance will be done continuously to assist Managers to meet targets set.

4.0 MUNICIPAL MANAGER'S QUALITY CERTIFICATE

I, L. Matiwane, in my capacity as the Municipal Manager of Matatiele Local Municipality (EC441), hereby approve the Quarter 4 Performance Report for 2022/2023 Financial Year. This Quarter 4 Report is prepared in terms and in compliance with the stipulated requirements as documented in the Local Government: Municipal Finance Management Act No. 56 of 2003, Municipal Systems Act No. 32 of 2000, Municipal Planning, and Performance Management Regulations of 2001.

Signed at Matatiele on this 27 day of July 2023.

MR. L MATIWANE

A handwritten signature in dark ink, appearing to read 'L. Matiwane', is written over a horizontal line.

MUNICIPAL MANAGER

5.0 2022/2023 QUARTER 4 DEPARTMENTAL PERFORMANCE ANALYSIS

COLOUR CODING

	Targets Not Achieved
	Targets Achieved
	Not Reported


Departmental Performance Summary

Department	Planned Q4 Targets	Targets Not Reported	Targets Achieved	Targets Not Achieved	% Not Reported	% Achieved	% Not Achieved
Budget and Treasury Office	12	0	12	0	0%	100%	0%
Community Services	13	0	9	4	0%	69%	31%
Corporate Services	11	0	11	0	0%	100%	0%
Economic Development and Planning	22	0	18	4	0%	82%	18%
Infrastructure Services	49	0	39	10	0%	80%	20%
Office of the Municipal Manager	24	0	23	1	0%	96%	4%
Overall	131	0	112	19	0%	85%	15%

Notes:

- The table above indicates Quarter 4 performance per department. The overall performance for the institution as of 30 June 2023 is at **85%**.
- There are **131** targets planned for Quarter 4 in terms of the SDBIP.
- All departments have achieved a performance level above **50%** during Quarter 4.

DEPARTMENTAL BASED PERFORMANCE ANALYSIS



6.0 2021/2022 & 2022/2023 QUARTER 4 PERFORMANCE COMPARISON

	QUARTER 4: 2021 -2022		QUARTER 4: 2022 - 2023		Progressed/Regressed
	% Achieved	% Not Achieved	% Achieved	% Not Achieved	
Budget and Treasury Office	91%	9%	100%	0%	↑
Community Services	38%	62%	69%	31%	↑
Corporate Services	85%	15%	100%	0%	↑
Economic Development and Planning	50%	50%	82%	18%	↑
Infrastructure Services	70%	30%	80%	20%	↑
Office of the Municipal Manager	89%	11%	96%	4%	↑
Overall	71%	29%	85%	15%	↑

7.0 2022/2023 QUARTER 4 KPA'S PERFORMANCE ANALYSIS


KPA	Planned Q4 Targets	Targets Not Reported	Targets Achieved	Targets Not Achieved	% Not Reported	% Achieved	% Not Achieved
Basic Service Delivery And Infrastructure	66	0	53	13	0%	80%	20%
Municipal Financial Viability and Management	11	0	11	0	0%	100%	0%
Local Economic Development	13	0	12	1	0%	92%	8%
Municipal Institutional Development and Transformation	8	0	8	0	0%	100%	0%
Good Governance and Public Participation	26	0	25	1	0%	96%	4%
Spatial Rationale	7	0	3	4	0%	43%	57%
Overall	131	0	112	19	0%	85%	15%

Notes:

The table above indicates Quarter 4 Performance per KPA.

- Basic Service Delivery and Infrastructure KPA has the highest number of targets **(66)** at **80%** level of achievement as at 30 June 2023
- Five (5) institutional KPA's have achieved a performance level above **50%**, except for Spatial Rationale which has achieved **43%**

KPA BASED PERFORMANCE ANALYSIS



7.1 SUMMARY OF CHALLENGES ON NONE ACHIEVED TARGETS

Based on the reasons of deviation given by the managers these are areas that were highlighted:

- Contractor was appointed in 15 Dec 2022 and the construction industry was already on shutdown at that time. the contractor established site n 19 January 2023 and they have been experiencing some interruptions by local SMME's Re-advertised in the 4th quarter for targets where bidders were non responsive
- Late appointment of contractor. Contractor was appointed on 14 December 2022 and established site on 10 January 2023
- The project has challenges around the issue of testing. Testing is not done yet due to a challenge of having not enough water from the source to fill up the reservoir, so commissioning & testing is not done yet. An initial VO was done for the value of R175 950. After authorisation of the VO, it was established that additional work would be required for the fitting of pipes and electrical works for the borehole, which could only be costed after drilling, was done. It was therefore resolved to issue out separate bids for the additional works and exclude them from the project scope. The tender for drilling of borehole was advertised on 02 June 2023 and closed on 09 June 2023. No award has been made yet and the project cannot be completed.
- We were requested by Community Services to provide technical assistance in maintenance of Mapfontein, Queens Mercy, Otsepe ECDC, Bus Rank and Coffee Pot Toilets and well as partitioning of Maluti and Cedarville Offices Compile new 10 desktop specification to be delivered and installed for establishment of ICT community center by 30 June 2023.
- Cemetery management system not Installed, service provider not appointed. Project had to go to re advert
- Landfill Project was non-responsive.
- Infrastructure sector targets not met; MIG projects expected to create expected number of laborer's did not accumulate to the expected target.
- The SOMA is moved to Q1 2023/24 financial year.

7.2 SUMMARY OF CORRECTIVE MEASURES ON NONE ACHIEVED TARGETS

Based on the proposed corrective measures below are the highlighted areas by the managers:

- Stage 4 of Harry Gwala Internal Streets will be completed by end of Quarter 1 of 2023/2024 Financial year. The contractor to bring more resources to catch up with the plan to finish the project.
- Stage 6 of Rehabilitation of Matatiele Internal Streets will be reached by end of Q1 of 2023/2024 financial year. Contractor to add more resources in order to reach the completion target in Q1 of 2023-2024 Financial Year
- The drilling of borehole and testing of water will be done in Q1 of 2023/2024 financial year.
- Nokwezi Community Hall is deferred to 2023/2024 financial year
- Cemetery management system will be procured in the 2023/24 FY
- Landfill weighbridge will be appointed in the 2023/24FY
- PMU and O&M Managers to set laborer's requirement per project from spec design based on their national target which in total to cover this Q4 shortfall and 2023/24 target will be 341

8.0 SERVICE DELIVERY PERFORMANCE OF SET TARGETS FOR QUARTER 4 OF THE FINANCIAL YEAR 2022/2023

KPA 1: BASIC SERVICE DELIVERY AND INFRASTRUCTURE

CONSTRUCTION LEGEND

CONSTRUCTION LEGEND				
GRAVEL ROADS	SURFACED ROADS	BUILDING CONSTRUCTION	SPORTSFIELD	BRIDGES
Stage 1 (10%) Contractor establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed.	Stage 1 (10%) Contractor establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed.	Stage 1 (10%) Contractor establishment. The contractor will have to comply with all requirements in line with the construction laws and MLM policies before the date of establishment. The MLM handover the site to the appointed bidder after the contractor has been presented to the community affected.	Stage 1 (10%) Contractor Establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed.	Stage 1 Stage 1 (10%) Contractor Establishment The contractor will have to comply with all requirements in line with the Contract document. The MLM will hand over the site to the appointed bidder after the contractor has been Appointed
Stage 2 (20%) Clear and grub Roadbed preparation The contractor will clear the existing topsoil layer of material and spoil at an agreed spoil site. The contractor will excavate to the agreed levels and spoil or stock pile as per the Instructions from Engineer	Stage 2 (20%) Mass Earthworks The contractor will clear the existing layer of material and spoil at an agreed spoil site. The contractor will excavate to the agreed levels as per the Engineer's designs and spoil or stock pile as per the Instructions from Engineer.	Stage 2 (40%) Site layout: The contractor will be issued with construction drawings to establish a layout and indicate the pegs on each construction item.	Stage 2 (20%) Earthworks The contractor will clear the existing layer of material and spoil at an agreed spoil site. The contractor will excavate to the agreed levels as per the Engineer's designs and spoil or stock pile as per the Instructions from Engineer.	Stage 2 (40%) Base foundation slab The contractor will construct base foundation slab according to the design drawings and bending schedules issued by the Engineer
Stage 3 (40%) Installation of pipe culverts Excavation of trenches to the required width and depth. Prepare bedding from in-situ imported material and compact.	Stage 3 (40%) Installation of pipe culverts Excavation of trenches to the required width and depth. Prepare bedding from in-situ material or imported material and compact.	Earthworks: The contractor will hire tools or plant to move soil in line with the engineer's instruction and contract the commercial material (Sabonga) to be compacted and tested for approval.	Stage 3 (50%) Fencing Installation of fence according to the design drawings.	Stage 3 (60%) - Columns / pre-cast culverts - Top slabs The contractor will construct top slab according to the design drawings and bending schedules issued by the Engineer
			Stage 4 (60%) Wing walls	Stage 4 (80%) Wing walls

Lay the pipes and backfill in layers with selected backfill or imported material. Stage 4 (60%) • <u>Tipping of gravel</u> • <u>Processing of gravel</u> The Contractor will import gravel material from borrow pit for layer works and compact each layer as per the design specification. Stage 5 (80%) • <u>Protection Works</u> • <u>Installation of road signs</u> The contractor will construct the headwalls/inlets and outlet structures or catch pits. The installation of gabion structure to protect the unstable banks as per the design. The contractor will install the traffic control signs as indicated on the road layout drawings Stage 6 (95%) • <u>Attending to snaglist</u> A list of outstanding items that a contractor must attend before each completion stage is reached. • <u>Practical Completion certificate</u> When the road is ready for operations, the Contractor will	Lay the pipes and backfill in layers with selected backfill or imported material. Stage 4 (60%) • <u>Pavement Layers</u> The Contractor will import gravel material from borrow pit or commercial source for layer works and compact each layer as per the design specification. • <u>Sealants</u> Stabilization of sub base layer with cement or lime/polymer. Stage 5 (80%) • <u>Kerbing</u> Once the Sub base layer has been completed, Concrete Kerbing will be installed with concrete channels or as per the design. • <u>Asphalt</u> The contractor will install the lay the hot mix Asphalt. • <u>Protection Works</u> The contractor will construct the headwalls/inlets and outlet structures or catch pits. The installation of gabion structure to protect the unstable banks as per the design. Stage 6 (90%) • <u>Road signs</u> The contractor will install the traffic control signs as indicated on the road layout drawings.	Stage 3 (50%) • <u>Foundation excavations:</u> After the compaction soil has been approved, the contractor is to dig trenches in line with the foundation plan provided by the engineer. The engineer will do site visit to inspect the foundations and the levels including compaction within the foundation bases. • <u>Concrete casting:</u> After the test results approved by engineer, the contractor will install the reinforcement in line with the engineer's drawings and cast concrete that has MPa indicated by engineer. Foundation walls will be done by contractor when engineer has approved the foundations. The concrete slabs will be casted only when the engineer has approved foundation walls and the compaction of soil material test results approved by engineer. The contractor to issue pests control certificate on contacted soil. Stage 4 (60%) • <u>Building of walls</u> The building walls to be done in line with the engineers	Layerworks for Sportsfield and running track Stage 4 (80%) Installation of artificial turf and marking Stage 6 (95%) • <u>Practical completion certificate</u> When the sportsfield is ready for operations, the Contractor will indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Stage 7 (100%) • Final Completion certificate The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.	The contractor will construct the wing walls according to the design drawings and bending schedules issued by the Engineer • <u>Protection Works</u> • The installation of gabion structure to protect the unstable banks as per the design • <u>Road signs</u> The contractor will install the traffic control signs as indicated on the road layout drawings. Stage 6 (95%) • <u>Practical certificate</u> When the road is ready for operations, the Contractor will indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Stage 7 (100%) • <u>Final Completion certificate</u> The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.
--	--	---	---	---

indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Upon completion of the snag list, the contractor will hand over the site to the Community Stage 7 (100 %) • Final Completion certificate The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.	• Road markings Marking of the road (solid and broken lines) Stage 7 (95%) • Snag list: A list of outstanding items that a contractor must attend before each completion stage is reached. • Practical Completion certificate When the road is ready for operations, the Contractor will indicate to the Engineer and a Snag list will be compiled by the Engineer/PSC. Upon completion of the snag list, the contractor will hand over the site to the Community Stage 8 (100%) • Final Completion certificate The certificate will be issued after the defect liability period has lapsed. The Engineer will visit the site and if there are no defects, the final completion certificate will be issued.	drawings and specification including material finishing. The engineer will do ongoing inspections during construction and issue instructions. • Roof installation The engineer will issue instruction for roof to be installed after the approval of walls. The engineer will issue roof design for the contractor to buy the material and including engineer designed roof structure and before delivery the manufacture is to visit the site for re-measuring and to get the correct measurements. Stage 5 (80%) • Windows Window schedules will be issued to the contractor. That information has specifications. • Plastering The specifications will be issued to the contractor and has to follow the specification and the finishing methods. • Landscaping The drawing will be issued for the contractor to follow and comply. Stage 6 (95%) • Finishes The specifications will be issued to the contractor and has to follow the specification	
--	---	--	--

		and the finishing methods (painting, floor covering, ceiling, lights, plumbing and furnisher) • Landscaping The specifications will be issued to the contractor and has to follow the specification and methods (paving, tree planting and fencing). • Practical Completion certificate When the building is operational to be used by the community, the contractor will hand it over to the client and the engineer will issue the snag list on items that the contractor will have to attend. The retention period starts from the date of engineer issuing practical completion certificate and is a six (6) months period. Stage 7 (100%) • Final Completion Certificate The certificate will be issued when the engineer has visited the building and is happy with the construction overall response and quality.		
--	--	---	--	--

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
1	P6G100 26.01	Basic Service Delivery	BTO- Revenue and Expendit ure	Various wards	Indigent support	Q1-Q4 Indigent register	2021/202 2 13 314 beneficia ries receiving support	Number of register ed indigent beneficia ries provided with free basic services by set date	Number Date	R5 300,0 00.00	Provide services to 14,000 indigent beneficia ries on a monthly basis as follows: Electricity Refuse and Rates: Alternativ e energy by 30 June 2023	Provide services to 14,000 indigent beneficia ries on a monthly basis as follows: Electricity Refuse and Rates: Alternativ e energy	April 2023: Provided service to 15168 beneficia ries as follows: Electricity 2 482; Rates and refuse 832; Alternativ e energy 11854 May 2023: Provided service to 15187 beneficia ries as follows: Electricity 2 482; Rates and refuse 851; Alternativ e energy 11854 JUNE 2023 'Provided services to 15 256 beneficia ries as	R2 854 612.29	None	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
2	P1G102.01	Basic Service Delivery	Electricity Unit	7	Hillside-Manzi Phase 2 275 electrification	Q1: Appointment letter or Letter of instruction Q2: Kick off Meeting Minutes, Progress reports Q3: Progress Reports (minutes of progress Meetings) Q4: Progress Reports (minutes of progress) Completion Certificate	4000 households without universal access to Electricity	Number of households connected to electricity by set date	Number Date	R5,500,000.00	Connect 275 households to electricity at Hillside-Manzi Phase 2 by 30 June 2023.	Connection of 275 households to electricity by 30 June 2023.	279 households have been connected in Hillside Manzi Phase 2 by the 28 April 2023.n	R4 988 776.91	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
3	P1G102.02	Basic Service Delivery	Electricity Unit	12	Sikhulum i 50 electrification		Households in the village are not electrified	Number of households connected to electricity by set date	Number Date	R2,104 118.00	Connect 50 households electricity at Sikhulum i by 30 June 2023.	Connection of 50 households to electricity by 30 June 2023.	Electrification of 52 households was completed by 30 September 2022.	R1 906 341.10	N/A	N/A	Achieved
4	P1G102.03	Basic Service Delivery	Electricity Unit	2	Rockville 315 electrification		Households in the village are not electrified	Number of households connected to electricity by set date	Number date	R5,828.0 00.00	Connect 315 households electricity at Rockville by 30 June 2023.	Connection of 315 households to electricity by 30 June 2023.	315 Households have been connected by 10 March 2023	R5 455 405.96	N/A	N/A	Achieved
5	P1G102.04	Basic Service Delivery	Electricity Unit	3	Polar Park 137 electrification		Households in the village are not electrified	Number of households connected to electricity by set date	Number date	R2,740.0 00.00	Connect 137 households electricity at Polar Park by 30 June 2023	Connection of 137 households to electricity by 30 June 2023.	137 Households have been connected by 10 March 2023	R2 507 161.17	N/A	N/A	Achieved
6	P1G102.05	Basic Service Delivery	Electricity Unit	3	Tshepiso (Molweni 1 & 2) 530 electrification		Households in the village are not electrified	Number of households connected to electricity by set date	Number date	12,000 000.00 2	Connect 530 households electricity at Tshepiso ng (Molweni 1 and 2) by 30	Connection of 530 households to electricity by 30 June 2023.	600 Households in Tshepiso ng have been connected by 30 June 2023, 150 household	R8 236 133.20	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
											June 2023.		ds have been connecte d by 6 June 2023 in Molweni 2 and 450 Househol ds have been by 03 March 2023 in Molweni 1.				
7	P1G102. 06	Basic Service Delivery	Electricity Unit	13	Masopha 112 electrifica tion		Househol ds in the village are not electrified	Number of househol ds connecte d to electricity by set date	Number date	R4,500,0 00,00	Connect 112 househol ds to electricity at Masopha by 30 June 2023.	Connecti on of 112 househol ds to electricity by 30 June 2023.	112 Househol ds have been complete d by 20 October 2022	R4 082 706.47	N/A	N/A	Achieved
8	P1G102. 07	Basic Service Delivery	Electricity Unit	5	Mavundl eni 155 electrifica tion		Househol ds in the village are not electrified	Number of househol ds connecte d to electricity by set date	Number date	R3,100,0 00,00	Connect 155 househol ds to electricity at Mavundl eni by 30 June 2023.	Connecti on of 155 househol ds to electricity by 30 June 2023.	155 Househol ds have been connecte d in Mavundl eni by 30 June	R2 504 629.20	N/A	N/A	Achieved
9	P1G102. 08	Basic Service Delivery	Electricity Unit	14	Moketsi 221 electrifica tion		Househol ds in the village are not	Number of househol ds connecte	Number date	R4,419,9 96,00	Connect 221 househol ds to electricity	Continue Planting of poles & Stringing	221 Househol ds have been connecte	R3 736 809.51	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
							electrified	d to electricity by set date			at Moketsi by 30 June 2023	of conductor and Connection of 221 households to electricity by 30 June 2023.	d in Moketsi by 30 June 2023				
10	P1G102. 09	Basic Service Delivery	Electricity Unit	12	Mapoti 80 electrification	Q1: Letter, Q2-Q3: Progress report and Q4: practical completion certificates	Household s in the village are not electrified	Number of household s connected to electricity by set date	Number date	R1,600,0 00.00	Connect 80 household s to electricity at Mapoti by 30 June 2023	Connection of 80 household s to electricity by 30 June 2023	80 Household s have been comple ted in Mapoti by 20 October 2022	R1 479 709.07	N/A	Target has 'been achieved.	Achieved
11	P1G102. 02	Basic Service Delivery	Electricity Unit	07 & 12	2 km, Link Line (Hilside- Manzi Phase 2) Link Line	Q1: Letter, Q2-Q3: Progress report and Q4 practical completion certificates	There are no adequate Link lines to support the planned projects	Number of Km's of link lines construct ed by set date	Number date	R1 600 000.00	Construct 2 Km Link Line in Hilside- Manzi Phase 2	Construct ion of 2 km Link line by 30 June 2023	4.2 km Link line has been construct ed on the 28 April 2023	R1 459 195.99	N/A	N/A	Achieved
12	P1G102. 03	Basic Service Delivery	Electricity Unit	19&20	Transfor mers	Q3: Appointm ent Letter Q4: Delivery notes	Existing Transfor mers, Substatio n Switch Gears and Pole Mounted	Number of Transfor mers replaced by set date	Number Date	R3,345,1 60.00	Replace 4 transform ers in ward 19 and 20 by 30 June 2023.	Delivery and Replace ment of 4 Transfor mers by 30 June 2023.	Only 2/4 two Transfor mers were delivered on the	R1 566 732.40	Delays in procurement processes such as none sitting of committee	Project to be deferred to 2023/24 Financial year.	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
							Transformers are overloaded and aging				June 2023		22/02/2023		es (BSC and BAC)		
13	P1G102.03	Basic Service Delivery	Electricity Unit	P1G102.03	Mini Substation - Palisade Fencing	Q1: Appointment letter, Q3: Progress report and Q4: Practical Completion certificate	Existing Transformers, Substation	Number of substations fenced by set date	Number Date	R200,000.00	Fencing of 2 substations in ward 19 & 20 by 30 June 2023	Fencing of 2 substations by 30 June 2023	Target achieved in Q2.	R132 600.00	Project was completed on the 28 October 2022	N/A	Achieved
14	P1G102.03	Basic Service Delivery	Electricity Unit	19	Installation of 250 new Street Lights	Q2: Appointment letter. Q3: Progress Reports (minutes of progress Meetings). Q4: Progress Reports (minutes of progress Meetings) & Practical Completion Certificate	Existing street lights in Matatiele CBD	Number of Street lights installed by set date	Number, Date	R7,199,996.00	Installation of 250 new Street Lights in Matatiele Town by 30 June 2023	Delivery, Installation, Connection & Commissioning of 250 street lights in ward 19 by 30 June 2023.	250 Street lights have been installed in ward 19 & 20 by 26 June 2023	R6 457 675.50	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
15	P1G102.03	Basic Service Delivery	Electricity Unit	1 & 20	Installation of 10 new High mast light		Existing High Mast lights in Matatiele CBD & Maluti	Number of High Mast lights installed by set date	Number, Date	R4,000,000.00	Installation of 10 new High mast light in Area C by 30 June 2023	Delivery, Installation, Connection & Commissioning 10 new high mast lights by 30 June 2023.	10 High masts Lights have been delivered and installed on the 15 June 2023	R2 179 402.63	Delays on delivery of Mast light fittings by the Service Provider.	Service Provider was instructed to submit risk mitigation plan. Project to be deferred to 2023-24 Financial year	Not Achieved
16	P1G102.04	BASIC SERVICE DELIVERY	CONSTRUCTION OF ROADS	20	3.7km Itsokolele - Njongwe village access road.	Q4: Final Completion certificate	238km to be constructed	Percentage of work constructed by set date	Percentage Date	R15,069,305.00	Stage 7 (100%) construction of 3.7km Harry Gwala Phase 1 (Itsokolele/Njongweville) access road by 30 June 2023.	Stage 7 (100%) Final Completion on the construction of 3.7 km of Harry Gwala phase 1 by 30 June 2023	Stage 7 (100%) Final Completion on the construction of 3.7 km of Harry Gwala phase 1 by 13 March 2023	R0.00	N/A	N/A	Achieved
17	P1G102.04	Basic Service Delivery	Project Management Unit	20	Construction of 4km Harry Gwala Internal Streets	Q2: Appointment letter Q3-Q4: Progress Report	53.08km of surfaced roads	Percentage of work on Internal Streets completed by set date	Percentage date		Stage4 (60%) completion of Harry Gwala Internal streets Phase 2 by 30	Stage4 (60%) Completion on Laying of storm water, Pavement Layers by 30	Contractor established site on 19 January 2023.Rip and recompact of the	R2 521 646.00	Contractor was appointed in 15 Dec 2022 and the construction industry was	Stage 4 of Harry Gwala Internal Streets will be completed by end of Quarter 1	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
											June 2023	June 2023	existing road 4.5km road and Installation of stormwater pipe done by 30 June 2023		already on shutdown at that time. the contractor established site in 19 January 2023 and they have been experiencing some interruptions by local SMME's	of 2023/2024 Financial year. The contractor to bring more resources to catch up with the plan to finish the project.	
18	P1G102.04	Basic Service Delivery	Project Management Unit	26	Rehabilitation of 1.52km of Cedarville Internal Streets	Q1: Appointment Letter, Q2-Q4: Progress Reports	53.08km of surfaced roads	Percentage of work on Internal Streets constructed by set date	Percentage date	R8,000,000.00	(60%) of construction of Cedarville Internal Streets (1.52km) by 30 June 2023	Stage 4 (60%), Construction of Pavement Layers Laying G5 Material by 30 June 2023	Rehabilitation of Cedarville Internal Streets complete Stage 4 (60%) Construction of Pavement Layers Laying G5 Material, Stage 5(80%) Kerbing, Asphalt &	R1 573 310.28	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
19	P1G102.04	Basic Service Delivery	Project Management Unit	19	Rehabilitation of 6.7km of Matatiele Internal Streets – Cluster 1	Q2: Appointment Letter, Q3: Progress Reports Q4: Completion Certificates	53.08km of surfaced roads	Percentage of work on Internal Streets constructed by set date	Percentage Date	R9,686 765.00	95% construction of Matatiele internal streets (cluster 1) by 30 June 2023	Stage 4 (60%). Applying Tack Coat and Resurfacing of streets Stage 6 - 95% completion on the construction of Matatiele Internal Streets (cluster 1).	Completed Stage 4 (60%). Applying Tack Coat and Resurfacing of streets done by 30 June 2023	R10 395 189.40	Late appointment of contractor. Contractor was appointed on 14 December 2022 and established site on 10 January 2023	Stage 6 of Rehabilitation of Matatiele Internal Streets will be reached by end of Q1 of 2023/2024 financial year. Contractor to add more resource	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
												attending to snag list items by 30 June 2023				is in order to reach the completion target in Q1 of 2023-2024 Financial Year	
20	P1G102.05	Basic Service Delivery	Project Management Unit	9	Construction of 2.5 km Mahangu Access Road and Bridge	Q1-Q3: Progress Report Q4: Practical Completion certificate	643.7km of existing roads	Percentage of work on road & bridge constructed by set date	Percentage date	R7,122,881.00	Stage 6 (95%) construction of 2.5km Mahangu Access road and bridge by 30 June 2023	Stage 6 (95%) Attending to snaglist and practical completion on the construction of 2.5km Mahangu Access Road and Bridge by 30 June 2023.	Completed Stage 6 (95%) Attending to snaglist and practical completion by 23 November 2022.	R416 054.33	N/A	N/A	Achieved
21	P1G102.05	Basic Service Delivery	Project Management Unit	24	Construction of 11km Purutle-Moyeni Access Road and Bridges	Q1-Q3: Progress Reports and Q4: Practical Completion Certificate	643.7km of existing roads	Percentage of work on road & bridge Constructed by set date	Percentage date	R 6,527,329.00	95% construction of 11km Purutle to Moyeni AR and Bridge by 30 June 2023	Stage 6 (95%) Attending to snaglist and practical completion on the construction of 11km	Completed Stage 6 (95%) Attending to snaglist and practical completion by 01 September 2022	R526 461.99	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
22	P1G102.05	Basic Service Delivery	Project Management Unit	13	Construction of 4.6km Mohapi access road and Bridge	Q1: Progress Report Q4: Completion Certificates	643.7km of existing roads	Percentage of work on access roads & bridge constructed by set date	Percentage date	R0,00	Stage 7 (100%) construction of 4.6km Mohapi AR and bridge by 30 June 2023	Purulle to Moyeni AR and Bridge by 30 June 2023. Stage 7 (100%) Final completion on the construction of 4.6km Mohapi AR and Bridge by 30 June 2023	Completed Stage 7 (100%) Final completion by 08 June 2023	R0.00	N/A	N/A	Achieved
23	P1G102.05	Basic Service Delivery	Project Management Unit	10	Construction of 8km of Dlodlweni-i-Caba Access Road	Q2: Appointment Letter, Q3-Q4: Progress Reports	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage date	R2,680 000.00	60% construction of Dlodlweni-i-Caba AR by 30 June 2023	Stage 3 & 4 (60%). Tipping of gravel. Processing of gravel on the construction of 5(80%) Protection works, construction of headwalls and stone pitching. Stage 6(95%)	Completed Stage 3 & 4 (60%). Tipping of gravel. Processing of gravel on the construction of gravel, Stage 5(80%) Protection works, construction of headwalls and stone pitching. Stage 6(95%)	R1 396 533.52	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
24	P1G102. 05	Basic Service Delivery	Project Manage ment Unit	12	Construct ion of 11,3km of Queen's Mercy Access Road	Q2: Appointm ent Letter, Q3-Q4: Progress Reports	643.7km of existing roads	Percenta ge of work on access roads construct ed by set date	Percenta ge date	R3,053,0 00.00	60% constructi on of Queen's Mercy AR by 30 June 2023	Stage 3 & 4 (60%). Tipping of gravel. Processi ng of gravel on the constructi on of Queens Mercy AR by 30 June 2023	Complete d 68,61% Tipping and Processi ng of gravel material by 30 June 2023	R1 499 195.21	N/A	N/A	Achieved
25	P1G102. 05	Basic Service Delivery	Project Manage ment Unit	6	Construct ion of 2,4km of Ramatlil Access Road	Q2: Appointm ent Letter, Q3-Q4: Progress Reports	643.7km of existing roads	Percenta ge of work on access roads construct ed by set date	Percenta ge date	R1,587,0 00.00	60% Construct ion of Ramatlil Access road complete d by 30 June 2023	Stage 3 & 4 (60%). Tipping of gravel. Processi ng of gravel on the constructi on of Ramatlil AR by 30 June 2023	Complete d Stage 3 & 4 (60%). Tipping of gravel. Processi ng of gravel, Stage 5(80%) Protectio n works, constructi on of headwall s and stone pitching,	R875 450.62	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
26	P1G102.05	Basic Service Delivery	Project Management Unit	14	Construction of 15,6km of Lekhalong Access Road	Q3: Appointment Letter, Q4: Progress Reports	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage date	R2 500 000.00	60% Construction of Lekhalong Access road completed by 30 June 2023	Stage 4 (60%) Construction of Lekhalong Access road complete by 30 June 2023	Completed 60% Tipping and Processing of gravel material by 30 June 2023	R1 089 794.62	N/A	N/A	Achieved
27	P1G103.02	BASIC SERVICE DELIVERY	Community Services: EPWP & Public Amenities		Construction of 15,6km of Rockville, Maritsen - Motseko Access Road	Q1: Practical Completion Certificate, Progress Reports Q4: Final Completion Certificate	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage date	R 320 927.00	100% Construction of Rockville, Maritsen - Motseko Access road complete by 30 June 2022	Stage 7 100% Final Completion on the construction of Rockville, Maritsen - Motseko Access road by 30 June 2023	Completed Stage 7 100% Final Completion on the construction of Rockville, Maritsen - Motseko Access road by 30 June 2023	R0.00	N/A	N/A	Achieved
28	P1G105.04.1	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	5	Construction of 6km of Mavundleni Access Road	Q1: Instruction Letter, Q2-Q4: Progress Reports	643.7km of existing roads	Percentage of work on access roads constructed	Percentage Date	R 3 324 218.00	60% construction of Mavundleni Access Road	Stage 4 (60%) Tipping of gravel. Processing of gravel on road	Project progress is at 80% Construction of headwall	R2 725 334.08	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
								ed by set date			completed by 30 June 2023	the construction of Mavundlani Access Road by 30 June 2023	Progressing underway				
29	P1G105.04.2	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	11	Construction of 6km of Makomori Access Road and Bridge	Q1: Appointment Letter, Q2-Q4: Progress Reports.	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage, Date	R 2 300 000.00	60% construction of Makomori Access Road completed by 30 June 2023	Stage 4 (60%), Tipping of gravel Installation of portal Culvert and Wing walls and Procession of gravel on the construction of Makomori Access Road by 30 June 2023	95%: Contractor attending to areas needing rectification identified as part of the pre-completion walkover on 20 June 2023.	R1 337 601.06	None	None	Achieved
30	P1G105.04.3	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	26	Construction of 7.9km of Black Diamond Access Road & Bridge	Q3: Appointment Letter, Q4: Progress Reports	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage, Date	R 3 800 000.00	60% construction of Black Diamond Access Road completed by 30 June 2023	Stage 4 (60%) construction of Black Diamond Access Road completed by 30 June 2023	Project 60% physical progress on site. Installation of pipes almost complete	R0.00	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
31	P1G105.04.4	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	24	Construction of 1.8km Linothen g Access Road	Q1: Appointment Letter, Q2-Q3: Progress Reports.	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage, Date	R 1 500 000.00	60% construction of Linothen g Access Road complete by 30 June 2023	Stage 4 (60%). Tipping of gravel. Processing of gravel on the construction of Linothen g Access Road by 30 June 2023	100%, but the major culvert is not yet installed. Tipping complete	R1 053 942.00	Contractor mobilised additional resources and completed before completion date.	None	Achieved
32	P1G105.04.5	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	8	Construction of 4km of Nkosana Access Road	Q1: Appointment Letter, Q2-Q4: Progress Reports.	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage, Date	R 3 002 720.00	60% construction of Nkosana Access Road complete by 30 June 2023	Stage 4 (60%). Tipping of gravel. Processing of gravel on the construction of Nkosana Access Road by 30 June 2023	Stage 4 (60%). Tipping of gravel. Processing of gravel by 30 June 2023	R2 572 791.21	None	None	Achieved
33	P1G105.04.6	Basic Service Delivery	Operations and Maintenance Unit	19	Tipping and processing	Q1: Appointment	643.7km of existing roads	Percentage of work on	Percentage, Date	R 4 494 816.00	60% construction of	Stage 4 (60%). Tipping	60% Tipping of gravel.	R3 764 812.50	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
		and Infrastruc ture	Maintena nce Unit		g of 5km Mountain Lake Road	Letter, Q2-Q4: Progress Reports.	existing roads	access roads construct ed by set date			Mountain Lake Road complete d by 30 June 2023	of gravel. Processi ng of gravel on the constructi on of Mountain Lake Road by 30 June 2023	Processi ng of gravel by 30 June 2023				
34	P1G105. 04.7	Basic Service Delivery and Infrastruc ture	Operatio ns and Maintena nce Unit	27	Construct ion of 5.6km of Helbron to Madimon g Access Road	Q1&Q4: Progress Reports and Completi on certificate	643.7km of existing roads	Percenta ge of work on access roads construct ed by set date	Percenta ge, Date.	R 1 726 040.00	100% constructi on of Helbron to Madimon g Access Road complete d by 30 June 2023	Stage 7 (100%) Final completi on on the constructi on of Helbron to Madimon g Access Road by 30 June 2023	100% Final completi on was issued on 30 June 2023	R1 476 341.41	None	None	Achieved
35	P1G105. 04.8	Basic Service Delivery and Infrastruc ture	Operatio ns and Maintena nce Unit	4	Construct ion of 3.8km of Zikhalini Access Road	Q1&Q4: Progress Reports, Completi on certificate	643.7km of existing roads	Percenta ge of work on access roads construct ed by set date	Percenta ge, Date.	R 1 046 731.00	100% complete d by 30 June 2023	Stage 7 (100%) Final completi on on the constructi on of 3.8 km of Zikhalini Access Road by 30 June 2023	100% Final completi on was issued on 30 June 2023	R883 099.00	None	None	Achieved
36	P1G105. 04.9	Basic Service	Operatio ns and	25	Construct ion of	Q1&Q4: Progress	643.7km of	Percenta ge of	Percenta ge, Date.	R 2 377 131.00	100% constructi	Stage 7 (100%)	100% Final	R2 071 961.14	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
		Delivery and Infrastructure	Maintenance Unit		5.6km of Maphutsi Access Road	Reports, Completion certificate	existing roads	work on access roads constructed by set date			on of 5.6 km of Maphutsi Access Road complete by 30 June 2023	Final completion on the construction of 5.6 km of Maphutsi Access Road by 30 June 2023	completion was issued on 30 June 2023. 2071 961,14				
37	P1G105.04.10	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	23	Construction of 4.8km of Matolweni Access Road	Q1&Q4:P Progress Reports, Completion certificate	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage, Date.	R 2,640 833.00	100% construction of 4.8km of Matolweni Access Road by 30 June 2023	Stage 7 (100%) Final completion on the construction of 4.8km of Matolweni Access Road by 30 June 2023	100% Final completion was issued on 30 June 2023	R2 315 203.37	None	None	Achieved
38	P1G105.04.11	Basic Service Delivery and Infrastructure	Operations and Maintenance Unit	11	Construction of 5.1km of Mbobo Access Road	Q1&Q4:P Progress Reports, Completion certificate	643.7km of existing roads	Percentage of work on access roads constructed by set date	Percentage, Date.	R 1 613 850.00	100% construction of 5.1km of Mbobo Access Road by 30 June 2023	Stage 7 (100%) Final completion on the construction of 5.1km of Mbobo Access Road by 30 June 2023	100% Final completion was issued on 30 June 2023.	R1 387 045.49	None	None	Achieved
39	P1G105.04.12	Basic Service Delivery	Project Management Unit	12	Construction of 5.7km of	Q2-Q4: Appointment	643.7km of	Percentage of work on	Percentage	R1,941,000.00	60% construction of	Stage 3 & 4 (60%).	Completed Stage 3 & 4	R896 905.57	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
					Mango - Nyanzela Access Road	Letter, Progress Reports	existing roads	access roads constructed by set date	date		Mango - Nyanzela AR by 30 June 2023	Tipping of gravel. Processing of gravel on the construction of Stage 5(80%) Protection works, construction of headwalls and stone pitching, Stage 6(95%) Practical completion stage by 27 June 2023	(60%) Tipping of gravel. Processing of gravel, Stage 5(80%) Protection works, construction of headwalls and stone pitching, Stage 6(95%) Practical completion stage by 27 June 2023				
40	P1G105.04.13	Basic Service Delivery	Project Management Unit	12	Construction of 5.5km of Mphotshongweni(Rhashule)Access Road & Bridge	Q1: Appointment Letter, Q2-Q4: Progress Reports	643.7km of existing roads	Percentage of work on access road and bridge constructed by set date	Percentage date	R2 740 000.00	60% construction of Mphotshongweni(Rhashule) AR & bridge by 30 June 2023	Stage 3 & 4 (60%). Tipping of gravel. Processing of gravel/pre-cast culverts, Top slabs (slab approach) on the construction	95%; Contractor attending to areas needing rectification identified as part of the pre-completion walkover on 21 June 2023	R1 668 463.35	Contractor mobilized additional resources and completed project before time	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
41	P1G105.04.14	Basic Service Delivery	Project Management Unit	10	Construction of 9.8km of Tsepiso g.Kamora thaba-KuyasaA ccess Road & bridge	Q3: Appointment Letter, Q3&Q4: Progress Reports	643.7km of existing roads	Percentage of work on access road and bridge constructed by set date	Percentage date	R2,000 000.00	60% construction of Tsepiso g.Kamora thaba-Kuyasa AR & bridge by 30 June 2023	on of Mphotshongweni (Rhashule) AR & bridge by 30 June 2023	Project 29% physical progress on site. Tipping had started but the quarry ran out of materials. A new quarry had been identified and there was a delay in obtaining test results due to the backlog in the testing quarry. This led to a delay of 14 days. Stockpiling	R386 351.93	This project was advertised on the 02 June 2022 and contract awarded on 14 March 2023. Had challenges with borrow pits	Budgeted for in 2023/2024 financial year.	Not Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
42	P1G105. 04.15	Basic Service Delivery	Project Manage ment Unit	10	Construct ion of 9,1km of Dengwan e,Khoapa - Zwelitsha Access Road	Q2: Appointm ent Letter, Q3-Q4: Progress Reports	643,7km of existing roads	Percenta ge of work on access roads construct ed by set date	Percenta ge date	R2,730 000,00	60% constructi on of Dengwan e,Khoapa - Zwelitsha AR by 30 June 2023	Stage 3 & 4 (60%). Tipping of gravel. Processi ng of gravel on the constructi on of 5(80%) Protectio n works, constructi on of headwall s and stone pitching, Stage 6(95%) Practical completi on stage by 30 June 2023	R1 096 312,91	N/A	N/A	Achieved	
43	P1G105. 04.16	Basic Service Delivery	Project Manage ment Unit	10	Construct ion of 4,2km of Sitiweni Access Road & bridge	Q2: Appointm ent Letter, Q2-Q4: Progress Reports	643,7km of existing roads	Percenta ge of work on access roads construct ed by set date	Percenta ge date	R1,290 000,00	60% constructi on of Sitiweni AR & bridge by 30 June 2023	Stage 3 & 4 (60%). Tipping of gravel. Processi ng of gravel on the	Complete d Stage 3 & 4 (60%). Tipping of gravel. Processi ng of gravel,	R475 404,68	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
44	P1G102. 06	Basic Service Delivery	Project Manage ment Unit	19	Completi on of Silo facility phase 4	Q3-Q4: Appointm ent letter, Progress report.	Phase 3 of Silo facility complete	Percenta ge of work on Silo facility construct ed by set date	Percenta ge date	R 2 000 000.00	95% Construct ion of phase 4 Silo Facility complete d by 20 June 2023	Stage 6 (95%) Completi on on the constructi on of phase 4 Silo Facility the by 30 June 2023.	The project was presente d to Bid Specifica tion Committe e on 20 June 2023	R0.00	The tender was advertise d on 10 June 2022 and closed on 22 June 2022 for preparati on of implemen tation in 2022/202 3 Financial Year. The project went all procurem ent	The TORs were presente d to Bid Specifica tion Committe e on 20 June 2023 for the project to be re- advertise d.	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
45	P1G103.01	Basic Service Delivery	Project Management Unit	20	Construction of 6400m ² Extension of Matatiele Sport Center Phase 2	Q3&Q4: Appointment Letter Progress Report,	6 existing sports fields	Percentage of work on Sport field constructed by set date	Percentage date	R 6 000 000.00	Stage 2 (40%) Construction of Extension of Matatiele Sport Centre Phase 2 completed by 30 June 2023	Stage 2 (40%) Site layout & Earthworks completed on the Construction of Extension of Matatiele Sport Centre Phase 2 by 30 June 2023	Contractor appointment on 19 May 2023 and contractor established site on 5 June 2023. Excavations for earthworks are in progress as at 30 June 2023	R1 207 661.6	Late appointment of contractor, it was appointed in Q4 of the financial year and the contractor established site on 05 June 2023 which is the last month of the financial year.	The stage 2(40%) target will be achieved in Q1 of 2023/2024 Financial year as the project is budgeted for in that financial year.	
46	P1G103.02	BASIC SERVICE DELIVERY	Community Services: EPWP & Public Amenities	2	Boreholes	Q3: Appointment letter Q4: completion certificate	Persistent water supply challenges in facilities	Number of boreholes constructed by set date	Number date	R590 000.00	Construction of one borehole at Maluti Civic Centre by 30 June 2023	Construction of one Borehole by 30 June 2023	TORs and Advert on the 14/04/2023 to 05/05/2023	R0.00	Delays with SCM processes	Planned for 2023/24 FY	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
47	P1G103.03	BASIC SERVICE DELIVERY	PUBLIC AMENITIES		Annual routine maintenance of planned sports fields and recreational facilities	Q3: Appointment letter Q4: delivery note	Existing 1 tennis court, 1 municipal pool, 4 netball grounds, 3 stadiums, 4 open sports grounds and other potential rural sports grounds	Number of goal post, netball post and brush cutters procured by set date	Number Date	R360 000.00	Procure 4 soccer goal posts; 2 netball posts & 3 brush cutters 30 June 2023	Procurement and delivery of 4 soccer goal posts; 2 netball posts & 3 brush cutters 30 June 2023	Set of goal posts purchased and delivered at wards 06 and ward 17 Set of 2 goal posts both soccer and netball sent both to ward 06 and 17 10 brush cutters delivered to different units for maintenance of yards (grass cutting and lawn, public safety grounds)	R289 500.00	None	N/A	Achieved
48	P1G104.01	Basic Service Delivery	Project Management Unit	Admin	Construction of Back up water supply or council	Q1-Q3: Progress report Q4: Completion	Completion of back up water supply for	Percentage of work back up water supply	Percentage date	R2,473 273,00	100% Construction of Back up water supply	100% Final completion on the Construction of	94% Completed Laying of pipes, installation of	R0.00	The project has challenges around the issue	The drilling of borehole and also testing of water will	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
					Chamber and Municipal Offices	Certificate	council chamber	constructed by set date			for council Chamber and Municipal by 30 June 2023.	Back up water supply for council Chamber and Municipal by 30 June 2023	reservoir by 30 November 2022		of testing. Testing is not done yet due to a challenge of having not enough water from the source to fill up the reservoir, so commissioning & testing is not done yet. An initial VO was done for the value of R175 950. After authorisation of the VO, it was established that additional work would be required for the fitting of pipes	be done in Q1 of 2023/2024 financial year	

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
															and electrical works for the borehole which could only be costed after drilling was done. It was therefore resolved to issue out separate bids for the additional works and exclude them from the project scope. The tender for drilling of borehole was advertised on 02 June 2023 and closed on 09 June 2023. No		

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
49	P1G104. 02	Basic Service Delivery	Project Manage ment Unit	Admin	Installatio n of Meggie Resha statue for council chamber s	Q3: Progress report and Delivery Note Q4: Completi on Certificat e	Project in progress	Statue installed by set date	Number Date	R800 000,00	Installatio n of Meggie Resha statue (one) at the new council chamber s Building by 30 June 2023	Attending to the snalglist items and Completi on and installatio n of Statue for Council Chamber by 30 June 2023	100% completi on of the statue. The statue was delivered on 25 April 2023 and unveiled on 13 June 2023	R177 530.43	N/A	N/A	Achieved
50	P1G105. 01	BASIC SERVIC E DELIVERY	Project Manage ment Unit	19	Renovati on of stores	Q3: Advert and Appointm ent letter Q4: Progress reports, Completi on certificate s	Existing building store	Number of buildings renovate d by set date.	Number date	R 200 000.00	One municipal building (stores) renovate d by 30 June 2023	Completi on of renovatio n of stores by 30 June 2023	100% Complete d. The project was advertise d on 22 February 2023. The contracto r appointe d on 24 April 2023.	R0.00	None	None	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
51	P1G105. 02	BASIC SERVIC E DELIVRY	Project Manage ment Unit	19	Renovati on of communi ty halls (Nokhwe zi Communi ty Hall)	Q1: Advert Q3: Appointm ent letter and progress report Q4: completi on certificate s.	Existing Communi ty Hall and Pre- School	Number of communit y Halls Renovate d by set date.	Number Date	R 200 000.00	Renovati ons of public amenities (Nokhwe zi Communi ty Hall by 30 June 2023	Renovati ons of Nokhwezi Communi ty Hall (Fixing of Plumbing Installation of files. changing of kitchenett e. Fix of existing apron. installatio n of ceiling. Electrifica tion) by 30 June 2023.	SV Gqaggan e Trading was appointe d on the 09 March 2023 however, declined the appointm ent on the 09 May 2023. A second service provider Pere and Philips was appointe d on the 25 May 2023 but they also declined the appointm ent on the 30 May 2023. Project deferred	R1 091 271.76	We were requeste d by Communi ty Services to provide technical assistanc e in maintena nce of Mapfonte in, Queens Mercy, Otsepe ECDC, Bus Rank and Coffee Pot Toilets and well as partitioni ng of Maluti and Cedarvill e Offices	Nokwezi Communi ty Hall is deferred to 2023/202 4 financial year	Not Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
													to 2023/202 4 Financial year and is funded under the community services departme nt. Other additional project under the renovatio ns of public amenities were requeste d by communit y services and were undertak en as follows: - Renovati ons of Coffee Pot Toilets appointe d on 09/03/20 23. Complete d on 17 May				

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
													2023 - Renovations of Matatiele Bus Rank Toilets – Appointed on 31 January 2023. Works in progress with electrification, tiling and coin lock outstanding. Progress is at 80% with plumbing complete . - Renovations of Mapfontien ECDC – Phase 1 appointed on 31 January 2023 and completed on 26 May 2023. Phase 2 appointed				

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
													d on 04 May 2023, works are still in progress with defects noted on the ceiling. The last inspectio n was held on 22 June 2023 and the service provider is yet to attend to the works. - Renovati ons of Maluti Otsepe ECDC – Project awarded on 04 April 2023. Work is complete d on 23 March 2023 - Renovati ons of				

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR --JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
													Queens Mercy ECDC – Project Awarded on 20 February 2023. Works complete d on 16 April 2023. - Partitoni ng of Maluti Offices and Cedarvill e Town e Hall – Appointe d on 30 March 2023- Substand ard materials installed by the service provider and completi on cannot be issued until the remedial works have been				

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
52	P1G105.02	BASIC SERVICE DELIVERY	Operations and Maintenance Unit	19	Renovation of Matatiele Town Hall	Q3: Advert and Appointment letter Q4: completion certificate s.	Existing Town Hall	Town Hall Renovated by set date.	Number Date	R2 450 000.00	Renovations of public amenities stadium (Town Hall) by 30 June 2023	Completion of renovation of Town Hall by 30 June 2023	The project was re-advertised due to local contractors having stopped the initial briefing. Project tender closed on 24 March 2023. The project has not yet been appointed and is still under evaluation	R0.00	Contractor has not been appointed	Project budgeted for in 2023/2024 financial year	Not Achieved
53	P1G105.02	BASIC SERVICE DELIVERY	Project Management Unit	19	Renovation of Thandani sport field	Q3: Appointment letter and progress report Q4: completion	Existing sport field	Stadium Renovated by set date.	Number Date	R 500 000.00	Renovations of public amenities stadium (Thandani) by	Electrification, installation of showers, installation of burglar	Electrification, installation of showers, installation of burglar	R0.00	None	None	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
						in certificates.					30 June 2023	gate on openings Installation n of all openings (doors & window) by 30 June 2023.	gate on openings Installation n of all openings (doors & window) complete d by 30 June 2023.				
54	P1G105. 05	BASIC SERVIC E DELIVER Y	Communi ty Services: EPWP & Public Amenitie s	19	Annual routine maintena nce of planned public amenities	Q2-Q4: TOR, Advert, Appointm ent letter and invoices	Existing 4 blocks of public toilets, 39 communit y halls, 52 pre- schools, 4 libraries and 1 business compoun d	Number of facilities maintain ed by set date	Number date	R 1 300 000.00	Undertak e planned and routine maintena nce of 10 public amenities by 30 June 2023	TOR and Appointm ent of service provider for the maintena nce of the 4 blocks of public toilets by 30 June 2023	All 4 blocks of public toilets were cleaned and maintain ed by 30 June 2023.	R643 620.00	None	N/A	Achieved
55	P1G206. 0	BASIC SERVIC E DELIVER Y	Communi ty Services ; Environm ent & waste	44946	Cemeter y develop ment	Q1: Appointm ent letter, Q2: Designs Q3: Progress report And Completi on certificate	3 Existing fenced cemeteri es	Number of cemeteri es develope d by set date.	Number date	R 700 000.00	Develop ment of one Cemetery in Matatiele (establish ment & fencing) by 30 June 2023	N/A	N/A	N/A	N/A	N/A	Not Applicable

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
56	P1G206.03	BASIC SERVICE DELIVERY	ENVIRONMENTAL	1,19,20 and 26	Grass cutting	of fencing Q1-Q4: 12 Monthly reports and pictures	Grass cutting in the implemented through EPWP	Grass cut on road verges in 4 wards by set date.	Number Date	R 500 000.00	Grass cutting on road verges in 4 wards by 30 June 2023	Grass cutting of road verges in 4 (Wards 1,19, 20 and 26) Wards by 30 June 2023.	Grass cutting was done on road verges, open spaces and gardens in wards 1,19,20 and 26. Drains were cleared of grass and trees were pruned.	R0.00	N/A	N/A	Achieved
57	P1G206.04	BASIC SERVICE DELIVERY	Community Services : Environment & waste	Admin	Cemetery management system	Q1: TOR, Q3: Appointment Letter, Q4: progress report, Handover report)	3 Existing cemeteries	cemetery management system installed and maintained by set date	Number date	R 600 000.00	Installation and maintenance of one cemetery management system by 30 June 2023.	Installation and maintenance of the Cemetery management system 31 March 2023.	Terms of reference drafted, Project advertised.	R0.00	Cemetery management system not installed, service provider not appointed. Project had to go to re-advert	Cemetery management system will be procured in the 2023/24 FY	Not Achieved
58	P1G206.07	BASIC SERVICE DELIVERY	Community Services : Environment	Admin	Landfill weighbridge	Q1: TOR, Q3: Appointment Letter, Q4:	Existing landfill site	Weigh Bridge installed by set date	Number date	R 1 1000 000.00	Installation of one weigh bridge by 30 June 2023	Installation of the landfill weighbridge by 30 June 2023.	Project was re-advertised and was non	R0.00	Project was non responsive.	Landfill weighbridge will be appointed in the	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc.	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
			ent & waste			Progress report, Handover report)						June 2023	responsiveness.			2023/24 FY	
59	P1G206.08	BASIC SERVICE DELIVERY	Community Services ; Environment & waste	01,19,20, 26	Waste removal	Q1-Q4: Inspection sheets/report)	Waste removal in residential areas and CBD in 4 wards	(Removal of waste from residential and CBD in the following wards 1,19,20 & 26 by set date)	Number date	R 8 000 000.00	Cleaning and removal of waste twice a week from residential areas and daily from the CBD in Wards 1, 19, 20 and 26 by 30 June 2023.	Cleaning and removal of waste twice a week from residential areas (wards 1,20 & 26) and daily from the CBD (ward 19) by 30 June 2023	Waste collection was done daily in the CBD and twice a week in a week in residential areas in wards 1,19,20 and 26.	R5 700 004.00	N/A	N/A	Achieved
60	P1G207.01	BASIC SERVICE DELIVERY	Community services: Public Safety	Admin	Development of disaster management plan	Q3: Appointment Letter, Progress reports, Q4: Draft and final DMP plan	No disaster management plan	Disaster management plan developed by set date	Number date	R 450 000.00	Development of disaster management plan by 30 June 2023	Development of disaster management plan done by 30 June 2023	Disaster Management Plan has been developed.	R430 000.00	N/A	N/A	Achieved
61	P1G207.05	BASIC SERVICE DELIVERY	Community services: Public Safety	Admin	Procurement of 5-ton roll-back breakdown vehicle	Q2: Appointment Letter Q3: Progress report submitted to MTM and	No breakdown vehicle	Number of 5-ton roll back breakdown vehicle procured by set date	Number date	R 950 000.00	Procurement of 5-ton roll back breakdown vehicle by 30 June 2023	Delivery of a 5-ton rollback breakdown vehicle by 30 June 2023.	The 5ton rollback breakdown vehicle was delivered on the 19 April 2023	R870 000.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
62	P2G309.01	BASIC SERVICE DELIVERY	Community services: Public Safety	Admin	Procurement and installation of traffic management system	Invoice. Q4: Delivery Note Q1: Appointment letter Q2-Q4: Progress report submitted on MTM.	No traffic management system	Traffic Management System installed and maintained by set date	Number date	R 1 000 000.00	Installation and maintenance of one Traffic Management System by 30 June 2023	Installation and maintenance of traffic management system by 30 June 2023.	As part of the implementation of the project, the Back office was installed and the system is up and running. The ANPR has also been installed to one of the municipal vehicles. The initial annual licensing has been paid by the municipality to Truvelo Africa.	R96 997 615.00	N/A	N/A	Achieved
63	P1G207.07	BASIC SERVICE	Community Services: EPWP &		Annually host public knowledge	Q1-Q4: Attendance registers,	6 Public knowledge and awareness	Number of Public knowledge and	Number date	R 956 000.00	Host 6 Public knowledge and	Host 2 Public knowledge and	Hosted 4 World Book and Copyright	R0.00	None	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
		DELIVER Y	Public Amenitie s		e and awarene ss program mes on Library Informati on and promote digital informati on sharing.	Program mes, program me notes and screensh ots of digital informati on	s program mes on Library Informati on and Literacy hosted in 2021/22 FY	awarenes s program mes hosted by set date			awarenes s program mes on Library Informati on and Launchin g of e- library website by 30 June 2023	awarenes s program mes on Library Informati on and Literacy by 30 June 2023	Day on the 19 April 2023 at Maluti Library World book and Copyright Day, 03 May 2023, Matatiele library World play Day, 19 May 2023, Matatiele Library Holiday Program me, 27 June 2023, Cedarvill e Library				
64	P1G207. 09	Basic Service Delivery	Corporat e Services: ICT	1	Number Plate recogniti on camera and Surveilla nce Cameras	Q1&Q2: completo n certificate and photos	Existing number plate recognizi ng cameras in the CBD	Number of Installed Cameras by set date	Number date	R390 000.00	Installatio n of Two surveillan ce camera in Maluti by 30 June 2023	N/A	N/A	N/A	N/A	N/A	Not Applicabl e
65		Basic Service Delivery	EDP: DEVELO PMENT PLANNI NG	WARD 16	Provision of RDP houses	Q3: Advert Q4: Appointm ent letter.	Existing RDP houses	Service provider appointe d by set date	date	N/A	Appointm ent of service provider for	Appointm ent of service provider for	Service provider was appointe	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
											construction of 491 RDP houses in Mehlooa Mphahlele by 30 June 2023.	construction of RDP houses in Mehlooa Mphahlele by 30 June 2023.	on the 02/06/23				
66		Basic Service Delivery	EDP: DEVELOPMENT PLANNING	WARD 01	Provision of RDP houses	Q3: Advert Q4: Appointment letter.	Existing RDP houses	Service provider appointed by set date	date	N/A	Appointment of service provider for construction of 200 RDP houses in Maluti by 30 June 2023.	Appointment of service provider for construction of RDP houses in Maluti by 30 June 2023.	the service provider was appointed on the 02/06/23	R0.00	N/A	N/A	Achieved
67		Basic Service Delivery	EDP: DEVELOPMENT PLANNING	WARD 07	Provision of RDP houses	Q3: Advert Q4: Appointment letter.	Existing RDP houses	Service provider appointed by set date	date	N/A	Appointment of service provider for construction of 40 RDP houses in Pote by 30 June 2023.	Appointment of service provider for construction of RDP houses in Pote by 30 June 2023.	service provider was appointed on the 02/06/23	R0.00	N/A	N/A	Achieved
68		Basic Service Delivery	EDP: DEVELOPMENT PLANNING	WARD 04	Provision of RDP houses	Q3: Advert Q4: Appointment letter.	Existing 3423 RDP houses	Service provider appointed by set date	date	N/A	Appointment of service provider for construction of 200 RDP houses in	Appointment of service provider for construction of RDP houses in	The service provider was appointed on the 02/06/23	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
											Tshitson g by 30 June 2023	Tshitson g by 30 June 2023					
69		Basic Service Delivery	Corporate Services: ICT	26	Public WIFI Rollout	Q1-Q2: Completi on certificate and photos.	Wi-Fi Backhaul in Maluti and Matatiele	Number of Wi-Fi Backhaul and access points installed by set date	Number Date	R580 000.00	Installatio n of One backhaul and two public Wi-Fi Access Points by 30 June 2023	N/A	N/A	N/A	N/A		Not Applicabl e

KPA 2: MUNICIPAL FINANCIAL VIABILITY AND MANAGEMENT

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
70	P2G308. 01	Municipal Financial Viability	BTO:FR AM		Update and maintain fixed assets register.	Q1: -Q4: Updated Fixed Assets Register and balancing Trial Balance (TB) to General Ledger (GL)	Audited Fixed assets register of 30 June 2022.	MSCOA and GRAP complaint Updated Fixed Assets Register by set date.	date	N/A	MSCOA compliant transacti ng and Updated Assets Register to achieve GRAP compliant FAR by 30 June 2023	MSCOA compliant transacti ng and Updated Assets Register to achieve GRAP compliant FAR	3 The fixed Asset Register is updated with additions for the months April (reported to mtm on the 10 May 2023), May (Reporte d to MTM on the 12th June 2023 and June (Reporte d to MTM on the 7th of July 2023.	R0.00	N/A	N/A	Achieved
71	P2G308. 02	Municipal Financial Viability	BTO:FR AM	admin	Preparati on of GRAP compliant AFS.	Annual Financial Statemen ts and Proof of submissi on	Audited Annual Financial Statemen ts of 30 June 2021.	GRAP Complan t Annual Financial Statemen ts submitte d by set date.	Date	N/A	Prepare & submit one GRAP compliant Annual Financial Statemen ts to	N/A	N/A	N/A	N/A	N/A	Not Applicabl e

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
72	P2G308. 03	Municipal Financial Viability	BTO: SCM	admin	Compilation of Annual Procurement Plan	Q4: Approved Procurement Plan	2022/23A pproved Procurement Plan	Number of Procurement Plan Approved by set date	date	N/A	Approval of one Procurement Plan for 2023/24 by 30 June 2023	2023/24 Procurement Plan approved by the Accounting Officer by 30 June 2023	Compilation of Annual Procurement Plan for 2023/24 has been achieved	R0.00	None	None	Achieved
73	P2G308. 04	Municipal Financial Viability	BTO: SCM		Maintenance of Service Providers contract (2)	Q1-Q4: 3 Proof of submission of quarterly reports	2nd Quarter SCM Report to NT	Number of quarterly reports on SCM policy submitted to Mayor, National Treasury, Provincial Treasury by set date.	Number and Date	N/A	Submission of quarterly reports on implementation of SCM policy to Mayor, National Treasury, Provincial Treasury on the 10th working day after the end of every quarter by 30	Submit 1 quarterly reports on implementation of SCM policy to Mayor, National Treasury, Provincial Treasury on the 10th working day after the end of every quarter	Maintenance of Service Providers contract through the submission of Section 71 report	R0.00	None	None	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
74	P2G308. 05	Municipal Financial Viability	BTO- Budget Planning & Investme nt	Admin	Submissi on of monthly reports as per section 71 of MFMA.	Q1 – Q4: 3 monthly reports submitte d to the Mayor, NT & PT; Proof of submissi on	Monthly submissi on.	Number of Section 71 reports submitte d by set date.	Number date	N/A	June 2023. Submit monthly (12) (section 71) reports to National Treasury, Provincial Treasury and mayor on the 10th working day of every month by 30 June 2023.	Submit 3 monthly reports to National Treasury, Provincial Treasury and mayor on the 10th working day of every month	3 Monthly section 71 reports were submitte d to National Treasury Provincial Treasury and the Mayor within 10 working days after the end of the month . April Report - 11 May 2023 on the 9th working day after the end of the month. May Report - 14 June 2023 on the 10th working day after	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
75	P2G3O8. 06	Municipal Financial Viability	BTO- Budget Planning & Investme nt	Admin	Submissi on of quarterly reports as per section 52 (d) of MFMA.	Q1-Q4: quarterly reports; proof of submissi on	Quarterly reports	Number of sections 52d reports submitt ed by set date	Number date	N/A	Submit (4) quarterly reports (section 52d reports and (4) withdraw al report) to National Treasury, Provincial Treasury by the 10th working day after the end of each quarter by 30 June 2023	Submit (1) quarterly reports (section 52d reports and (1) withdraw al report) to National Treasury, Provincial Treasury by the 10th working day after the end of each quarter after approval by Council	R0.00	N/A	N/A	Achieved	

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
76	P2G308.07	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Submission of banking details as per section 8 of MFMA.	Q1: Banking Detail Completed Form; Proof of submission	One annual banking details reported to National Treasury for 2022/23 financial year	Number of reports on banking details reported by set date	Number date	N/A	One annual banking details to be reported to National Treasury by 01 July 2022	N/A	N/A	N/A	N/A	N/A	Not Applicable
77	P2G308.08	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Submission of mid-term report in terms of section 121 of MFMA.	Q3: Mid-Term Budget Report and Proof of submission	Mid-term report submitted by the 25th January to National and Provincial Treasury.	Number of Mid-term report submitted to the Mayor, National and Provincial Treasury by set date	Number date	N/A	Submission of one mid-term report to the Mayor, National and Provincial Treasury by the 25th January 2023.	N/A	N/A	N/A	N/A	N/A	Not Applicable
78	P2G308.09	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Multi-year budget as per section 28 of the MFMA.	Q3: Adjusted budget submitted to Council and NT & PT and proof of submission	2022/23 Approved Budget	Adjusted budget prepared and submitted to Council, Provincial and National Treasury by set date	Number date	N/A	Prepare and Submit adjusted budget to Council by 28th February and to National and Provincial Treasury by 15th	N/A	N/A	N/A	N/A	N/A	Not Applicable

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
79	P2G308.10	Municipal Financial Viability	BTO- Budget Planning & Investments		Multi-year budget as per section 21 (b) of the MFMA.	Q1: Approved Budget Process plan and proof of submission	Submitted 2022/23 Time schedule to Management Team, EXCO, Standing Committee, Council and National and Provincial Treasury.	Budget Time schedule (Process Plan) submitted to Council and National and Provincial Treasury by set date.	Number date	N/A	Develop one budget time schedule (process plan) and submit to Council 10 months before the start of a financial year by 31 August 2022	N/A	N/A	N/A	N/A	N/A	Not Applicable
80	P2G308.11	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Multi-year budget as per section 23 of the MFMA.	Q4: Agenda, reports and attendance registers	Budget Community Outreach held on April 2022	Number of budget community outreach held by set date	Number date	N/A	Hold 1 budget community outreach by 30 June 2023	Hold 1 budget community outreach by 30 April 2023	1 Community outreach was held on the 03-05 April 2023 in all 27 wards.	R0.00	N/A	N/A	Achieved
81	P2G308.12	Municipal Financial Viability	BTO- Budget Planning & Investment	Admin	Multi-year budget as per section 21 and 24 of MFMA.	Q3&Q4: Tabled Budget, Approved Budget and proof of submission	Submitted 2022/23 tabled budget to Management Team, Standing	2023/24 MTERF Budget prepared and submitted to Council, National	date	N/A	Prepare 2023/24 MTERF Budget and submit to council by 30 June	Prepare 2023/24 MTERF final Budget and submit to Council by 30	The 2023/24 MTERF final Budget was prepared and submitted	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
							Committee EXCO, Council and National and Provincial Treasury	and Provincial Treasury by set date.			2023 and to National and Provincial Treasury within 10 days after approval.	June 2023 and to National and Provincial Treasury within 10 days working after approval	d to Council for adoption on the 25th of May 2023, the adopted budget was submitted to National and Provincial Treasuries immediately on the 26th of May 2023.				
82	P2G308.13	Municipal Financial Viability	BTO-REVENUE AND EXPENDITURE	1,19,20,26	General valuation roll	Q4: 2021/22 Supplementary roll	Certified valuation roll for 2018-2023	Valuation roll produced by set date	Number	N/A	Produce one general valuation roll for implementation by 30 June 2023	Produce Supplementary Valuation roll for implementation on 01/07/2023 by 30 June 2023	April 2023: Draft Supplementary valuation for Implementation in 2023/24 financial year advertise on 31 January 2023 with the Governm	R0.00	There were SCM delays.	Valuation roll to be produced on Quarter 1 of the 2023/24 Financial year.	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Description	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
													ent gazette. May 2023: Second advert for draft SV not done in May 2023 June 2023: Second advert done on 07 and 10 July 2023				
83	P2G309.02	Municipal Financial Viability	BTO-REVENUE AND EXPENDITURE	Admin	Debt Collection & Reduction	Q1-Q4: Debtors' monthly ageing analysis	Debt balance R R191 246 462.38 as at 31 Dec 2021	Amount of debt reduced by set date	Amount Date/Period	N/A	Reduce Revenue debt by R3,000 000 by 30 June 2023	Reduce Revenue debt by R750000 by 30 June 2023	April 2023: Debt reduced by R7 892 797.01 May 2023: Debt reduced by R 7246244.96 June 2023: Debt reduced by R 25 756 613.82	R443 002.35	None	N/A	Achieved
84	P2G3010.01	Municipal Financial Viability	Office of the MM:	Admin	Follow up reports on Audit	Q1-Q4: Audit improve	Completed 3 Follow up	Number of follow up on	Number date	N/A	Produce 4 Follow up report	Produce 1 follow up report	1 follow up report on audit	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
			Internal audit unit		Improve ment Plan 2021/202 2	ment plan with updated status in each quarter.	audit report on audit implementation plan second, third and fourth quarter 2021 Financial year	audit improve ment plan produced by set date			on audit Improve ment Plan for 2020/202 1 and 2021/202 2 by 30 June 2023.	on audit improve ment plan for 2021/202 2 by 30 June 2023	action plan done and presented to audit committee on the meeting held on 24 April 2023				
85	P2G301 0.02	Municipal Financial Viability	Office of the MM: Internal audit unit	Admin	Annual Financial Statements Interim Financial Statements	Q1&Q3: 1 Review report on the Annual Financial Statements, 1 Review report on Interim Financial Report.	2 reviews conducted in 2021/202 2	Number of annual and interim financial statements reports produced by set date	Number Date	R 350,000.00	Produce 1 review report on Annual Financial Statements and 1 Interim Financial Statements review report by 30 June 2023.	N/A	N/A	N/A	N/A	N/A	Not Applicable
86	P2G301 0.03	Municipal Financial Viability	BTO: FRAM		Receive unqualified audit opinion from AGSA.	Q2: Signed Audit Report	Unqualified Audit opinion for 30 November 2021.	Issued Auditor General Report by set date.	Date	R3 899 996.00	To strive for an Unqualified Audit Opinion issued by the Auditor-General by 31 December 2022	N/A	N/A	N/A	N/A	N/A	Not Applicable

KPA 3: LOCAL ECONOMIC DEVELOPMENT

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
87	P3G401 1.01	Local Economic Development	EDP: LED	Admin	Local Economic Development Strategy Review	Q1: ToR and Appointment Letter, Q2: Attendance Register for Stakeholders Consultation Q3: Draft Led strategy review, Q4: Council Resolution	Local Economic Development Strategy in place	Local Development Strategy reviewed by set date	Number date	R 150 000.00	Review one Local Economic Development strategy by 30 June 23	Reviewed Led Strategy by 30 June 2023.	Final document for reviewed LED Strategy was submitted by the service provider after he presented it to the relevant stakeholders and the management of the Municipality.	R150 000.00	N/A	N/A	Achieved
88	P3G401 1.02	Local Economic Development	Community Services: Public Amenities & EPWP	All wards	Public Employment Programme (EPWP)	Q1-Q4: 1 Quarterly expenditure Report submitted to Council	500 Job opportunities created through EPWP in 2021/22 FY	Number of Job opportunities created through EPWP by set date	Number date	R 9 620 000.00	Create 850 Job Opportunities through EPWP by 30 June 2023	Create 150 job opportunities through EPWP 30 June 2023	71 WO created 1 Quarterly expenditure Report to be submitted after system generation by the 15/07/2023	R0.00	Infrastructure sector targets not met; MIG projects expected to create expected number of labourers did not accumulate to the	PMU and O&M Managers to set labourers requirement per project from spec design based on their national target which in	Not Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
89	P3G4O1 1.03	Local Economi c Develop ment	Corporat e Services: HRM		Impleme ntation of training program mes	Q1-Q4: Signed recommen dation and schedule of placed trainees	46 Students were funded and 16 trainees were facilitated	Number of students provided with experient ial learning: (Internshi p and In- Service Training by set date	Number date	R 500 000.00	Facilitate placeme nt of 10 In-service trainees by June 2023; Facilitate 12 Internshi p program mes by 30 June 2023	Facilitate placeme nt of 2 In- service trainee and five interns were placed under the period review.	Two in- service trainee and five interns were placed under the period review.	R0.00	N/A	total to cover this Q4 shortfall and 2023/24 target will be 341	Achieved
90	P3G4O1 2.01	Local Economi c Develop ment	EDP: LED	Various wards	Grain Cropping and househol d food program me	Q1: Appointm ent letter for inputs Appointm ent letter mechanis ation Q2 - Q3 Inputs Distributi on list Planting reports.	400 hectares were planted with grain crop and 2000 househol ds were provided with seedlings in 20/21 fina ncial year.	Number of hectors planted with grain crops by set date	Number date	R2 800 000.00	Plant 300 hectares of grain crops in 15 wards by 30 June 2023	Monitorin g of pre- planting operation s and submissi on of report by 30 June 2023.	Agricultur al inputs were delivered by the service provider in quarter 2.	R2 000 000.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
91	P3G4O1 2.02	Local Economic Development	EDP: LED	Various wards	Cropping and household food programme	Q1: ToR Appointment letter Q2 - Q3: Distribution on list and reports.	2000 households were provided with seedlings in 20/21 financial year.	Number of households supplied with seedlings by set date	Number date	R300 000.00	Supply and deliver seedlings to 2000 households by 30 June 2023.	Monitoring and submission of supply seedlings report by 30 June 2023	Seedlings were delivered to 2000 households and that was done in quarter 3 and quarter 4.	R200 000.00	N/A	N/A	Achieved
92	P3G4O1 2.03	Local Economic Development	EDP: LED	01-18,21,22,23,24,25,26,27	Livestock Improvement programme	Q2: Appointment letter Delivery notes of the vaccines Signed dosing report per ward Q3: Pictures and reports. Q4: Progress Report	800 Cattle and 800 Sheep were dosed and vaccinated in various wards during 2020/2021 financial year	Number of cattle dosed and vaccinated by set date	Number date	R 1 350 000.00	Dosing and vaccination of 12 000 Cattle in 26 wards by 30 June 2023.	Dosing and vaccination of 6000 Cattle in identified wards by 30 June 2023	The target was met in quarter 3.	R1 500 000.00	N/A	N/A	Achieved
93	P3G4O1 3.01	Local Economic Development	EDP: LED	All wards	Skills Development for housing emerging Contractors	Q2-Q4: Attendance Register, Manual and Report	60 contractors were trained in Health and Safety, SCM processes and Project Management	Number of contractors trained by set date	Number date	R125 000.00	Support 20 Emerging contractors through skills development trainings on Health and Safety,	Conduct training to 10 emerging contractors on development of sustainable business by 30	Training on Sustainable Development was held on the 8-10 March 2023	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
							ment in 20/21 FY				Developi ng sustainab le business and Basic Project Manage ment by 30 June 2023.	June 2023					
94	P3G4O1 3.02	Local Economi c Develop ment	EDP: LED	All Wards	Skill Develop ment program me for SMMES	Q2-Q4: Appointm ent letters, Attendan ce Register, Manual and Report	60 SMMEs were trained in 2021/22 financial year	Number of SMME's trained by Set date	Number date	R 125 000.00	Support 20 SMMEs through skills develop ment training on Basic Financial Manage ment, Bookkee ping and Artificial inseminat ion by 30 June 2023	Conduct training to 10 Emerging farmers on Artificial Insemina tion by June 2023	Training on Artificial Insemina tion was conducted on the 7-9 September 2022 in ward 23. SMMEs that were trained were 10, and they were given out with certificate s of attendan ce by Matotom ane training	R9 500 000.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
95	P3G4O1 3.03	Local Economic Development	EDP: LED	All Wards	SME/Co-operative Funding Support	Q1: Advert and TOR Q3, Q4: Attendance Register, Report and Pictures	8 SME's and co-operatives funded in 20/21 FY	Number of SME's / Co-operative s funded by set date	Number date	R 500 000.00	Support 10 SME's / Co-operative s through funding support by 30 June 2023	Monitoring of ten funded SMEs 30 June 2023	Monitoring of funded SMEs has been conducted immediately after they were funded, 10 SMEs were funded, this report was done at the end of quarter 4.	R400 000.00	N/A	N/A	Achieved
96	P3G4O1 3.04	Local Economic Development	EDP: LED	All Wards	Manufacturing Support Programme	Q1: Advert and TOR Q2-Q4: Attendance Register, Report and Pictures	There is database for Manufacturing businesses	Number of SME's in Manufacturing supporting businesses by set date	Number date	R 500 000.00	Support 05 SMEs in Manufacturing sector by 30 June 2023	Monitoring of 5 funded SME's in Manufacturing sector by 30 June 2023	Monitoring of funded SMEs IN Manufacturing was conducted and the report was done as a quarterly report for those 5 SMEs, this report was done at the	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Description	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
97	P3G501 4.01	Local Economic Development	EDP: LED		Tourism month celebrations	Q1: Concept document for the event, Closeout report	Annual tourism event was hosted in September 2018	Number of Tourism events hosted by set date.	Number, Date	R 320 000.00	Host (1) tourism month celebration – 3 Days event 30 September 2022	N/A	N/A	N/A	N/A	N/A	Not Achieved
98	P3G501 4.02	LOCAL ECONOMIC DEVELOPMENT	Tourism Destination marketing		National tourism exhibitions	Q3&Q4: Attendance register;	Matatiele local Municipality has attended the tourism exhibition shows showcasing matatiele as a destination of choice	Number of destination marketing events attended by set date	Number Date	R300 000.00	Attend 3 Tourism exhibition stands; Tourism Indaba, Beeldschoop and Cape Town Gateway by 30 June 2023	Attend tourism Indaba 2023	Tourism Indaba 2023 was attended on the 07th to the 11th May 2023, tourism stand for Matatiele Local Municipality was showcasing tourism products for the Municipality product owners, two tourism product owners were also transport	R3 000 000.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
99	P3G5O1 4.03	LOCAL ECONO MIC DEVELO PMENT	Tourism Destinati on marketin g		Tourism awarene ss Campaig n	Q3: Concept documen t Q2: Signed logistic documen ts and Close out report	Previous awarenes s campaig ns conduct ed	Tourism awarenes s campaig n conduct ed by set date	Number	R 320 000.00	Conduct one tourism awarenes s campaig n: Shot- Left Matat by 30 June 2023	Conduct one tourism awarenes s campaig n: Shot- Left Matat was done with success in quarter 3.	R35 000 000.00	N/A	N/A	N/A	Achieved
100	P3G5O1 4.05	Local Economi c Develop ment	EDP: LED	Admin	Funding for Local Tourism Events	Q1: Terms of reference Q3: Proposal Closeout report.	Matatiele Local Municipal ity had funded the following events; Mehlodin g Heritage Day, Matat Fees, Ced- Matat Race	Number of tourism events funded by set date	Number date	R 200 000.00	Provide funding support for 3 Matatiele tourism events by 30 June 2023	N/A	N/A	N/A	N/A	Not Applicabl e	
101	P3G5O1 4.06	Local Economi	EDP: LED	All wards	LED Investme	Q3: Appointm	Hosted LED	LED summit	Number date	R 850 000.00	Host one LED	The service	R850 000.00	N/A	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
		^c Develop ment			nt Summit	ent Letter & Pre- Summit Attendan ce Registers Q4: LED Summit Close Out Report	investme nt summit in 2014	hosted by set date			investme nt summit by 30 June 2023.	investme nt summit by 30 June 2023	provider was appointe d on the 12 of May 2023 and the 4 pre- summit meetings were held. The LED investme nt summit was hosted on the 14 of June 2023.				

KPA 4: SPATIAL RATIONALE

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
102	P4G601 6.01	SPATIAL CONSOLIDATIONS	FUTURE PLANNING	19	Planning and Survey of Matatiele Middle Income township	Q1: appointment letter Q3: Reports Q4: draft layout plan	Draft SG diagrams	Number of Draft layout plans developed by set date	Number Date	R1 000 000.00	Develop one Draft township layout plan (Planning and Survey of Matatiele Middle Income township) by 30 June 2023	Undertaking of tachy surveys and relevant studies for township establishment Develop a draft layout for the township by 30 June 2023	Follow-ups were made with SCM regarding the status of the project	R0.00	The activities were not undertaken due to non-appointment of the service provider	Follow-ups were made with SCM on the status of the project and the project will commence in the next financial year after appointment of the service provider	Not Achieved
103	P4G601 6.03	SPATIAL CONSOLIDATIONS	FUTURE PLANNING	19	Cedarville Middle Income Development (implementation)	Q3: Draft Proposal Q2-Q4: progress reports	Draft SG diagrams	Number of units provided with bulk infrastructure services by set date	Number Date	R250,000.00	Provision of Bulk infrastructure services (30 sites) by 30 June 2023	Development of draft bulk infrastructure plans	Bulk infrastructure plans were developed by Alfred Nzo District Municipality (ANDM) - Planning Unit and presentation was made on the	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
													15/06/23 to the Municipal ity including relevant stakehold ers (DEDEA T, Water Services and Infrastruc ture				
104	P4G6O1 6.04	SPATIAL CONSID ERATION NS	FUTURE PLANNI NG	19,2	Planning & Survey of Matatiele and Cedarvill e Commer cial develop ment	Q3: appointm ent letter Reports Q4: draft layout plans	Draft SG diagrams	Number of Draft layout plans develop ed by set date	Number	R1 070.000. 00	Develop Two Draft township layout plan (Matatiele and Cedarvill e Commerc ial develop ment) by 30 June 2023	(3) Finalisati on of studies for township establish ment 30 June 2023 (4) Develop two draft layouts for the township by 30 June 2023	The service provider was appointe d on the 31/05/23 and inception meeting was held on the 15/06/23 and layout plans were develop ed	R0.00	The service provider was appointe d late(31/0 5) so some of the planned activities could not be undertak en on time	Outstandi ng activities will commenc e in 2023-24 financial year	Not Achieved
105	P4G6O1 6.05	SPATIAL CONSID ERATION NS	FUTURE PLANNI NG	19	Matatiele mixed- use develop ment	Q3: Reports Q4: final layout plan	Feasibilit y study report	Number of layout plans develop ed by set date	Number	N/A	Develop township layout plans (Matatiele mixed-	(2) Finalisati on of studies for township	The studies e.g. Geo- technical, bulk service	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
											use development) by 30 June 2023	establishment by 30 June 2023 (3) Develop a draft layout plan for the township by 30 June 2023	etc were undertaken and layout developed stakeholders engagements were done on the 31/05/23				
106	P4G6O1 6.07	SPATIAL CONSIDERATIONS	LAND ADMINISTRATION	1,19,20	Valuation of Municipal land parcels	Q2- Appointment letter Q3 valuation reports. Q4 N/A	10 subdivide land parcels	Number of valued Municipal land parcel by set date	Number date	N/A	Valuation of 10 Municipal land parcels by 30 June 2023	N/A	N/A	N/A	N/A	N/A	Not Achieved
107	P4G6O1 6.08	SPATIAL CONSIDERATIONS	LAND ADMINISTRATION	1,19,20,26	Undertaking Land Survey Services	Q3 appointment letter Q4 Proof of Submission to Surveyor General (SG)	50 surveyed land parcels Encroachments of land parcels	Number of land survey activities coordinated by set date.	Number Date	R 806 144,00	Coordinating of 4 (Rezoning, Resurveying, Subdivisions and Submissions) Land surveying activities by June 2023	Resurveying of land parcels (illegal allocations / extension s/ encroachments by 30 June 2023	The project was adjudicated on the 01/06/23	R0.00	The planned activities could not be undertaken due to non-appointment of the service provider	Follow-ups with SCM were undertaken on the status of the project and planned activities will be undertaken in 2023-24 financial year	Not Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
108	P4G6O1 8.01	SPATIAL CONSIDERATIONS	FUTURE PLANNING	Various wards	Development of Western & Southern Local Spatial Development Framework (LSDF)	Q3 Progress Reports, Draft LSDF Q4 final LSDF	Spatial Development Framework (SDF)	Number of LSDFs developed by set date	date	R 500 000.00	Development of LSDF Western (1) and Southern Cluster by 30 June 2023	(3) Finalisation of draft LSDFs (4) Development of final LSDFs by June, 2023	Project completed, LSDF and Close Out report submitted on 30/06/2023 please note (LSDF document available but too big to attach hence the attached presentation)	R0.00	N/A	N/A	Achieved
109	P4G6O1 8.02	SPATIAL CONSIDERATIONS	FUTURE PLANNING	1	Maluti Land Tenure Upgrade	Q1-Q4-Quarterly reports	Letter of Maluti Donation from Department of Public Works	Land tenure project facilitated by set date	Number Date	R 500 000.00	Facilitate one land tenure upgrade project by 30 June 2023	Amendment of General Plan at Surveyor General's office by June 2023	The terms of reference for appointment of the new service provider (2023-24 financial year)	R0.00	The planned activities were not achieved due to non-performance of the service provider	Terms of Reference for appointment of a new service provider (2023-24 Financial year) were	Not Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
													were develope d and submitte d to SCM follow- ups with the service provider (conveya nce) on the status of the project was done on the 05/05/23		(existing municipal conveyan ce)	develope d and submitte d to SCM on the 11/04/23	

KPA 5: MUNICIPAL INSTITUTIONAL DEVELOPMENT AND TRANSFORMATION

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
110	P5G701 9.01	MUNICIPAL INSTITUTIONAL TRANSFORMATION AND DEVELOPMENT	HRM&D	ADMIN	Training and Development	Q1, Q2, Q3 & Q4: Memos written to departments for employees to be trained; Attendance registers or confirmation from the training provider.	15 training programmes conducted in 2021/22 financial year.	Number of training programmes coordinated by set date	Number date	R667 500,00	Coordinate 15 Training programmes by 30 June 2023	Coordinate 3 Training programmes by 30 June 2023	6 Training programmes were coordinated and 1 workshop was conducted under the period review.	R0.00	N/A	N/A	Achieved
111	P5G701 9.02	MUNICIPAL INSTITUTIONAL TRANSFORMATION AND DEVELOPMENT	HRM&D	ADMIN	Staff Establishment review	Q1: Signed process plan Q2: Council resolution extract Q3: Draft staff establishment Q4: Council resolution extract	2021/22 approved Staff Establishment	Reviewed and approved Staff Establishment by set date.	Date	N/A	Approval of the reviewed 2022/2023 Staff Establishment by 30 June 2023	Approval of the reviewed 2022/2023 Staff Establishment on the 25th May 2023.	2022/2023 Staff Establishment reviewed on the 25th May 2023.	R0.00	N/A	N/A	Achieved
112	P5G701 9.03	MUNICIPAL INSTITUTIONAL	HRM&D	ADMIN	Financial Study Assistance	Q1: Schedule of application	25 Beneficiaries to Financial	Number of beneficiaries	Number date	#####	Fund 25 Beneficiaries for Financial	N/A	N/A	N/A	N/A	N/A	Not Applicable

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
		TRANSFORMATION AND DEVELOPMENT				ns approved and report Q3: Schedule of applications approved and report	Study Assistance	funded for Financial Study Assistance by set date			Study Assistance by 30 June 2023.						
113	P5G701 9.04	INSTITUTIONAL ARRANGEMENT	HRM&D	P5G701 9.04	Facilitate Wellness & OHS programmes	Invites to employer – employee relations session; Attendance registers for employer – employee relations session; Complete health and safety inspections	4 wellness & programmes events held in 21/22 and Contracted a Service Provider for EAP for 3 years	Number of wellness & employer – employee programmes conducted by set date	Number date	R100 000.00	Conduct two (2) wellness & two (2) employer – employee relations Programs by 30 June 2023	Conduct one wellness programme by 30 June 2023	Target was achieved in quarter 3, 31 March 2023	R0.00	N/A	N/A	Achieved
114	P5G802 0.01	INSTITUTIONAL ARRANGEMENT AND	SECURITY	ADMIN	Security for municipal assets	Q1 – Q4: 4 Minutes and 12 reports	Security policy in place Current Contract	Number of meetings held and monthly	Number Date	R 12 100 000.00	Hold 4 quarterly meetings and produce	Holding of 1 quarterly meeting and	3 Monthly reports were received	R0.00	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
		TRANSFORMATION			and premises		for Security company expires in 2024	reports produced by set date			12 monthly reports on monitoring of security services by 30 June 2023	receipt of 3 monthly reports from the service provider by 30 June 2023	from the service provider for the quarter (April, May and June) One quarterly meeting was held on 29 June 2023.				
115	P5G802 0.02	INSTITUTIONAL ARRANGEMENT AND TRANSFORMATION	FLEET MANAGEMENT	Admin	Procurement of additional fleet	Q3: Appointment letter; Q4: Invoice and delivery note.	31 Municipal vehicles	Number of Vehicles procured by set date	Number Date	R3 050,000.00	Procurement of 3 municipal vehicles by 30 June 2023	Procurement and delivery of 3 municipal vehicle one (1) Council Bus and 2 bakkies by 30 June 2023.	Procurement of additional fleet, a minibus for the council	R0.00	None	None	Achieved
116	P5G802 0.03	INSTITUTIONAL ARRANGEMENT AND TRANSFORMATION	FLEET MANAGEMENT	ADMIN	Installation of car ports	Q3: Appointment letter; Q4: Invoice and delivery note.	There are no existing car-ports at BTO & LED OFICES	Carports installed by set date	Number Date	R450,000.00	Installation of one carport at BTO offices by 30 June 2023	Procurement and Installation of Car port by 30 June 2023.	Installation of 20 car ports at the Budget & Treasury Office	R0.00	None	None	Achieved
117	P5G802 0.04	INSTITUTIONAL ARRANGEMENT	ICT	Admin	Maintenance and support of end	Q1&Q3: Delivery notes	Desktop and laptop	Number of laptops procured	Number Date	R200 000.00	Procurement of 30 laptops by 30	N/A	N/A	N/A	N/A	N/A	Not Applicable

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
		AND TRANSFORMATIONS			user computer peripherals		use policy	by set date			June 2023						
118	P5G8O2 1.01	MUNICIPAL INSTITUTIONAL DEVELOPMENT AND TRANSFORMATIONS	ICT SERVICES		Maintenance and monitoring of Data Centre and ICT Infrastructure	Q1: copy of sending Terms of reference to SCM Q2, copy Appointment letters. Q3: Maintenance Progress report and completion certificates	Network Management policy existing on the network and datacentre services	Number of Municipal Data Centre and ICT Infrastructure maintained by set date	Number Date	R1 000 000.00	ICT infrastructure maintenance (3) at the Data Centre (1) Smoke Detectors (Registry) (2) Fibre maintenance Service provider (3) Data Centre (n+1) Generator by 30 June 2023	N/A	N/A	N/A	N/A	N/A	Not Applicable
119		MUNICIPAL INSTITUTIONAL DEVELOPMENT AND TRANSFORMATIONS	Corporate services: ICT		Cyber Security: (Perform Penetration testing, Anti Cyber security measure	Q1: Attendance register and terms of reference Q2: Attendance register	Existing Computer Systems	Number of workshops conducted and implemented Cyber Security systems	Number Date	R1 000 000.00	Conduct four (4) quarterly Cyber security awareness workshops, one Anti-Cyber	Conduct penetration Test POPI by 30 June 2023	1. POPI report 2. POPI training workshop (IO and Management) 3. POPI training workshop	R342 000.00	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc (all departments)	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
					s and POPIA).	and appointment letter, Q3: Attendance registers Q4: Penetration Test report.		by set date.			technical training and one Penetration test by 30 June 2023		(all departments)				
120	P5G802 1.02	Municipal Institutional Development and Transformation	Corporate Services: ICT		ICT Governance Services (Renewal of Licenses, Systems Maintenance, Integrate Systems/service alignment, Digitalization, Awareness).	Q1: Attendance register ICT steering Committee meetings and TORs Q2: Attendance register and appointment letters Q3: Attendance register I, progress reports and draft digital and ICT	Existing Deployed systems	Number of ICT governance systems performed by set date	Number Date	R1 500 000.00	Perform 4 ICT governance system by 30 June 2023. 1) Conduct ICT steering Committee meetings. 2) Renewed software/equipment licences. 3) Draft Digital and ICT Strategy	ICT steering Committee Renewed software/equipment licence by 30 June 2023.	ICT Steering Committee held: 26 June 2023	R0.00	None	None	Achieved

PROJECT T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCR PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
						strategy. Q4: Attendance register, SLA digital signature and renewed equipment.					4) ICT Helpdesk System.						

KPA 6: GOOD GOVERNANCE AND PUBLIC PARTICIPATION

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
121	P6G902 2.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ALL DEPARTMENTS	Admin	Development and Review of municipal policies, plans, strategies and SOP's	Q3: Depart, Council Strat Plan Program me reflecting the reviewal Q4: Copy of Council extract	Adopted municipal Frameworko Policies, and SOPs	Number of departme nts with reviewed policies, plans, strategie s and SOP's by set date	Number date	N/A	Facilitate the annual review of municipal policies, plans, strategic s and SOP's for the 6 departme nts by 31 May 2023	Presentat ions of the reviewed BYLAWS , TOR, policies, Plans, framework ks, charters and Standard Operatin g Procedur es to the municipal governan ce structure s.	Reviewed policies were presente d at the departme ntal strategic planning sessions on 27 and 30 January 2023, A policy workshop for all departme nts was held on 17 and 18 April 2023 and the Reviewe d BYLAWS , TOR, policies, Plans, framework ks, charters and Standard Operatin g Procedur es were	R0.00	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
122	P6G902 2.03	Basic Service Delivery	Corporate services: ICT		Establishment of ICT community	Q1: TORs Q2: Delivery notes and invoices Q3: Completion certificate and photos.	Two Existing ICT Community Centres	Number of established ICT Community Centres by set date	Number date	R 350 000.00	Establishment of 1 ICT community Centre by 30 June 2023	N/A	N/A	N/A	N/A	N/A	Not Applicable
123		Good Governance & Participation	Office of the Municipal Manager: Strategic Governance	ADMIN	IDP development processes: IDP rep. forum meetings; strategic planning session, Ward Based plans; IDP Community outreach es;	Q1-Q3: Council Resolution, Public notices, attendance registers, reports Q4: advert and council Resolutions, Public notices, attendance registers; Adopted IDP	2022/2027 IDP document in place	Development and Adopted IDP review by set date	Number Date	R1,850,000.00	Development of 4 IDP review by 30 June 2023	Sitting of 4th IDP representative forum & steering committee meetings by 30 June 2023.	The 4th IDP representative forum set on the 11th of May 2023 in the new council chambers.	R12 725.00	N/A	N/A	Achieved
												Adoption of the Reviewed IDP document by 31 May 2023.	The final IDP document was adopted by Council at a Council	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
													meeting that set on the 25th of May 2023 in the new council chamber s.	N/A	N/A	N/A	
124	P6G902 2.05	Good Governance & Public Participation	Office of the Municipal Manager: Strategic Governance	ADMIN	Completion of the Midyear Performance Report	Q2: Memo to management requesting progress and P.O.E" s Q3: Adopted Mid-year report & council Resolution	2021/22 Mid-year Performance report adopted	Midyear performance report approved by set date	Number Date	N/A	Approval of the 2022/23 Midyear performance report by 30 June 2023	N/A	N/A	N/A	N/A	N/A	Not Applicable
125	P6G902 2.06	Good Governance & Public Participation	Office of the Municipal Manager: Strategic Governance	ADMIN	Development of 2021/202 2 Annual performance report and annual report.	Q1: Adopted 2021/202 2 APR, Council Resolution and Proof of submission on to AG Q3: Draft AR &	2020/21 Annual Report	Adopted Annual Performance Report and Annual Report by set date	Number Date	N/A	Completion of the 2021/22 annual performance report and Annual Report by 30 June 2023	Final DRAFT 2021/202 2 Annual Report tabled at Council by 30 June 2023	The Annual Report was adopted at a Council meeting that was held on the 26	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
						Council Resolution Q4: Adopted AR & Council Resolution							January 2023.				
126	P6G902 2.07	Good Governance & Public Participation	Office of the Municipal Manager: Strategic Governance	ADMIN	Development SDBIP	Q3: 2022/2023 Revised SDBIP & Council Resolution Q4: 2023/2024 SDBIP & Council Resolution and letter of approval.	Approved 2022/23 SDBIP	SDBIP developed by set date	Number Date	N/A	Development of 2023/2024 SDBIP and 2022/2023 Revised SDBIP by 30 June 2023	Development of 2023/2024 SDBIP 30 June 2023	The Draft SDBIP was tabled at a Council meeting that was held on the 30th of March 2023. The final SDBIP was approved by the Honourable Mayor during the month of June 2023.	R0.00	N/A	N/A	Achieved
127	P6G902 2.08	Good Governance & Public Participation	Office of the Municipal Manager: Strategic Governance	ADMIN	Risk assessment and development of Risk Register	Q4: Strategic Risk Register, Operational Risk Register.	2022/2023 Risk Register	Adopted Risk Register by set date	Number	R2,439,081.00	Conduct Risk Assessment and development of 2023/2024 Risk	Conducted Risk assessments and development of the risk register	The risk assessment for the 2023/2024 financial year	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
											Register by 30 June 2023	for 2023/202 4 by 30 June 2023.	were conducte d from the 16th to the 19th of May 2023 and the Strategic and Operatio nal Risk register was develope d.				
128	PG902 2.09	GOOD GOVERNANCE AND PUBLIC PARTICI PATION	PERFOR MANCE MANAG EMENT	Admin	Quarterly Risk Manage ment reports	Q1-Q4: Quarterly risk manage ment reports	Adopted Quarterly Risk Manage ment Reports	Number of quarterly Risk Manage ment reports approved by set date	Number date	N/A	Compile 4 Quarterly Risk Manage ment reports by 30 June 2023	Compile 1 Risk manage ment report pack by 30 June 2023	A risk manage ment meeting was held on the 21st April 2023 to discuss the following reports: Quarter Three Risk Report Quarter three Complan ce assessm ent Risk Manage ment	R10 710.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
129	P6G9O2 2.10	Municipal Financial Viability	Office of the MM: Internal audit unit	Admin	Audit Committee sitting	Q1-Q4: 4 packages completed in 2022/202 3 financial year	Number of audits Package s produced by set date	Number of audit Package s produced by set date	Number date	R350 000.00	Produce 4 (1 report pack per quarter) package quarterly for Audit Committee sittings by 30 June 2023	Produced and submit 1 audit committee package by 30 June 2023.	1 package for audit committee were produced for meeting that set on the following dates: 24 April 2023 1 Recruitm ent and Selection Review 2 Risk Manage ment Review 3 Review of Interims financial statemen ts 4 Review of payment vouchers 5 Performa	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
													nce Assessm ent Review 6 SCM complan ce reports 7. Internal audit tracking register of findings 8 Status report: Impleme ntation of the annual audit plan for 2022/23 g Performa nce manage ment review.				
130	P6G902 3.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	Corporate Services; Public Participation		Petitions management	Q1-Q4: Petitions register and Response Plan	Council adopted Petitions Policy	Percentage of complaints & petitions managed by set date	Percentage date	N/A	Manage 100% of complaints & Petitions received in the 2022/2023 financial year by	Manage 100% of complaints & Petitions received by 30 June 2023	All 40 complaints and 4 petitions have been 100% responded to	R0.00	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
131	P6G9O2 4.01	Good Governance & Public Participation	Office of the Municipal Manager: Compliance & Legal Services	ADMIN	Litigation management	Q1-Q4: Monthly reports	Existing 2021/22 litigation register	Percentage of legal services and advice provided by set date	Percentage	R 2 200 000.00	30 June 2023 Provision of 100% legal services and advice on municipal legal matters by 30 June 2023	Provide 100% legal services by 30 June 2023.	100 % PROVISION OF LEGAL ADVICE AND LEGAL SERVICES ON MUNICIPAL MATTER S 3 new court cases (Kose vs MLM spoliation application; Griffiths Vs MLM application; MLM vs Parallax claim sounding in money) Finalized 4 matters at the end of quarter 4 (Thipa vs MLM arbitration ; Kose	R2 700 000.00	None	None	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
132	P6G902 4.02	Good Governance & Public Participation	Office of the Municipal Manager: Compliance & Legal Services	ADMIN	Review and drafting of by- laws	Q1: Draft reviewed bylaws Q2: Reports to council Q3: Advert & attendance registers Q4: Council resolution	2 By laws reviewed and drafted in 2021/22 FY	Number of by- laws reviewed and gazetted by set date	Number	N/A	Review and gazette of 4 by- laws by 30 June 2023	Gazetting of the by - law by 30 June 2023	Four bylaws gazetted (Bylaws: Swimming pool, Cemetery, Leasing of halls and Library and informati on) by 30 June 2023	R0.00	None	None	Achieved
133	P6G100 25.01	Good Governance & Public Participation	Corporate Services: Public Participation and Customer		Conducti ng of customer satisfacti on survey	Q2: Appointment Letter. Q3: report to council. Q4: Survey results,	Customer satisfacti on survey conducted annually 2021- 2022	Customer satisfacti on survey conducted by set date	Number date	R 100 000.00	Conduct one annual customer satisfacti on survey by 30 June 2023	Presentat ion of results to the structure s of the council by 30 June 2023.	The report on customer satisfacti on survey results has been presente d to the	R0.00	None	None	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
134		Good Governance & Public Participation	Corporate Services: Public Participation and Customer		Implementation of Ward Operational Plan.	Q1-Q4: Attendance registers and reports	Adopted the Ward Operational Plans on 2018/2019- CR 484/12/09/2018	Number of meetings & workshop on Ward operational coordinated by set date	Number date	R 5 100 000.00	Coordinate 12 monthly ward committee meetings and one workshop on ward operational plans by 30 June 2023	Coordinate 3 monthly ward committee meetings on ward operational plans by 30 June 2023	Public Participation and Petitions Committee on the 29 June 2023 3 Monthly ward committee meetings coordinated in 21 wards 2 Monthly ward committee meetings coordinated in 4 wards No Monthly ward committee meetings coordinated in 2 wards	R0.00	None	None	Achieved
135		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	Communication action plan review and media training	Q1-Q4: Attendance register	2017/22 Communications Strategy	Reviewed and implementation of Communication action	Number Date	R60,000.00	One Communication action plan review and media	Implementation of the 2022/23 communication action plan 30	The following program mes were conducted: • Develop ment of	R220 800.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
								plan by set date			training by 30 June 2023	June 2023.	Communi cations Strategy Action Plan • Media briefings/ media statemen ts • Radio Slots • Live broadcas t / live transmiss ion • Municipal publicatio ns • Newspap er Advertisori als • Local Communi cators Forum meetings • Intergove rnmental Relations (IGR) forum meetings				
136		Good Governan ce & Public Participat ion	Office of the Municipal Manager: Communi	Admin	4 Quarterly LCF meetings	Q1-Q4: Attendan ce register	2017/22 Communi cations Strategy	Number of LCFs meeting condu cted by set date	Number Date	R12,500. 00	Conduct 4 Local Communi cators Forum (LCFs)	One LCF meeting by 30 June 2023	One LCF Meeting was held on the 31st of May	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
			communications & SPU								meetings by 30 June 2023		2023 at the Old Municipal Council Chambers.				
137		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Various wards	Establish media partnership with TVOM for Talk to Your Ward Cllr. radio programme	Q3: Appointment letter	2017/22 Communications Strategy	Media partnership established by set date	Number Date	R12,500.00	Establish one media partnership by 30 June 2023	N/A	N/A	N/A	N/A	N/A	Not Applicable
138		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	Produce 3000 copies of service delivery booklet	Q2: Appointment letter Q2&Q4: Pdf copy of the booklets	2017/22 Communications Strategy	Number of copies produced by set date	Number Date	R50,000.00	Produce 3000 copies of service delivery booklet by 30 June 2023	Produce 1500 copies of service delivery booklet 30 June 2023	1501: The second version of the service delivery Information Sheet was printed and delivered in Q4. One Advertorial was produced and published in Pondoland Times newspaper	R32 800.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
139		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	outdoor billboards	Q2: Appointment letter Q2&Q4: Pictures of Installed billboard artwork	2017/22 Communications Strategy	Billboards updated by set date	Number Date	R50,000.00	Update content on 6 outdoor billboards by 30 June 2023.	Update 3 billboard with relevant content by 30 June 2023.	3 Billboards updated with content focusing on paying municipal bills, PWDs & land invasion. 3 for the LED & I Summit	R148 900.00	N/A	N/A	Achieved
140		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Admin	State of the municipality	Q4: Attendance register & pictures	2017/22 Communications Strategy	State of the municipality address organised by set date	Number Date	R100,000.00	Organize 1 state of the municipality address event by 30 June 2023	Organize 1 state of the municipality address (hosting of the SOMA) by 30 June 2023.	Target not met due to budgetary constraints.	R0.00	The SOMA is moved to Q1 2023/24 financial year.	The SOMA will be held during 2023/24 financial year.	Not Achieved
141		Good Governance & Public Participation	Office of the Municipal Manager: Communications & SPU	Various wards	Host 4 IGR meetings	Q1-Q4: Attendance register	2017/22 Communications Strategy	Number IGR Meetings hosted by set date	Number Date	R12,500.00	Host 4 IGR Meetings by 31 June 2023	Host One IGR Meeting 30 June 2023.	IGR Forum meeting held on 28/06/23 at Maggie Resha Building.	R0.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRIP TION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
142		Good Governance & Public Participation	Office of the Municipal Manager: Communi cations & SPU	Various wards	Mayoral Imbizo	Q2&Q4; Attendance register & pictures	2017/22 Communi cations Strategy	Mayoral Imbizo hosted by set date	Number Date	R12,500. 00	Host 2 Mayoral Imbizo by 30 June 2023.	Organize 1 mayoral imbizo by 30 June 2023.	The following Mayoral/ EXCO Imbizos were held: Masakala contractor handover in Ward 3 on 11 April 23. Mountain Lake A/R contracto r handover at Old Council Chamber s on 12 April 23. Meeting with financial sector institution s at The Principal on 26 April 23. Zitapile Housing project Imbizo on 29 June 23. Epiphany Housing	R0.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
143	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ENHANCED DESIGNATED GROUPS EMPOWERMENT	Various	Host 1 Christmas party for OVCs	Q2: Attendance register	Adopted Designated groups strategy	Christmas party for OVCs hosted by set date	Number Date	R75,000.00	Host 1 Christmas party for Orphans and Vulnerable Children (OVC) by 31 June 2023	N/A	N/A	N/A	N/A		Not Applicable
144	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ENHANCED DESIGNATED GROUPS EMPOWERMENT	Various	Host 1 sports development programme (Mayoral Cup)	Q4: Attendance register	Adopted Designated groups strategy	Sports development programme hosted by set date	Number Date	R50,000.00	Host 1 sports development programme (Mayoral Cup) by 30 June 2023	Host 1 sports development programme (Mayoral Cup) by 30 June 2023.	Mayoral Cup Games held on 27/28 April 23 and 03/04 May 23 and held	R332 810.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
145	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ENHANCED DESIGNATED GROUPS EMPOWERMENT	Various	Coordination of woman's day celebration/anti-femicide programme	Q1-Q4: Attendance register	Adopted Designated groups strategy	Woman's day celebration/anti-femicide programme hosted by set date	Number Date	R75,000.00	Host woman's day celebration/anti-femicide programme by 30 June 2023	Conduct 1 GBV & F programme by 30 June 2023.	Conducted on 16/06/23. Conducted 03 information sharing program as follows: Socio Economic Empowerment for women on the 29 May 2023, LGBTIQ+ on the 30 May 2023 and Community dialogue on GBVF and Men's health on the 31 May 2023 at ward 04 Bethel. 01 GBVF Rapid Response Team meeting	R63 710.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR - JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
146	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ENHANCED DESIGNATED GROUPS EMPOWERMENT	Various	Host 1 World AIDS Day event	Q2: Attendance register	Adopted Designated groups strategy	World AIDS Day event hosted by set date	Number Date	R50,000.00	Host 1 World AIDS Day event by 31 December 2022.	N/A	N/A	N/A	N/A	N/A	Not Applicable
147	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ENHANCED DESIGNATED GROUPS EMPOWERMENT	Various	4 Local AIDS Council meetings	Q1-Q4: Attendance register	Adopted Designated groups strategy	Number Local AIDS Council meeting held by set date	Number Date	R50,000.00	Host 4 Local AIDS Council meetings by 30 June 2023	Host 1 Local AIDS Council meeting by 30 June 2023	1 LAC meeting held on 07 June 2023 in the Old Council	R3 720.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
148	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ENHANCED DESIGNATED GROUPS EMPOWERMENT	Various	Host 1 Elderly day	Q2&Q4: Attendance register	Adopted Designated groups strategy	Number of Senior citizens/g randpare nt's day hosted by set date	Number Date	R75. 000. 00	Host 2 senior citizens/g randpare nt's day by 30 June 2023	Host 1 senior citizen's/ grandpar ents' day by 30 June 2023	Conducte d 01 grand parents day on the 27 June 2023 at ward 24 Zibi Meyer Communi ty Hall. Blankets and gift packs were handed over on the day.	R29 000.00	N/A	N/A	Achieved
149	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	ENHANCED DESIGNATED GROUPS EMPOWERMENT	Various	Support Designat ed groups 'projects	Q1-Q4: Register & pictures	Adopted Designat ed groups strategy	Projects led by designat ed groups by set date	Number Date	R150 000. 00	Support 4 projects led by designat ed groups by 30 June 2023	1 Material support towards 1 youth/eld erly/HIV/ Disability related project by 30 June 2023.	Assisted Our Mission Poultry project in ward 03 Masakala on the 26 May 2023, assisted with 150 chicks, 20 50kgs of chicken feeds. Assisted Riyathus	R34 580.00	N/A	N/A	Achieved

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2024/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
150	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	Communications & SPU	Various	Disability & women's forum	Q1-Q4: Attendance register	Adopted Designated groups strategy	Disability & women's forum meetings held by set date	Number Date	R75,000.00	Host 4 disability & women's forum meetings by 30 June 2023	Conduct 1 disability & women's forum meeting by 30 June 2023	Disability Forum meeting held on 06/06/23 in the Old Council Chambers. Albinism	R3 800.00	N/A	N/A	Achieved

PROJEC T No.	IDP REF.	NATION AL KPA	DEPART MENTAL PROGR AMME	WARD	PROJEC T DESCRI PTION	MEANS OF VERIFIC ATION	BASELI NE	KPI	UNIT OF MEASUR E	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR -JUN 2023	Q4 Actual Perform ance Desc	Q4 Actual Expendit ure	Reason For The Deviation	Correcti ve Measure	Target Achieve d/Not Achieve d
151	P6G100 26.01	GOOD GOVERNANCE & PUBLIC PARTICIPATION	Communi cations & SPU	Various	Awarene ss campaig ns & or informati on sharing program mes targeting the designat ed groups.	Q1-Q4: Attendan ce register	Adopted Designat ed groups strategy	Awarene ss campaig ns or informati on sharing program mes targeting the designat ed groups conducte d by set date	Number Date	R100 000.00	Conduct 4 Awarene ss campaig ns or informati on sharing program mes targeting the designat ed groups by 30 June 2023	1 Awarene ss campaig ns or informati on sharing program mes targeting the designat ed by 30 June 2023.	Conducte d one informati on sharing session on teenage pregnanc y on the 24th of May 2023 at Cedarvill e Public School	R0.00	N/A	N/A	Achieved
152	P6G100 26.01	Good Governance & Public Participat ion	Communi cations & SPU		Register 25 students from Matatiele at institution s of higher learning	Q3: List of register ed students	25	Registrati on of student at institution of higher learning	Number	R 100 000.00	Register 25 students from Matatiele at institution s of higher learning by 30	N/A	N/A	N/A	N/A	N/A	Not Applicabl e

PROJECT No.	IDP REF.	NATIONAL KPA	DEPARTMENTAL PROGRAMME	WARD	PROJECT DESCRIPTION	MEANS OF VERIFICATION	BASELINE	KPI	UNIT OF MEASURE	ACTUAL BUDGET 2021/22 FY	ANNUAL TARGET	Q4: APR – JUN 2023	Q4 Actual Performance Desc	Q4 Actual Expenditure	Reason For The Deviation	Corrective Measure	Target Achieved/Not Achieved
											June 2023						

